



CHANGE ORDER FORM FORT BEND COUNTY ENGINEERING

- Distribution:
- FBC Engineering
 - FBC Judge
 - FBC Purchasing
 - Contractor
 - Consultant

Address: 301 Jackson Street Richmond, Texas
77469
Phone: 281-633-7500
Web site: www.FortBendCountyTx.gov

PROJECT:
Bamore Road Segment 2 (17105)

CHANGE ORDER NUMBER 3
DATE 01/10/2023
PROJECT NUMBER 17105
BID NUMBER 22-055
CONTRACT DATE 03/22/2022
FBC PURCHASE ORDER NO.. 211362

CONTRACTOR:
Texas Sterling Construction Co
20810 FERNBUSH LANE

The contract is changed as follows:
Additional Driveway & Rock Rip Rap & Street Signs

Not valid until signed by Fort Bend County.

The Original (**Contract Sum**) \$ 4,381,246.70

Net change by previously authorized Change Orders \$ 262,408.04

The (**Contract Sum**) Prior to this Change Order was \$ 4,643,654.74

The (**Contract Sum**) will be increased or decreased or unchanged by
this Change Order in the amount of \$ 77,481.06

The new (**Contract Sum**) including this Change Order will be \$ 4,721,135.80

The Contract Time will be increased or decreased or unchanged by 23 Days

The Contract End Date as of this Change Order therefore is changed or unchanged to 01/06/2023

Authorized:

Fort Bend County Judge
Honorable KP George
301 Jackson St.,
Richmond, Texas 77469

By: _____
(Signature)

DATE: _____



CHANGE ORDER FORM

FORT BEND COUNTY ENGINEERING


| | | | |
|----------------------------|---|-------------------------------------|--------------|
| Project Code | 17105 | Report Run Date | 03/23/2023 |
| Project Name | Bamore Road Segment 2 (17105) | Change Order Date | 01/10/2023 |
| Contract Number | CN-1 | Original Contract Amount | 4,381,246.70 |
| Contractor | Texas Sterling Construction Co | Current Contract Amount | 4,643,654.74 |
| Change Order Number | 3 | Net Change This Order | 77,481.06 |
| Short Description | Additional Driveway & Rock Rip Rap & Street Signs | Contract Amount After Change | 4,721,135.80 |

| Container | Line No. | Item Description | Unit | Quantity | Unit Price in \$ | Amount in \$ |
|---------------------|------------------------|--|--------|-----------|------------------|--------------|
| No Container | No Container | | | | | |
| | 87 | Prime Coat (0.25 Gal/SY) | GAL | 737.0000 | 5.83 | 4,296.71 |
| | Container Total | | | | | 4,296.71 |
| Default | Default | | | | | |
| | 10 | Remove And Dispose Of Existing Asphaltic Surface And Base Material (All Depths) | SY | 1859.3300 | 5.00 | 9,296.65 |
| | 11 | Remove And Dispose Of Existing Fencing And Gates (All Types) | LF | -405.0000 | 2.15 | -870.75 |
| | 17 | Hot Mix Asphaltic Concrete Base Course (Black Base) | TON | 827.0100 | 101.00 | 83,528.01 |
| | 18 | Hot Mix Asphaltic Concrete Base Course (Black Base), (Driveway) | TON | 47.1800 | 131.50 | 6,204.17 |
| | 19 | Hot Mix - Hot Laid Asphaltic Concrete | TON | 387.4600 | 127.00 | 49,207.42 |
| | 2 | Remove Old Concrete(Pavement) | SY | -415.5000 | 8.00 | -3,324.00 |
| | 20 | Hot Mix - Hot Laid Asphaltic Concrete, (Driveway) | TON | 17.6800 | 228.00 | 4,031.04 |
| | 21 | Concrete Pavement (8") | SY | 244.5300 | 60.00 | 14,671.80 |
| | 23 | Reinforced Concrete Curb (Doweled) | LF | -318.0000 | 2.50 | -795.00 |
| | 25 | Reinforced Concrete Driveway (8") | SY | 152.4400 | 95.00 | 14,481.80 |
| | 27 | Medians and Directional Islands | SY | -170.3300 | 65.00 | -11,071.45 |
| | 28 | Coloring Concrete For Median Noses (6" Thick) | SY | -3.3300 | 100.00 | -333.00 |
| | 3 | Remove Old Concrete(Curb) | LF | 427.0000 | 3.00 | 1,281.00 |
| | 30 | Trench Safety System (5'-10') | LF | 722.0000 | 0.10 | 72.20 |
| | 31 | Dewatering | LF | -623.0000 | 25.00 | -15,575.00 |
| | 32 | Reinforced Concrete Pipe, C76, Class III, Rubber Gasket (24") | LF | 40.0000 | 125.00 | 5,000.00 |
| | 33 | Reinforced Concrete Pipe, C76, Class III, Rubber Gasket (30") | LF | 1.0000 | 150.00 | 150.00 |
| | 5 | Remove And Dispose Of Existing Concrete Or Metal Pipe (All Sizes) | LF | 7.0000 | 24.00 | 168.00 |
| | 54 | Reinforced Concrete Slope Paving (5") | SY | -73.1500 | 75.00 | -5,486.25 |
| | 55 | Work Zone Pavement Markings 4" Yellow/Solid (Removable) Furnished - Applied, Removed | LF | 5707.0000 | 1.25 | 7,133.75 |
| | 56 | Traffic Control - Barricades, Barriers, Barrels, Cones, and Signing | MONTHS | 0.5000 | 3,500.00 | 1,750.00 |
| | 57 | Portable Changeable Message Signs | DAYS | 122.0000 | 25.00 | 3,050.00 |
| | 58 | Constructing Detours (8" Black Base) | SY | 97.0000 | 60.00 | 5,820.00 |



CHANGE ORDER FORM FORT BEND COUNTY ENGINEERING

| Container | Line No. | Item Description | Unit | Quantity | Unit Price in \$ | Amount in \$ | |
|-----------|------------------------|--|--------|------------|------------------|--------------|-----------|
| Default | Default | | | | | | |
| | 6 | Remove Old Structure (Pipes) | LF | -48.0000 | 31.00 | -1,488.00 | |
| | 60 | Aluminum Signs (Ground Mounted)- Furnish & Install | EA | 10.0000 | 169.00 | 1,690.00 | |
| | 62 | Reflectorized Pavement Markings Type I (Thermoplastic) 4" White/Solid - Furnish & Applied | LF | 1.0000 | 0.48 | 0.48 | |
| | 70 | Reflectorized Pavement Markers Type II-A-A Yellow - Furnish & Install | EA | -958.0000 | 3.85 | -3,688.30 | |
| | 71 | Reflectorized Pavement Markers Type II-C-R - Furnish & Install | EA | -44.0000 | 3.85 | -169.40 | |
| | 72 | Reflectorized Pavement Marking Type I-C (4") | EA | -42.0000 | 3.85 | -161.70 | |
| | 74 | Hydro-Mulch Seeding | AC | 3.0000 | 2,800.00 | 8,400.00 | |
| | 75 | Reinforced Filter Fabric Barrier (60% of unit cost for furnish and installation and 40% of unit cost for removal) | LF | -448.0000 | 2.00 | -896.00 | |
| | 77 | Inlet Protection Barrier (For Stage II Inlets, Gravel Bags; 60% of unit cost for furnish and installation, and 40% of unit cost removal) | EA | -14.0000 | 60.00 | -840.00 | |
| | 78 | Stabilized Construction Access (Type 1-Rock; 60% of unit cost for furnish and installation, and 40% of unit cost for removal)) | SY | -115.0000 | 18.00 | -2,070.00 | |
| | 79 | Silt Fence | LF | -3125.0000 | 2.50 | -7,812.50 | |
| | 8 | Remove & Relocate Mail Box | EA | 2.0000 | 75.00 | 150.00 | |
| | 81 | Rock Filter Dam (Type 1; 60% of unit cost for furnish and installation, and 40% of unit cost for removal) | LF | -206.0000 | 29.00 | -5,974.00 | |
| | 82 | SWPPP Inspection and Maintenance (Min. Bid - \$6,000.) | MONTHS | -0.5000 | 6,000.00 | -3,000.00 | |
| | 83 | Borrow | CY | -986.6800 | 20.00 | -19,733.60 | |
| | 84 | Well Pointing | LF | -200.0000 | 25.00 | -5,000.00 | |
| | 85 | Construction Safety Fence | LF | 195.0000 | 1.75 | 341.25 | |
| | 86 | Off-Duty Uniformed Peace Office - As Directed By Engineer (Min. Bid \$25/Hr) | HRS | -1200.0000 | 45.00 | -54,000.00 | |
| | 9 | Remove & Relocate Signs | EA | 3.0000 | 75.00 | 225.00 | |
| | 14 | Lime Treatment (8" Depth) | SY | -309.5300 | 4.00 | -1,238.12 | |
| | 15 | Lime Treatment (8" Depth), (Driveway) | SY | 236.9900 | 10.00 | 2,369.90 | |
| | 16 | Hydrated Lime (Slurry) or Commercial Lime Slurry | TON | -109.8100 | 215.00 | -23,609.15 | |
| | 59 | Temporary Pipe Under Driveway for Installing-Maintaining and Removal (24" HDPE) | LF | 75.0000 | 52.00 | 3,900.00 | |
| | 4 | Roadway Excavation Including 3" Topsoil | CY | 26.0000 | 30.00 | 780.00 | |
| | 95 | Driveway #8 Gate | LS | 1.0000 | 2,232.47 | 2,232.47 | |
| | 92 | Additional Driveway | LS | 1.0000 | 3,236.46 | 3,236.46 | |
| | 93 | Rock Rip Rap | EA | 1.0000 | 9,087.17 | 9,087.17 | |
| | 94 | Street Signs & Blades | LS | 1.0000 | 2,062.00 | 2,062.00 | |
| | Container Total | | | | | | 73,184.35 |
| | Grand Total | | | | | | 77,481.06 |



Fort Bend County Engineering
FORT BEND COUNTY, TEXAS

J. Stacy Slawinski, P.E.
County Engineer

MEMORANDUM

March 28, 2023

TO: Members of the Commissioners Court

**RE: Change Order 3 – Texas Sterling
Bamore Road, Seg. 2, 17105**

The total cost of the Amendment is \$77,481.06. The amount of \$81,237.95 will be transferred from the following to cover the current project deficit.

| Project No. | Project Name | Amount |
|--------------------|--|---------------|
| 13218x | Sugarland Howell at WKBID Trail Connection | \$81,237.95 |

Total \$81,237.95