



FORT BEND COUNTY

CHANGE ORDER

Address: 301 Jackson Street
Richmond, Texas 77469
Phone: 281-341-8640
Web site: www.fortbendcountytx.gov

PROJECT: CHANGE ORDER NUMBER

DATE

PROJECT NUMBER

CONTRACTOR: BID NO

CONTRACT DATE

FBC PURCHASE ORDER NO

The contract is changed as follows:

Not valid until signed by Fort Bend County and Contractor.

The Original (**Contract Sum**) \$

Net change by previously authorized Change Orders \$

The (**Contract Sum**) Prior to this Change Order was \$

The (**Contract Sum**) will be increased **or** decreased **or** unchanged
by this Change Order in the amount of \$

The new (**Contract Sum**) including this Change Order will be \$

The Contract Time will be increased **or** decreased **or** unchanged by days.
The Date of Substantial Completion as of this Change Order therefore is
 changed **or** unchanged to

Authorized:

Fort Bend County
301 Jackson, Richmond, TX 77469

CONTRACTOR

Fort Bend County Judge
Honorable KP George
301 Jackson, Richmond, TX 77469

By: _____
(signature)
DATE: _____

By: _____
(signature)
DATE: _____

By: _____
(signature)
DATE: _____



May 2nd, 2024
Fort Bend County

RE: Fort Bend County Sundial Park at Trammel-Fresno Rd and California St
Jerdon Job No. 5579

To Whom It May Concern,

Due to circumstances outside of the control of Jerdon Enterprise, the abovementioned project is no longer scheduled to be completed within the allotted contract time. The delays include the delivery of the playground equipment, addition of a water fountain, concrete sealant, live oak trees, and relocating the park entrance sign. With the requested changes and delays occurring during the construction phase of this project, completion has extending into May.

Jerdon would also like to note other factors that contributed in the overall delay of this project include the initial lack of a lab designation causing Jerdon to lose weeks of labor and having to demobilize and remobilize due to change orders requested by the county that required funding approval.

Jerdon Enterprise is requesting an addition of 28 days to complete this project moving the substantial completion date from April 24th, 2024 to May 22nd, 2024. Jerdon believes the addition of these days will enable the completion of this project by May 22nd as long as no further changes are requested.

Please feel free to reach out if you have any questions.

Sincerely,

Maddie Kuebker

Maddie Kuebker, Project Manager
Jerdon Enterprise, L.P.

Change Order Request 08



Project Name: Sundial Park

Project No: 5579
Date: April 24, 2024

Description: Pricing for relocating entry sign

Sub-Contractor and Material Description	Unit	Qty	Unit \$	Ext. \$
Electrical Relocation	LS	1	\$ 7,410.00	\$ 7,410.00
Concrete	CY	5	\$ 147.00	\$ 735.00
Short Load Fee	EA	2	\$ 150.00	\$ 300.00
Rebar	LS	1	\$ 280.00	\$ 280.00
Supplies	LS	1	\$ 350.00	\$ 350.00
Haul Off	LD	1	\$ 150.00	\$ 150.00
Stabilized Sand	TON	25	\$ 25.00	\$ 625.00
				\$ -
Total				\$ 9,850.00

Labor Description	Hours	Rate	Total
Superintendent	40	\$ 55.00	\$ 2,200.00
Laborer	200	\$ 24.00	\$ 4,800.00
			\$ -
			\$ -
Sub-Total			\$ 7,000.00
	Burden	0%	\$ -
Total Labor			\$ 7,000.00

Equipment Description	Day	Rate	Total
Backhoe + Fuel	3	\$ 250.00	\$ 750.00
			\$ -
Total Equipment			\$ 750.00

	LABOR TOTAL:	\$ 7,000.00
	MATERIAL TOTAL:	\$ 9,850.00
	EQUIPMENT TOTAL:	\$ 750.00
	SUB TOTAL:	\$ 17,600.00
10%	OVERHEAD:	\$ 1,760.00
	SUB TOTAL:	\$ 19,360.00
5%	G.C. MARK-UP:	\$ 968.00
	GRAND TOTAL:	\$ 20,328.00

Change Order Request 09



Project Name: Sundial Park

Project No: 5579

Date: July 2, 2024

Description: Pricing for 45G Live Oak

Sub-Contractor and Material Description	Unit	Qty	Unit \$	Ext. \$
45gal Live Oak	EA	20	\$ 850.00	\$ 17,000.00
Install Credit	EA	20	\$ (101.00)	\$ (2,020.00)
				\$ -
				\$ -
			Total	\$ 14,980.00

	LABOR TOTAL:	\$ -
	MATERIAL TOTAL:	\$ 14,980.00
	EQUIPMENT TOTAL:	\$ -
	SUB TOTAL:	\$ 14,980.00
10%	OVERHEAD:	
	SUB TOTAL:	\$ 14,980.00
5%	G.C. MARK-UP:	\$ 1,004.77
	GRAND TOTAL:	\$ 15,984.77

