



AIA® Document G701® – 2017

Change Order

| | | |
|---|---|---|
| PROJECT: <i>(Name and address)</i> Sealant & Waterproofing at the Fort Bend County Jail Fort Bend County Texas | CONTRACT INFORMATION: Contract For: General Construction Date: August 21, 2024 | CHANGE ORDER INFORMATION: Change Order Number: 002 Date: 07/30/2025 |
| OWNER: <i>(Name and address)</i> Fort Bend County - Attn: County Auditor 301 Jackson / Richmond, TX 77469 | Consultant : <i>(Name and address)</i> Armko Industries, Inc. 3411 Cobblestone Creek Way / Houston, TX 77084 | CONTRACTOR: <i>(Name and address)</i> Texas Liqua Tech Services, Inc. 1819 Milby St. / Houston, TX 77033 |

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

DEDUCT FOR FORTY-FIVE (45) SQUARE FEET OF UNUSED AGGREGATE WALL REPAIR ALLOWANCE AND ADD FOUR (04) CALENDAR DAYS PER TIME EXTENSION REQUEST #05

| | | |
|--|----|------------|
| The original Contract Sum was | \$ | 396,418.00 |
| The net change by previously authorized Change Orders | \$ | 0.00 |
| The Contract Sum prior to this Change Order was | \$ | 396,418.00 |
| The Contract Sum will be decreased by this Change Order in the amount of | \$ | 3,375.00 |
| The new Contract Sum including this Change Order will be | \$ | 393,043.00 |

The Contract Time will be increased by Four (04) days.
The new date of Substantial Completion will be 07/25/2025

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

| | | |
|---|--|---|
| Armko Industries, Inc. Consultant <i>(Firm name)</i> | Texas Liqua Tech Services, Inc. CONTRACTOR <i>(Firm name)</i> | Fort Bend County OWNER <i>(Firm name)</i> |
| _____ SIGNATURE |  _____ SIGNATURE | _____ SIGNATURE |
| Dennis Leifrig, Building Envelope Consultant | Charles Small, Vice President | Brooke Lindermann, Senior Buyer |
| _____ PRINTED NAME AND TITLE | _____ PRINTED NAME AND TITLE | _____ PRINTED NAME AND TITLE |
| _____ DATE | July 30, 2025 _____ DATE | _____ DATE |