

**Ditch H Extension to Oyster Creek
Bid No. 10-113
CHANGE ORDER**

Number Two

PROJECT:	Construction of Ditch H Extension to Oyster Creek for Fort Bend County Drainage District, Fort Bend County, Texas, Bid No. 10-113	DATE:	SEPTEMBER 6, 2011
OWNER:	Mr. Mark Vogler, P.E. Drainage District Manager/Chief Engineer Fort Bend County Drainage District P.O. Box 1449 Rosenberg, TX 77471		
CONTRACTOR:	Jerdon Enterprise, L.P. ATTN: BRUCE WHITE, PRESIDENT	ENGINEER:	BROWN & GAY ENGINEERS, INC. JOB NO. FBC15-02

Contractor is directed to make the following changes in the Contract Documents: Additional 83 days for dewatering

Description of Change in Scope of Work: Additional 83 days of dewatering from 120 days for a total of 203 days

Reason for Change Order: Quantity change required for construction completion.

Change in Contract Price: Original Contract Price \$ 1,908,772.22	Change in Contract Time: Original Contract Time 0 Calendar Days
Net Changes from Previous Change Orders \$ 53,446.63	Net Changes from Previous Change Orders Number of Days: 0 Calendar Days
Contract Price Prior to This CO \$ 1,962,218.85	Contract Time Prior to This CO 0 Calendar Days
Net Increase (Decrease) of This CO \$ 91,300.00	Net Increase (Decrease) of This CO 0 Calendar Days
Contract Price With All Approved Change Orders \$ 2,053,518.85	Contract Time With All Approved Change Orders 0 Calendar Days

RECOMMENDED:

By: *C. Wesley French*
C. Wesley French, P.E.
Brown and Gay Engineer, Inc.
Engineer

Date: 9-9-2011

APPROVED:

By: *Robert E. Hebert*
Robert E. Hebert
Fort Bend County Drainage District
Owner

Date: 9-13-2011

ACCEPTED:

By: *Bruce White*
Bruce White, President
Jerdon Holding, LLC, General Partner
Contractor

Date: 9-9-11

9-14-11 copy received