



WRITTEN AMENDMENT

Project: <u>Big Creek Bypass Drop Structure Repairs</u> Owner: <u>Fort Bend County Drainage District</u> Contractor: <u>Lecon</u> Engineer: <u>Freese & Nichols, Inc.</u>	Project Number: _____ _____ _____
Written Amendment No.: 001 Effective Date of Agreement: _____	
Make the following modifications to the Contract Documents: <ol style="list-style-type: none"> 1. The construction duration for the project is 335 calendar days from the notice to proceed, as per the proposal submitted by Lecon. 2. The dewatering operations are the sole responsibility of the General Contractor, as per the proposal submitted by Lecon. 	
<p><i>The Written Amendment modifies the contract documents as bid. Should this amendment include any change in compensation, the compensation agreed upon in this Written Amendment is full, complete and final payment for all costs the Contractor may incur as a result of or relating to this change whether said costs are known, unknown, foreseen or unforeseen at this time, including without limitation, any cost for delay, extended overhead, ripple or impact cost, or any other effect on changed or unchanged work as a result of this Written Amendment.</i></p>	
Original Bid Amount	\$ <u>3,992,070.00</u>
Revised Contract Amount	\$ <u>3,992,070.00</u>
Original Contract Time	<u>NA</u>
Revised Contract Time	<u>335 calendar days</u>
Approved by: FORT BEND COUNTY DRAINAGE DISTRICT By <u>Robert E. Hebert</u> <u>7-3-2012</u> [Name] [Date] <u>Robert E. Hebert, County Judge</u> Name and Title (Printed)	Approved by: LECON By <u>Daniel D. Lott</u> <u>6/26/12</u> [Name] [Date] <u>DANIEL D. LOTTS / PRESIDENT</u> Name and Title (Printed)
 Recommended by: FREESE AND NICHOLS, INC. By _____ [Name] [Date] _____ Name and Title (Printed) 	

**CONSTRUCTION AGREEMENT
BETWEEN
FORT BEND COUNTY DRAINAGE DISTRICT, as Owner
AND
LECON, INC., as Contractor**

THIS AGREEMENT, entered into on this day by and between the Fort Bend County Drainage District, by and through its Board of Directors, hereinafter referred to as (“Owner”) and Lecon, Inc., hereinafter referred to as the (“Contractor”) and effective on the date executed by the Owner.

WITNESSETH:

In consideration of the mutual covenants set forth herein, the parties hereto agree as follows:

ARTICLE I.
AGREEMENT DOCUMENTS

This Agreement consists of this Agreement and Exhibits A through J which are attached hereto and which are made a part hereof as though set forth in full herein.

The below-referenced Exhibits are as follows:

- Exhibit A – General Description of Work
- Exhibit B – General Terms and Conditions
- Exhibit C - OMITTED
- Exhibit D – Compensation
- Exhibit E – Warranty, Insurance and Indemnity
- Exhibit F – Insurance Requirements, Performance and Payment Bonds
- Exhibit G – Payment Application
- Exhibit H – Contractor Affidavit, Lien Waiver and Release (Full and Partial)
- Exhibit I – Contractor’s Derivation of Contract Price

ARTICLE II
DEFINITIONS

All terms defined in any part of this Agreement shall have the same meaning when used in any other part of this Agreement. When used in this Agreement, the following terms shall have the meanings set forth opposite such terms, respectively:

“Act of Defaults” - As defined in Exhibits B.9

“Permits” - As defined in Exhibit B.7.

“Agreement” - This Agreement and Exhibits A through I attached hereto.

“Applications for Payment” - As defined in Exhibit D.2.1.

“Architect” - The entity engaged by the Owner for design of the Project. The term “Architect” includes engineers, surveyors, designers and the other consultants retained by Owner. The Architect is not an employee of Owner, but is engaged or retained for the purpose of performing design services for the Project.

“Change Orders” - As defined in Exhibit B.8

“Change Order Notices” - As defined in Exhibit B.8

“Contract Documents” - The Contract Documents for the Project shall consist of this Agreement, Owner’s RFP #12-049, Contractor’s Response to RFP #12-049, Construction Documents, Construction Document Change Orders, and any other Change Order thereto that together form the entire integrated Agreement between Owner and Contractor. Owner’s instructions to proposers, the Contractor’s proposal, project manual, general requirements, general conditions, and supplementary conditions, addenda, the specifications, the drawings, and the notice of acceptance of the said proposal together with this Agreement form the Agreement, and they are as fully a part of the Agreement as if hereto attached or herein repeated.

“Construction Documents” - The final stage of the detailed architectural and engineering documents setting forth the design for the Project prepared by Architect on behalf of Owner as the Architect or Engineer of Record. Construction Documents consist of working drawings and specifications setting forth and describing: (1) the construction work to be done; (2) the materials, workmanship, finishes, and equipment required for the architectural, civil, electrical, structural, mechanical, plumbing and all other systems and their components, and (3) the necessary proposal information and the Agreement, Supplementary Conditions, and Special Conditions, if any, of the contract.

“Construction Work” - As defined in Exhibit A.2.

“Contract Lump Sum” - \$3,992,070.00 as defined in Exhibit I or as such may be adjusted from time to time pursuant to Exhibit B.8.

“Critical Milestone” - The milestones set forth in the Critical Path Schedule.

“Critical Path Schedule” - The document which shall be prepared by Contractor using a critical path method scheduling system setting forth a weekly three (3) week look-ahead schedule with respect to the Work and each major segment of the Work the time schedule for causing the tasks involved to be performed including the estimated dates for commencement and completion. Upon Owner’s approval, from time to time the Critical Path Schedule may be amended. Contractor shall submit an updated Critical Path Schedule with each monthly pay application.

“Contractor” – The entity engaged by the Owner for construction of the Project. Contractor shall, in accordance with this Agreement, complete the Project and control scheduling of the construction of the Project, including components thereof.

“Contractor’s Project Manager” – Contractor shall, in accordance with this Agreement, include as a part of its business organization or in its employ or under contract a project manager with the competency, skills and all required licenses in the State of Texas to manage the Project in accordance with the Contract Documents. Contractor’s Project Manager shall be the primary point-of-contact for the Contractor. Owner, Owner’s Representative, Program Manager, and Owner’s Construction Inspector may rely upon written consents and approvals signed by Contractor’s Project Manager, as the consent and approval of Contractor.

“Days” – Calendar days unless otherwise stated herein.

“Defect” – A fault in the Work or a failure of the Work or any part thereof to be in compliance with the Drawings and Specifications (as refined and modified in compliance with Exhibit B.8).

“Defect Period(s)” - That period commencing on the effective date of this Agreement and ending on the first anniversary of the Final Completion Date.

“Drawings and Specifications” - The Preliminary Drawings and Specifications, as amended and refined from time to time pursuant to Exhibit B.8.

“Final Completion Date” - The date certified by the Owner Representative and Contractor in a final completion certificate as being the date upon which, to the best of Owner Representative’s and Contractor’s knowledge and belief, the Work is complete in accordance with the Contract Documents and that all the Punchlist Items have been finished. Warranties required by the Contract Documents shall commence on the Final Completion Date.

“Governmental Authority” - Any and all jurisdictions, entities, courts, boards, agencies, commissions, offices, divisions, subdivisions, departments, bodies or authorities of any nature whatsoever of any governmental unit (federal, state, county, district, municipality, city or otherwise) whether now or hereafter in existence, with authority over the Work.

“Indemnified Parties” - Owner, and all officers, directors, agents, employees, representatives, successors and assigns of Owner, its respective affiliates, parent corporations and subsidiary corporations.

“Laws and Regulations” - The laws, rules, regulations, and orders (both civil and military) of the United States of America and any other Governmental Authority having jurisdiction over the

Work or any part thereof, any site where any part of the Work is performed, or any transportation routes or methods between such sites, whether such now exist or hereafter come into effect.

“Notice to Proceed” – A written document issued by Owner instructing Contractor to begin performance of the Work as specified in such document and in compliance with this Agreement.

“Owner” – Fort Bend County Drainage District, the address of which for notices (unless changed by written notice to Contractor) is County Judge, 301 Jackson, 7th Floor, Richmond, Texas 77469, with a copy to Mark Vogler, P.O. Box 1028, Rosenberg, Texas 77471.

“Owner Representative” – Mark Vogler, P.O. Box 1028, Rosenberg, Texas 77471; Jeffery Janacek, P.O. Box 1028, Rosenberg, Texas 77471; or such other person as selected by the Owner and written notice of such selection is given by Owner to Contractor.

“Preconstruction Work” - As defined in Exhibit A.1.

“Preliminary Schedule of Values” - The preliminary schedule of values prepared by Contractor and submitted to the Owner Representative.

“Program Manager” – If applicable, the Program Manager is retained by the Owner in accordance with a contract executed between the Program Manager and the Owner for the purposes of (i) peer review of the design documents provided by the Contractor for the Project, and (ii) review of elements of architectural or engineering administration of the Work (including change orders) under the Contract Documents. The term “Program Manager” includes engineers, surveyors, designers and the other consultants retained by the Program Manager. The Program Manager may not be an employee of the Owner, but may be engaged or retained by it for the purpose of performing design and construction administration services for the Project.

“Project” - The construction of the facility to be constructed under this Agreement as described in Bid also known as the Big Creek Bypass Drop Structure.

“Project Construction Program” - As defined in Exhibit A.1.1.

“Proposed Change Order” - As defined in Exhibit B.8.

“Punchlist Items” - Details of construction, mechanical adjustment or incidental repairs and decoration for the Project, the noncompletion of which does not materially interfere with Owner's access to or use of the Project as determined solely by the Owner.

“Records” - As defined in Exhibit B.4.3.

“Schedule of Values” - A schedule listing of the amount of value (expressed in terms of dollars) agreed upon by Contractor and the Owner Representative to be attributable to the portions of the Construction Work. This Schedule of Values shall be agreed upon and identified by Contractor and the Owner Representative pursuant to Exhibit B.1.2.

“Scheduled Substantial Completion Date” – As included in the Critical Path Schedule.

“Substantial Completion Date” – The date certified by Owner Representative and Contractor as being the date Work has been completed such that all systems are operational as designed and the only remaining Work to be completed being Punchlist Items.

“Transfer Date” - As defined in Exhibit B.12.2.

“Work” – The Construction Work together with all other obligations of Contractor under this Agreement.

“Work Commencement Conditions” - As defined in Exhibit B.1.1.

ARTICLE III.
WORK

Except as otherwise provided for in this Agreement, Contractor shall perform the Work, and in connection therewith shall furnish (or cause to be furnished) all personnel, materials, supplies, equipment, tools, labor, supervision, utilities, transportation, and other materials, facilities, and services as and when required to perform the Work and all matters incidental thereto. The Work shall be completed as specified in the Critical Path Schedule and shall be completed within as specified in Bid.

ARTICLE IV.
COMPLETION OF WORK

Subject to delays caused by a failure of the Work Commencement Conditions or other delays beyond the control of the Contractor, Contractor shall commence, perform and complete the Work in accordance with the Contract Documents.

ARTICLE V.
COMPENSATION

As consideration for the performance of the Work, Owner shall pay to Contractor the compensation provided for in Exhibit D. Subject to the terms of Article III hereof and of Exhibit B.8, the compensation provided for in Exhibit D covers and includes all the compensation, payment and remuneration whatsoever that Owner is obligated to pay Contractor in connection with or growing out of this Agreement or the performance by Contractor of its obligations under this Agreement.

ARTICLE VI
DEFAULT BY CONTRACTOR

If Contractor, including any part of its business organization or its employ or under contract pursuant to this Agreement shall default or shall fail or neglect to carry out the Work in accordance with the Contract Documents or the Construction Documents or shall fail to otherwise fully comply with its obligations under this Agreement, the Contractor agrees that the Owner may, after giving the Contractor seven (7) days written notice, during which period the Contractor fails to commence and diligently pursue the cure of such default or failure, without prejudice to any other remedy, make good such deficiencies and may deduct the cost thereof from payment due the Contractor or at Owner's option and without invalidating the performance bond, Owner may terminate this Agreement and take possession of the site and of all materials, equipment, tools and construction equipment and machinery thereon owned by the Contractor and finish the Work by whatever method Owner shall deem expedient. If the expense incurred by Owner in finishing the Work exceeds the unpaid balance of the Contract Lump Sum, Contractor shall be liable for such deficiency and Contractor shall, immediately upon demand, pay such amount to Owner. If the expense incurred by Owner in finishing the Work does not exceed the unpaid balance of the Contract Lump Sum, the remaining unpaid balance of the Contract Lump Sum shall be paid to Contractor.

ARTICLE VII
AUDITOR'S CERTIFICATION

This Article VII shall prevail over any other provision of this Agreement which might be interpreted to the contrary. Owner shall not be required by this Agreement to expend sums in excess of the amounts certified by the Fort Bend County Auditor as available for paying the obligations of Owner under this Agreement. Obligations of Owner under this Agreement are limited to the sum certified as available in the Auditor's Certificate attached hereto below plus such other sums as may be specifically certified by the Fort Bend County Auditor as available to pay obligations hereunder , and no Change Order requiring the Owner to expend funds in excess of funds previously certified as available by the County Auditor shall be effective unless and until, in addition to any other requirements for the effectiveness of such Change Order, the County Auditor has certified the availability of funds to pay the Owner's obligations thereunder.


REMAINDER OF PAGE INTENTIONALLY LEFT BLANK


ARTICLE VIII
EXECUTION

This Agreement shall become effective on the date executed by Owner.

FORT BEND COUNTY
DRAINAGE DISTRICT

LECON, INC.



Robert E. Hebert, County Judge
July 3, 2012



Authorized Agent- Signature
DANIEL D WOOD
Authorized Agent- Printed Name
President
Title
6/26/12
Date

ATTEST:


Dianne Wilson, County Clerk

APPROVED:


Mark Vogler, P.E.
Chief Engineer



AUDITOR'S CERTIFICATE

I hereby certify that funds are available in the amount of \$3,992,070 to accomplish and pay the obligation of Fort Bend County under this contract.



Robert Edward Sturdivant, County Auditor

EXHIBIT A

GENERAL DESCRIPTION OF WORK

A.1. PRECONSTRUCTION WORK. Contractor shall do the following as “Preconstruction Work.”

A.1.1. Prepare, and amend from time to time, a broad scale program for the implementation and completion of the Work (the "Project Construction Program"). The Project Construction Program shall be in such detail and shall cover such matters as may be required by Owner, and (without limiting the generality of the foregoing) shall be comprised of the following: (a) the Critical Path Schedule, (b) the Critical Milestones, and the other segments of the Work for which Contractor will be entitled to receive progressive payments of the Contract Lump Sum, and (c) construction programs indicating the expected dates of commencement and expected duration and expected completion for each major element of the Work. Contractor shall be paid as provided in D.2.1.

A.1.2. Within ten (10) business days of receipt of a Notice to Proceed from Owner, Contractor shall provide a project schedule for Owner's approval. The project schedule shall utilize the critical path method (CPM) with activities broken down to be no more than two (2) weeks in duration including critical milestones necessary to complete the Project on time. The Project Schedule shall include, but not be limited to the following (a) Owner furnished item requirements; (b) long lead item and significant procurement milestones; and (c) commissioning and closeout activities. A continually updated schedule will be provided with the bi-weekly report required in B.5.2.2.

A.1.3. On an as needed basis as determined by Owner Representative, cause Contractor's personnel and Contractor's Project Manager to meet with Owner Representative and Program Manager, and the representatives of the Architect to discuss the status of the Work.

A.1.4. Carefully and diligently study and compare all drawings, specifications, and instructions and shall at once report to the Architect and Owner any error, inconsistency, or omission which Contractor may discover. It is understood that Contractor's review of drawings and specifications is for the purpose of executing the Work.

A.1.5. Complete the process of obtaining the Owner's permits pursuant to Exhibit B.7.

A.2. CONSTRUCTION WORK. Contractor shall do the following as “Construction Work”:

A.2.1. Perform all preparatory work at the Construction Site required for compliance with all laws and regulations as to actions to be taken by contractors before construction begins.

A.2.2. Construct and install the Project on the Construction Site in accordance with the Contract Documents.

A.2.3. Furnish all materials, supplies, equipment, tools, labor, supervision, utilities, transportation and other materials and services as and when required to perform the portion of the Construction Work described in Exhibit A.2.

A.2.4. Continue the progress meetings described in Exhibit A.1.3.

A.2.5. Schedule and comply with Owner's contracted Materials Testing requirements necessary for the Construction Work as approved by the Owner Representative and this Agreement; the frequency of testing shall be approved by the Owner Representative.

EXHIBIT B

GENERAL TERMS AND CONDITIONS

B.1. COMMENCEMENT AND COMPLETION OF WORK; SITE ACCESS.

B.1.1. Commencement of Construction Work. Contractor shall not be obligated to commence performance of the Construction Work and the commencement of the time period for determining the Scheduled Substantial Completion Date shall not commence until the issuance of a Notice to Proceed from Owner, which shall not be issued until at least the following conditions are satisfied:

(a) Written approval by Owner of the Project Construction Program as defined in Exhibit A.1.1 and approval by the Owner of the Preliminary Schedule of Values; and

(b) Required building permits are available to Contractor.

B.1.2. Schedule of Values. On or before the expiration of 15 days after the effective date of this Agreement, Contractor shall prepare or cause to be prepared and Contractor shall deliver the Preliminary Schedule of Values to the Owner Representative. Owner and Contractor shall review and refine the Preliminary Schedule of Values and when the parties have refined such schedule and upon approval of the Owner Representative, it shall become the Schedule of Values.

B.1.3. Completion of Work. Subject to adjustments to the Scheduled Substantial Completion Date due to delays beyond the control of Contractor or delays caused by Owner, Contractor shall pay the sum of \$500 for each day after the date required for Substantial Completion that Substantial Completion is not achieved. Owner and Contractor recognize the difficulty, inconvenience and uncertainty of ascertaining the actual damages that could be sustained by Owner as a consequence of delays in the occurrence of the Substantial Completion Date, and the parties agree that the monetary damages owed by Contractor as a consequence of any such delay in the Substantial Completion Date shall be limited to the liquidated damages described in the preceding sentence; while these liquidated damages shall be Contractor's sole and complete liability to Owner for any and all damage claims based on or arising from delays in the Substantial Completion Date, the foregoing limitation shall not be construed to prevent Owner from exercising its remedies under Exhibit B.9.2. or from obtaining injunctive relief or other equitable relief or remedies.

B.1.4. Site Access. Prior to the Transfer Date, Owner and Contractor shall have uninterrupted access to the Construction Site. Subsequent to the Transfer Date, Owner will permit Contractor and Architect and their representatives and subcontractors to enter upon the Project at times reasonably necessary to complete the Punchlist Items.

B.2. RELATIONSHIP OF PARTIES.

B.2.1. Independent Contractor and Fiduciary Role. Contractor shall be an independent contractor and any provisions of this Agreement that may appear to give Owner or the Owner Representative the right to direct Contractor as to the details of the manner of doing the Work shall be deemed to mean that Contractor shall follow the desires of Owner or the Owner Representative in the results of the Work only and not in the means whereby the Work is to be accomplished. Contractor shall be responsible as to the details of doing the Work. Neither the agents, representatives, nor employees of Contractor and its subcontractors shall be deemed to be the agents, representatives, or employees of Owner. Contractor

further represents that it accepts a fiduciary role and responsibility with respect to Owner and shall, to its best abilities, act in the best interests of Owner and the timely completion of the Work. Contractor agrees and understands that neither it nor any of its agents or employees may act in the name of Owner except and unless specifically authorized in writing by Owner to do so. Contractor shall furnish construction administration and management services and use Contractor's best efforts to perform the Project in an expeditious and economical manner consistent with the interests of Owner.

B.2.2. Contractor's Project Manager. Owner recognizes and agrees that Contractor will perform the Work under the direction of Contractor's Project Manager.

B.2.3 Familiarity with Project. Contractor represents and accepts that it has: (a) visited the property, (b) taken such other steps as may be necessary to ascertain the nature and location of the Project and the visible general and local conditions which affect the Project or the cost thereof, (c) investigated the labor situation in regards to the Project, (d) examined the property, the obstacles which may be encountered and all other visually observable conditions having a bearing upon the performance of the Project, the superintendence of the Project, the time of completion and all other relevant matters, and (e) reported to Owner the results of all of the foregoing.

B.3. OBLIGATIONS OF OWNER.

B.3.1. Title to Construction Site. Owner is the owner in fee simple of the Construction Site.

B.3.1.1. Owner shall be responsible for providing surveys to Contractor upon execution of the Agreement. The surveys and legal information shall include grades and lines of streets, alleys, pavements, and adjoining property and structures; adjacent drainage; right-of-ways, restrictions, easements, encroachments, zoning, deed restrictions, boundaries and contours of the site; locations, dimensions and necessary data pertaining to other improvements and trees; and information concerning available utility services and lines, both public and private, above and below grade. All of the information in the survey shall be referenced to a Project benchmark. Owner shall provide the results and reports of prior tests, inspections or investigations conducted, if any, for the Project involving chemical, air and water pollution, hazardous materials or environmental and subsurface conditions and information regarding the presence of pollutants at the Project site. Owner shall promptly obtain easements, zoning variances, and legal authorizations regarding site utilization where essential to the execution of the Owner's program. Contractor shall be entitled to rely upon the accuracy and completeness of the services, information, surveys and reports required to be provided by the Owner.

B.3.2. Owner Representative. The Owner Representative is authorized to act on behalf of Owner under this Agreement in the administration of the Work, the granting of all consents and approvals of Owner under this Agreement (including, without limitation, the approval of changes in the Work and Proposed Change Orders pursuant to Exhibit B.8), and the processing and approval of the Applications for Payment of the Contract Lump Sum pursuant to Exhibit D. The Owner Representative's review or approval of or agreement to the performance of Work or any portion thereof shall, subject to the terms of this Agreement, in no way relieve Contractor of full responsibility for the performance of the Work. All matters requiring approval or consent by Owner under this Agreement (including, without limitation, Proposed Change Orders) shall be considered to be submitted to Owner when the same are received by the Owner Representative. Copies of this Agreement shall be furnished by Owner to the Owner Representative. The Owner Representative shall have free access to any portion of the Construction Site where any portion of the Work is being performed. Contractor acknowledges that any change orders

and/or any budgetary matters require approval from the Fort Bend County Drainage District Board of Directors.

B.3.3. Project Completion Coordination. Owner shall cause the Owner Representative and other members of the staff of the Owner Representative, and/or Program Manager to be available to coordinate with all agencies and departments of Owner and all other governmental authorities required in the prosecution of the Work and required for the compliance of the Work and the completed Project with all applicable laws and regulations. Owner shall also cause the Owner Representative and the authorized employees and staff members of the Owner Representative to (a) promptly review all elements of the Project Construction Program in order to promptly advise Contractor of those elements that are acceptable or objectionable to Owner, (b) attend the progress meetings described in Exhibits A.1.3 and A.2.4, (c) review any Proposed Change Orders and (if required) the final working drawings and specifications, (d) review the Applications for Payment submitted to Owner for progress payments of the Contract Lump Sum pursuant to Exhibit D, (e) review the progress of the Work to the extent necessary to determine the Substantial Completion Date for the Project and (f) review any aspects of the Project requiring review and approval by Owner prior to the final payment of the Contract Lump Sum pursuant to Exhibit D.2.3.

B.3.4. Standards for Owner's Review and Approval.

B.3.4.1. Owner acknowledges that in order to meet the deadlines established by the Project Construction Program for the performance of the Work, and in order to accomplish the efficient performance of the Work, Contractor may submit matters to Owner in stages for approval or consent. Upon receipt of any matter submitted by Contractor for review and approval, whether a Proposed Change Order described in Exhibit B.8, a change to the final Drawings and Specifications or otherwise, Owner shall review the same and shall diligently and promptly within 14 calendar days for any such matter other than a Proposed Change Order, and within 28 calendar days for a Proposed Change Order, give Contractor notice of Owner's approval or disapproval, setting forth in detail reasons for any disapproval. Owner's right to disapprove any such matter submitted (other than a Proposed Change Order) shall be limited to the elements thereof (a) which do not conform substantially to matters previously approved, (b) which are new elements not previously presented and approved and Contractor is unable to demonstrate that such new element is reasonably necessary for performance of the Work, or (c) which depict matters that are violations of this Agreement or applicable laws and regulations.

B.3.4.2. If Owner disapproves of a particular matter or Proposed Change Order, Contractor shall have the right to resubmit such matter or Proposed Change Order to Owner, altered to satisfy Owner's basis for disapproval. Any resubmission shall be subject to review and approval by Owner in accordance with the procedures described in Exhibit B.3.4.1.

B.3.4.3. Owner and Contractor shall attempt in good faith to resolve any disputes concerning the approval of any aspect of the Work expeditiously, so as not to delay the performance of the Work in accordance with this Agreement.

B.3.5. Expedited Approvals. Owner recognizes the importance of expeditious action upon all matters submitted to Owner (or Owner's Representative) for review and approval and of expeditious response to those aspects of the Work requiring approval by governmental authorities having jurisdiction thereover. Owner agrees to exercise its rights of review and approval hereunder with due diligence, reasonableness, and good faith. Owner shall use its reasonable efforts to expedite any required review of the Project or other matters by any Governmental Authority.

B.4. OBLIGATIONS OF CONTRACTOR.

B.4.1. Laws and Regulations. Contractor shall in its performance of the Work comply with all applicable laws and regulations. Any delays in the prosecution of the Work caused by any changes in the laws and regulations may entitle Contractor to an extension of time if such delay affected the Critical Path Schedule.

B.4.2. Project Construction Program. Contractor shall deliver to Owner periodically, but at least once each month, a schedule showing the status of the Work with reference to the Project Construction Program, as amended, and showing the then expected schedule for completion of the Work and showing any delays in the Work and the party responsible for such delays. Contractor shall promptly inform Owner by means of a Proposed Change Order (as provided for in Exhibit B.8.2) of any anticipated or actual delays or accelerations that may cause the Work to be completed before or after the Scheduled Substantial Completion Date.

B.4.3. Records. Contractor agrees to maintain and preserve for a period of at least four (4) years after the earlier of the expiration of the Defect Period(s) or termination of this Agreement, accurate and complete records relating to the performance of the Work. Contractor agrees to, upon request, provide Owner with such records.

B.4.4. Record Drawings and Specifications. Within thirty (30) days after from the Substantial Completion Date, Contractor shall furnish Owner with a full set of As-Built marked-up Drawings and Specifications for the Project as actually constructed. On the Final Completion Date, Contractor shall furnish Owner with copies of all subcontractors' and suppliers' warranties and all operating manuals. Such Drawings and Specifications shall be marked to show all approved changes and modifications that have been incorporated into the Work as performed.

B.4.5. Record Copy of Contract Documents. Contractor shall maintain at the site one (1) up-to-date record copy of all contracts, drawings, specifications, addenda, Change Orders or other modifications, in good order and marked currently to record all changes and selections made during construction, and in addition, approved Shop Drawings, product data, samples and similar required submittals, and requests for information ("RFIs"). These items shall be available to Owner, Architect and Contractor, and will be delivered to Owner upon completion of the Project.

B.4.6. Staffing Plan and Prevailing Wage Rates. Contractor shall develop a proposed supervisory staffing plan for approval by Owner. In accordance with Chapter 2258 of the TEXAS LOCAL GOVERNMENT CODE, all persons employed by the Contractor shall be compensated at not less than the rates shown in Schedule 1 to Exhibit B. Contractor shall keep detailed records of each of its workers and said records shall be made available to Owner for inspection at all reasonable times in accordance with Section 2258.024 of the TEXAS GOVERNMENT CODE.

B.5. CONDUCT OF THE WORK.

B.5.1. Familiarity; Rights and Obligations. Contractor represents that it is familiar with all phases of the Work and the matters that may affect the Work or its prosecution under this Agreement. Neither any oral representation by or oral agreement with any officer, agent, or employee of Owner or Contractor, either before or after the execution of this Agreement, nor any written representation by or written agreement with any officer, agent, or employee of Owner or Contractor before execution of this Agreement shall affect or modify any of parties' rights or obligations hereunder.

B.5.2. Standard of Performance. Contractor shall prosecute the Work in accordance with the best efforts for the construction and development of projects similar to the Project in the State of Texas, using qualified, careful, and efficient contractors and workers and in conformity with the provisions of this Agreement. If the law imposes an obligation upon Contractor to perform the Work in a “good and workmanlike manner,” the parties agree that such term shall be synonymous with the standard of care specified in this Exhibit B.5.2 and Exhibit B.2.1.

B.5.2.1. Warranty of Contractor. Contractor warrants to Owner that: (i) the Contractor possesses the skill and knowledge ordinarily possessed by well-informed members of its trade or profession and Contractor will use its best efforts to ensure that the services provided under this Agreement will be performed, delivered, and conducted in accordance with the best professional standards and in accordance with industry standards, and (ii) Contractor is fully experienced and properly qualified to perform the class of Work provided for herein, and that it is properly equipped, organized and financed to perform such Work, and (iii) following the date of acceptance of this Agreement, the services provided by Contractor to Owner will conform to the representations contained in this Agreement, including all attachments, schedules and exhibits. All warranties provided by Contractor in this Agreement shall be cumulative, shall be deemed consistent and not in conflict, are intended to be given full force and effect and to be interpreted expansively to give the broadest warranty protection to Owner.

B.5.2.2. Contractor shall provide, during construction, continuous on-site construction observation, to familiarize itself with the progress and quality of the completed work, and to determine if the work is proceeding in such a way as when it is complete it will be in accordance with the Contract Documents. Field Reports shall be prepared daily by Contractor, then summarized and submitted to Owner Representative least bi-weekly. Contractor shall submit a report, which shall constitute a representation by Contractor to Owner, based on observations at the site that to the best of Contractor’s knowledge, information and belief, the quality of the completed work is in accordance with the Contract Documents.

B.5.2.3. Contractor shall use all best efforts and measures to implement its responsibilities under this Agreement to safeguard Owner against defects and deficiencies in the completed work of the Trade Contractors. Contractor shall be responsible for the construction means, methods, techniques, sequences of procedures, and for the safety precautions and programs employed in connection with the work. However, Contractor will promptly inform the Owner’s Representative in writing whenever defects and deficiencies in the completed Work are observed and whenever any defects or discrepancies are observed within the Contract Documents, or when any observed actions or omissions are undertaken by the Trade Contractors that are not in the best interest of Owner and the Project.

B.5.3. Document Delivery. During the progress of the Work, Contractor shall provide Owner with both hard copy (one original and two copies) and electronic format any design, engineering, procurement and construction documents produced by Contractor.

B.5.4. Ownership of Documents. Drawings, specifications, and other documents, including those in electronic form, prepared by the Architect and furnished to Contractor are Instruments of Service. All design and instruments of service under this Agreement, including, but not limited to, tracings, drawings, estimates, specifications, studies and other documents, completed or partially completed, shall be the property of Owner. Contractor specifically waives and releases any proprietary rights or ownership claims therein. Contractor may retain a reproducible copy of all Instruments of Service; however, Owner reserves the right, so long as such instruments of service exist, to obtain copies, reproducible or otherwise, from Contractor at Owner’s expense, but without any additional fee or charge by Contractor.

B.5.4.1. Contractor shall be liable to Owner for any loss or damage to any such documents while they are in the possession of, or while being worked upon, by the Contractor or anyone connected with Contractor, including agents, employees, consultants or subcontractors. All documents damaged shall be replaced or restored by Contractor without cost to the Owner.

B.5.5. Contractor's Personnel. Contractor shall employ only competent, skilled personnel for the Work. Contractor shall maintain a "Project Manager" who shall be authorized to act on behalf of Contractor and with whom Owner may consult at all reasonable times. Contractor's Project Manager shall not be transferred from the Work without Owner's consent (which shall not be unreasonably withheld or delayed); provided, however, Contractor's Project Manager shall not be assigned solely to the Work and shall be entitled to spend reasonable time working on matters unrelated to the Work or the Project so long as such work on other matters does not render Contractor's Project Manager unavailable to the Work or unavailable to Owner's Representative. However, such obligation to furnish Contractor's Project Manager and such staff personnel shall not be construed (a) to preclude the promotion within Contractor's organization of any person assigned to the Work or (b) to give rise to any liability of Contractor if any person assigned to the Work (including, without limitation, Contractor's Project Manager) leaves Contractor's employment. If Contractor's Project Manager is transferred from the Work, Owner shall have the right to approve any replacement (which approval will not be unreasonably withheld or delayed). Contractor and Contractor's subcontractors shall comply with all applicable health, safety, and loss prevention rules of applicable Governmental Authorities. Contractor shall, at its own expense, remove from the Work any person who fails to comply with such rules and instructions. Contractor shall at all times enforce strict discipline and good order among its employees and shall not employ on the Work any unfit person or anyone not skilled in the work assigned to him. Owner may, upon written notice to the Contractor, require Contractor to remove an individual immediately from providing services for the following reasons: violation of the terms and conditions of this Agreement; violation of the Owner's or Contractor's work rules and regulations; criminal activity; or violation of state, federal, or municipal statutes. Owner may, upon thirty (30) days written notice to Contractor, require the removal of any individual from providing services without cause.

B.5.6. Inspection. The Work and all parts thereof shall be subject to inspection from time to time by inspectors designated by the Owner Representative and Architect. No such inspections shall relieve Contractor of any of its obligations hereunder. Neither failure to inspect nor failure to discover or reject any of the Work as not in accordance with the Drawings and Specifications or any provision of this Agreement shall be construed to imply an acceptance of such Work or to relieve Contractor of any of its obligations hereunder. Owner agrees that its right of inspection shall be used reasonably and in a timely manner so as not to delay orderly completion of the Work.

B.5.7. Protection Against Risks. Contractor shall take all precautions which are necessary and adequate, against conditions created during the progress of the Work which involve a risk of bodily harm to persons or a risk of damage or loss to any property. Contractor shall regularly inspect all Work, materials and equipment for the purpose of discovering and determining any such conditions and shall be responsible for correction of any such conditions. Contractor shall comply with all federal, state and local occupational hazard and safety standards, codes and regulations applicable in the jurisdiction where the Work is being performed. Contractor shall include the substance of this clause in its entirety in all subcontracts for any work to be performed at the Construction Site.

B.5.8. Claims. Claims made by any party must be submitted in writing within twenty-one (21) days after occurrence of the event giving rise to such claim or within twenty-one (21) days after the claimant first

recognized the condition giving rise to the claim, whichever is later. If adverse weather conditions are the basis for a Claim, such Claim shall be documented by data substantiating that weather conditions were abnormal for the period of time and could not have been reasonably anticipated, and that weather conditions had an adverse affect on the Schedule's critical path.

B.5.9. Correlation and Intent of the Contract Documents. The intent of the Contract Documents is to include all items necessary for the proper execution and completion of the Work by Contractor. The Contract Documents are complementary, and what is required by one shall be as binding as if required by all; performance by Contractor shall be required only to the extent consistent with the Contract Documents and reasonably inferable from them as being necessary to produce the intended results.

B.5.9.1. The most recently issued document takes precedence over previously issued forms of the same document. Figures given on drawings govern scale measurement, and large scale details govern smaller scale drawings. If an item is shown one place in the drawings, but not on another, or called for in a schedule or the specifications but not shown on the drawings, it is to be included. Existing conditions take precedence over Drawings and Specifications for dimensions and shall be verified by Contractor. The order of precedence is as follows with the highest authority listed first:

- A. The Agreement
- B. Addendum
- C. Supplemental Conditions
- D. General Conditions
- E. Specifications and
- F. Drawings

B.5.9.2. In the event of discovered inconsistencies, if any, within or between parts of the Contract Documents Contractor shall (1) provide the better quality or greater quantity of Work or (2) comply with the more stringent requirement, either or both in accordance with Architect's interpretation. The terms and conditions of this section, however, shall not relieve Contractor of any other obligations of this Agreement.

B.6. EQUIPMENT AND MATERIALS.

B.6.1. Equipment. Except as expressly provided herein to the contrary, Contractor shall furnish all construction, transportation, installation, tools, and other equipment and facilities required for the performance of the Work within the times specified herein. Such equipment and facilities shall be serviceable and kept fit for the uses intended. Defective items shall be removed from the Construction Site promptly and at Contractor's cost. Contractor shall schedule (or cause to be scheduled) its other operations so as to not interfere with its duty to timely furnish the necessary equipment and facilities and personnel to operate the same at the times necessary for the orderly completion of the Work within the times allotted in the Project Construction Program.

B.6.2. Materials. Except as may be specifically provided otherwise in the Agreement or approved in advance by Owner, Contractor shall provide the Owner Representative with copies of material testing reports and to cause all materials, equipment, and fabricated items incorporated in the Project to be new and of a suitable grade of their respective kinds for their intended use.

B.6.3. Procurement Procedures. Procurement requisition, purchase order, inspection and expediting reports shall follow Contractor's standard reporting format whenever such standard reporting format

exists, and if no such format exists, Contractor shall devise a format with the Owner's Representative and/or Program Manager.

B.7. PERMITS.

B.7.1. Contractor Permits. Contractor shall obtain all permits, licenses, governmental consents and approvals which may be necessary for the lawful performance of the Work on or before the date when such permits, licenses, Texas Department of Licensing and Regulation requirements, governmental consents or approvals are required by law or are necessary for the lawful performance of the Work. Owner shall provide any required easements.

B.7.2. Permits Generally. Each party shall cooperate with the other in obtaining all permits required to be obtained as provided in this Agreement.

B.8. CHANGES.

B.8.1. General. The Owner may order changes in the Work without invalidating the Agreement. If the Contractor receives any drawings, specifications, interpretations or instructions from the Owner or Architect which are inconsistent with the Contract Documents, or encounters unanticipated conditions, which may result in a change in cost, scope or estimated date of Substantial Completion, the Contractor shall promptly notify Owner in writing and shall not proceed with the affected work until further written instructions are received from the Owner. Cost proposals for Changes shall be itemized to show material and labor quantity takeoff, unit prices, overhead and fee. Schedule change proposals shall include a CPM schedule to document changes to the critical path. Proposed Contractor's fee shall not exceed 5% which shall include all home office overhead costs. Proposed general conditions shall be itemized as required by Owner. Owner may make changes in the Work by altering, adding to, or deducting from the Work. All changes in the Work which (a) require an adjustment in the Contract Lump Sum or an adjustment in the Scheduled Substantial Completion Date or (b) involve a material change in the overall scope or function of the Project shall be requested and authorized before commencing such changes by use of written Change Order Notices, Proposed Change Orders and Change Orders, as described in Exhibit B.8.2, which Change Order procedure shall be the exclusive means to effect such changes in the Work. There shall be a presumption against the need for Change Orders that increase the Contract Lump Sum.

B.8.1.1 Change Pricing. In the event of a disagreement on the price of a change, it is agreed that the latest addition of R.S. Means Construction Cost Data will be the basis for the change pricing. The cost will be no more than the highest applicable assembly pricing with the Houston City Cost Index.

B.8.2. Change Order Procedure.

B.8.2.1. Owner Initiated Change Orders: If at any time Owner desires to make any change in the Work requiring the issuance of a Change Order pursuant to Exhibit B.8.1, Owner shall so advise Contractor in writing by delivery to Contractor of a written notice (the "Change Order Notice"), describing the change. Upon receipt of a Change Order Notice initiated by Owner, Contractor shall within a reasonable period of time advise Owner of Contractor's proposal for the adjustments, if any, in the Contract Lump Sum, the Project Construction Program, the Schedule of Values and the Scheduled Substantial Completion Date attributable to such change by delivering a written notice thereof (the "Proposed Change Order") to Owner. Such Proposed Change Order shall contain a description of the proposed change and shall set forth Contractor's estimate of the increase or decrease, if any, in the Contract Lump Sum and the change,

if any, in the Project Construction Program, the Schedule of Values and the Scheduled Substantial Completion Date attributable to such change.

B.8.2.2. Contractor Initiated Change Orders: If Contractor desires to make a change in the Work requiring the issuance of a Change Order or if Contractor receives any drawings, specifications, interpretations or instructions from Owner or Architect which are inconsistent with the Contract Documents, or encounters unanticipated conditions which may result in a change in cost, scope or Substantial Completion Date, Contractor shall deliver to Owner a Proposed Change Order and shall not proceed with the affected work until further written instructions are received from Owner. Upon execution by the Owner Representative on behalf of Owner (and the approval of Fort Bend County Commissioner's Court), a Proposed Change Order shall constitute (and be defined herein as) a "Change Order" for purposes of this Agreement. Contractor shall forthwith perform the Work as changed in accordance with such Change Order. All Work performed pursuant to a Change Order shall be performed in accordance with the terms of this Agreement. All Proposed Change Orders shall be submitted for approval by Owner (through the Owner Representative) in compliance with Exhibit B.3.4. No action, acquiescence or inaction by Owner or any representative of the Owner shall be construed to be a waiver of requirements set forth in this Agreement in regard to Change Orders or ratification of a violation of such requirements, and all acts in violation of this provision shall be considered void.

B.8.3. Change Order Authorization. Each Change Order shall be signed by the Owner Representative and an authorized representative of Contractor.

B.8.4. Contract Lump Sum Adjustments. The Contract Lump Sum and the Schedule of Values shall be adjusted only as a result of a Change Order requiring such adjustment. Any extra work performed without a proper Change Order shall be considered voluntary and not subject to additional compensation. Contractor shall not be entitled to an adjustment in the Contract Lump Sum (or a Change Order permitting such adjustment) or to damages as a result of any delays in the Work caused by the acts or omissions of Owner, provided that such delays do not delay the Critical Path nor fall outside of any time limits established under this Agreement. This sentence is not applicable to delays that constitute more than 90 days in any 365-day period or cause the Work to be interrupted for a continuous period of 90 days through no fault of Contractor.

B.8.4.1. When Owner and Contractor agree upon the adjustments in the Contract Lump Sum, the Project Construction Program, the Schedule of Values and the Scheduled Substantial Completion Date attributable to such adjustment, such agreement will be documented by preparation and if approved by the Fort Bend County Drainage District Board of Directors, execution of an appropriate Change Order and effective thereafter in accordance with Section B.8.2 above.

B.8.5. Weather Delays. The Scheduled Substantial Completion Date shall include days to accommodate inclement weather. If the Critical Path Schedule is effected by the more than the included days of inclement weather, Contractor may make a written application to Owner and receive an extension. Only delays impacting the Critical Path of the Work shall be considered when determining if Contractor is entitled to receive additional time.

B.9. DEFAULT AND TERMINATION

B.9.1. Default by Owner.

B.9.1.1. Each of the following shall be an “Act of Default” by Owner and a material breach of this Agreement:

- (a) Owner's failure to disburse installments of the Contract Lump Sum to Contractor as required under this Agreement;
- (b) If Owner materially defaults under this Agreement (other than a default described in clause (a) of this Exhibit B.9.1.1) and Owner fails to remedy such default within 30 days after written notice from Contractor or, if such default is of a nature that it cannot be remedied within 30 days, if Owner fails to initiate action within 30 days after such notice and thereafter to proceed diligently and continuously to remedy same; or
- (c) If repeated suspensions, delays or interruptions of the Work by Owner constitute in the aggregate more than 90 days in any 365-day period or cause the Work to be interrupted for a continuous period of 45 days, both through no act or fault of Contractor.

B.9.1.2. If any Act of Default by Owner shall occur, Contractor shall have the right to deliver a written notice at any time prior to the curing of such Act of Default which terminates Contractor's duty to complete the Work, and upon any such termination, Owner shall pay to Contractor the portion of the Contract Lump Sum owed to Contractor for Work completed as of the date of termination by Contractor in accordance with the approved Schedule of Values, and additional compensation for demobilization and other costs and expenses incurred by Contractor as a consequence of the termination, including reasonable overhead, profit and damages.

B.9.2. Default by Contractor.

B.9.2.1. Each of the following shall be an “Act of Default” by Contractor and a material breach of this Agreement:

- (a) If Contractor materially defaults under this Agreement and Contractor fails to remedy such default within 15 days after written notice from Owner or, if such default is of a nature that it cannot be remedied within 15 days, if Contractor fails to initiate action within 15 days after such notice and thereafter to proceed diligently and continuously to remedy same; or
- (b) If Contractor shall (i) file or consent to any petition for bankruptcy or insolvency or similar remedy; (ii) fail to cause any bankruptcy, insolvency, or similar proceeding to be stayed or dismissed within 90 days after the filing thereof; (iii) be adjudged a bankrupt or make a general assignment for the benefit of creditors; or (iv) seek, consent to or acquiesce in the appointment of a trustee, conservator, custodian, liquidator or receiver of a significant portion of Contractor's assets.

B.9.2.2. If any Act of Default by Contractor shall occur, Owner shall have the right to deliver written notice at any time prior to the curing of such Act of Default which terminates Contractor's right to proceed with the Work and Owner shall have no obligation to make any further payments to Contractor except for the portion of the unpaid Contract Lump Sum, if any, that exceeds Owner's cost of completion and other damages recoverable hereunder and such unpaid Contract Lump Sum shall become due once all remaining expenses associated with the Work have been incurred and paid. In the event of such termination, Owner may finish the Work by whatever means it may deem expedient, including (without limitation) the hiring of any Contractor or Contractors under such form of contract as Owner may deem desirable, and Owner shall have the right but not the obligation, for the purposes of completing the Work,

to take over and assume the rights and obligations of the Contractor under any or all subcontracts and purchase orders. Contractor and Contractor's performance bond surety shall be responsible for all damages recoverable under this Agreement arising from Contractor's breach.

B.9.3. Officers and Employees. None of the officers, directors, constituent partners, members, employees, elected officials, agents or affiliates of Owner or Contractor shall ever be personally liable for, or obligated to pay, or to satisfy any judgment for, any damages or any other monetary obligation whatsoever under any theory of action or recovery, on account of an Act of Default by Owner or Contractor under this Agreement or otherwise.

B.10. PAYMENT OF BILLS AND LIENS.

B.10.1. Payment of Bills. Contractor shall promptly pay when due all amounts owed by Contractor to all subcontractors performing portions of the Work pursuant to a direct contract with Contractor (but expressly excluding any subcontractors not directly contracting with Contractor). Contractor shall indemnify and hold Owner harmless from and against all liens, costs, claims, suits, actions, debts and damages (including, without limitation, reasonable attorneys' fees) arising as a consequence of Contractor's failure to comply with this Exhibit B.10.1 so long as Owner makes payment to Contractor as required by this Agreement.

B.10.2. Liens. Contractor shall indemnify and hold harmless the Indemnified Parties from all liens and other encumbrances against the portions of the Work and any claims or actions on account of debts or claims with respect to the Work alleged to be performed by Contractor or its subcontractors or suppliers to any person, and will defend any claim or litigation in connection therewith.

B.11. TAXES.

B.11.1. Unemployment Taxes. Contractor shall, and shall require its subcontractors to, pay any and all taxes and contributions for sickness and unemployment insurance, retirement benefits, life pensions, annuities, and similar benefits which may now or hereafter be imposed by law or agreement with respect to persons employed by Contractor or any of its subcontractors for performance of the Work. Contractor shall comply with all Laws and Regulations applicable to the compensation paid to its employees.

B.11.2. Corporate and Income Taxes. Notwithstanding anything else herein to the contrary, it is not intended that Owner be liable to Contractor for the reimbursement of any corporate franchise taxes or any taxes levied directly or indirectly on or measured by income or chargeable gains.

B.11.3. Sales and Use Taxes. Contractor shall pay any and all sales or use taxes imposed by the State of Texas or any municipality or other entity incorporated thereunder or created thereby; provided, however, Owner agrees to reasonably assist in obtaining the appropriate certificates from the appropriate Governmental Authorities reflecting the exemption of the Project from all sales and use taxes.

B.12. COMPLETION, TRANSFER AND ACCEPTANCE.

B.12.1. Substantial Completion. Upon the occurrence of the Substantial Completion Date, the Punchlist Items shall be promptly commenced and thereafter completed within thirty (30) days after Substantial Completion by Contractor.

B.12.2. Transfer and Acceptance. Upon the occurrence of Substantial Completion, care, custody and control of the Project shall pass to Owner. As referenced herein, the "Transfer Date" shall mean the date on which the care, custody and control of the Project passes to the Owner pursuant to this Exhibit B.12.2. Subsequent to the Transfer Date all risk of loss with respect to the Project shall be by Owner and Contractor shall not be thereafter obligated to cover the Project with the Builder's Risk Insurance described in the Exhibit F.

B.12.3. Partial Occupancy. Owner may obtain beneficial use and occupancy of any completed or partially completed portion of the Work at any stage, provided such use and occupancy is authorized by public authorities having jurisdiction over the Work.

B.12.3.1. Inspection. Immediately prior to such partial use and occupancy, Owner and Contractor shall jointly inspect the area to be occupied or portion of the Work to be used in order to determine and record the condition of the Work.

B.12.3.2 Effect. Partial use and occupancy of a portion or portions of the Work shall not constitute acceptance of Work not complying with requirements of the Contract Documents.

B.13. GUARANTEES, WARRANTIES AND INSURANCE.

B.13.1. General. Generally, all guarantees, warranties and insurance coverage to be provided by Contractor to Owner are set forth in Exhibit E & F.

B.13.2. Supervision of Warranty Work. Contractor shall, without any compensation in addition to the Contract Lump Sum, coordinate and supervise the completion of the corrective Work in the manner required for the original Work as a result of a Defect in the Work or the failure of the Work or the Project to meet the standards designated in Exhibit E & F.

B.14. SUBCONTRACTS, ASSIGNMENTS AND OTHER AGREEMENTS.

B.14.1. Subcontracts. When used in this Agreement, the terms "subcontract" and "subcontractor" shall mean and include both subcontracts and purchase orders and both subcontractors and purchase order vendors, respectively. Contractor shall be entitled to enter into subcontracts with subcontractors as required by Contractor to perform the Work. Except as expressly provided herein to the contrary, Contractor shall remain responsible for performance of all Work subcontracted by Contractor. Contractor shall be responsible for inspecting subcontractors' work, for measuring progress and maintaining schedules, and for notifying Owner of subcontract awards and status. Contractor shall manage, schedule and coordinate the work of its subcontractors at whatever tier so as to meet the Scheduled Substantial Completion Date. Contractor shall include in each subcontract provisions (a) recognizing that the subcontract does not bind Owner, and (b) permitting Owner, Owner's Representatives and their designees to conduct the inspections permitted herein.

B.14.2. Assignment. Contractor may not assign this Agreement or any portion hereof except with the prior written consent of Owner; provided, however, this Exhibit B.14.2 shall not be construed to prohibit Contractor from entering into subcontracts in order to perform the Work.

B.15. INDEMNIFICATION.

B.15.1. Bodily Injury and Property Damage Liability. As set forth in Exhibit F, Contractor is obligated to defend, indemnify and hold harmless the Indemnified Parties from any and all claims, damages, liabilities and expenses (including, without limitation attorneys' fees) for injury to or death of any person or for damage to or destruction of any property resulting directly or indirectly from any and all acts or omissions of Contractor, its officers, agents and employees, any of Contractor's subcontractors' subcontractors, their officers, agents and employees or anyone employed by any of them or anyone for whose acts any of them may be liable.

B.15.2. Protection of Work. As set forth in Exhibit F, Contractor shall be responsible for all risk of loss to all materials delivered to the Construction Site and all materials and equipment incorporated into the Work prior to the Transfer Date unless the loss occurs after Substantial Completion and is solely caused by Owner or its separate contractors. Contractor shall, prior to the Transfer Date, provide continuous and adequate protection of the Work performed and of Owner's and Contractor's property located at the Construction Site. Contractor shall be obligated to replace or repair any materials, equipment or supplies which are (or are to become) a permanent part of the Work or any temporary or existing facilities at the site.

B.15.3. Limitations. Contractor shall have no obligation to Owner or any other party with respect to any damage or loss to the Work or property on the Construction Site (including loss of use) caused by the perils of war, insurrection, revolution, or nuclear reaction.

B.16. FORCE MAJEURE.

B.16.1. Force Majeure as applicable to Contractor. If Contractor shall be unable to perform or shall be delayed in the performance of any of the terms and provisions of this Agreement as a result of (i) governmental preemption of materials in connection with a national emergency declared by the President of the United States; (ii) riot, insurrection, or other civil disorder affecting performance of the Work; (iii) power or other utility failure preventing the performance of the Work or substantial portions of same; (iv) fire or other unavoidable casualty; or (v) unusual and extreme weather conditions, then, and in any such event, such inability or delay shall be excused, and the time for completing the affected portions of the Project (and the entire Project, if applicable) shall be extended for such reasonable period of time as the delay has affected the performance of the Work hereunder. Contractor shall take all reasonable actions to minimize the delay caused by any of the above factors, and shall notify Owner in writing of any event allowing for excuse or delay not later than seven (7) days after the event Contractor first becomes aware of the event; or may have become aware, of the event; otherwise Contractor will be deemed to have waived the excuse or delay.

B.16.2. Force Majeure as applicable to Owner. If Owner shall be unable to comply or shall be delayed in the compliance of any of the terms and provisions of this Agreement as a result of (i) governmental preemption of materials in connection with a national emergency declared by the President of the United States; (ii) riot, insurrection, or other civil disorder; (iii) power or other utility failure; (iv) fire or other unavoidable casualty; or (v) unusual and extreme weather conditions, then, and in any such event, such inability or delay shall be excused, and the time for compliance with the Agreement shall be extended for a reasonable period of time. Owner shall take all reasonable actions to minimize the delay caused by any of the above factors, and shall notify Contractor in writing of any event allowing for excuse or delay not later than seven (7) days after the event Owner first becomes aware of the event; or may have become aware, of the event; otherwise Owner will be deemed to have waived the excuse or delay.

B.16.3. Excluded Events. Contractor understands that delays occasioned by the events and occurrences set forth below are not included in Exhibit B.16.1, do not constitute reason for extending the date for Substantial Completion and that it is Contractor's responsibility to make adequate provision in scheduling the Work for the following:

B.16.3.1. Normal Weather Conditions. Weather conditions other than those that substantially vary from the normal climatology conditions that prevail in the region.

B.16.3.2. Late Deliveries. Late deliveries of materials and/or equipment for any cause other than those specified in Exhibit B.16.1. No claim will be approved if materials and equipment are delayed due to Contractor's tardy procurement or expediting.

B.16.4. Additional Grounds. The provisions of Exhibit B.16.1 are in addition to other grounds for extension of time as set forth in the Contract Documents.

B.17. APPLICABLE LAW. This Agreement shall be construed and enforced in accordance with the laws of the State of Texas. Venue for all actions regarding this Agreement shall be in Fort Bend County, Texas.

B.18. CERTAIN THIRD PARTIES BENEFITED. This Agreement shall be for the sole benefit of Owner and Contractor and not for any other third party.

B. 19. NOTICES.

All notices, requests, directions, or other communications permitted or required hereunder (collectively "notices"), other than routine Work related communications, shall be in writing and shall be delivered in person or by certified mail, return receipt requested to the appropriate party at the address specified below, with copies to such other parties as specified below, unless a different address for notice or copy thereof is changed by notice. Notice sent by personal delivery to the authorized representative designated by a party shall be effective on the date the authorized representative actually receives such delivery. Notice sent by properly addressed mail, certified or registered with return receipt requested, and postage prepaid shall be effective three days after being deposited in the mail. Notice sent by telegraph, telex, telecopy, or cable, charges prepaid and confirmed by copy thereof sent by registered or certified mail shall be effective upon the date of such telegraph, telex, telecopy, or cable. Notice sent in any other manner shall be effective only if and when received by the parties.

To Owner: Fort Bend County Drainage District
301 Jackson St., Suite 719
Richmond, Texas 77469
Attn: County Judge

Copy to: Fort Bend County Drainage District
Mark Vogler, P.E.
P.O. Box 1028
Rosenberg, Texas 77471

To Contractor: Lecon, Inc.
Daniel D. Lloyd, P.E.
4302 Creekmont Drive

Houston, Texas 77091

To Architect:

Freese & Nichols, Inc.
Cody Cockroft, P.E.
3100 Wilcrest Drive, Suite 200
Houston, Texas 77042

B.20. CONSENTS. Without limiting the generality of Exhibits B.3.4 and B.3.5, in each and every instance where Owner or Contractor is required in this Agreement to obtain, or Owner or Contractor has elected to obtain, the consent or approval of the other party to any act or circumstance, such consent or approval shall not be unreasonably withheld, delayed or conditioned, unless otherwise expressly permitted in this Agreement.

B.21. ENTIRE AGREEMENT. This Agreement constitutes the entire agreement between the parties hereto with respect to the matters covered hereby. All prior negotiations, representations, and agreements with respect thereto and unincorporated herein are hereby cancelled. Except as otherwise provided in this Agreement, this Agreement may be modified or amended only by a document duly executed on behalf of the parties hereto.

B.22. NON-WAIVER. No waiver or waivers by either party hereto of any breach or default of any provision hereunder shall be deemed a waiver of any other provision hereof or a waiver of any subsequent breach or default. No payment made under this Agreement (a) shall be, or be construed to be, final acceptance or approval of that part of the Work to which such payment relates or any other part of the Work, (b) shall relieve Contractor of any of its obligations hereunder with respect thereto, or (c) shall constitute a waiver of or otherwise affect the covenants and warranties of Contractor.

B.23. CAPTIONS. The captions used in this Agreement are for convenience only and shall in no way define, limit, or describe the scope or intent of this Agreement or any part thereof.

B.24. SEVERABILITY. If any provision of this Agreement or the application thereof to any person or circumstance shall, at any time or to any extent, be invalid or unenforceable, but the extent of the invalidity or unenforceability does not destroy or render ineffective the basis of the bargain between the parties hereto, the remainder of this Agreement and the application of the provision to the other persons or circumstances shall not be affected thereby but rather shall be enforced to the greatest extent permitted by law.

B.25. CLAIMS FOR CONSEQUENTIAL DAMAGES. Contractor and Owner waive claims against each other for consequential damages arising out of or relating to this Agreement. This mutual waiver includes:

(a) damages incurred by Owner for rental expenses, for losses of use, income, profit, financing, business and reputation, and for loss of management or employee productivity or of the services of such persons; and

(b) damages incurred by Contractor for principal office expenses including the compensation of personnel stationed there, for losses of financing, business and reputation, and for loss of profit except anticipated profit arising directly from the Work.

B.25.1 This mutual waiver is applicable, without limitation, to all consequential damages due to either party's termination in accordance with the terms of this Agreement. Nothing contained in this Exhibit shall be deemed to preclude an award of liquidated damages pursuant to Exhibit B.1.3 hereof.

B.26. CLAIMS FOR CONCEALED OR UNKNOWN CONDITIONS. If conditions are encountered at the site which are (1) subsurface or otherwise concealed physical conditions which differ materially from those indicated in the Contract Documents or reports furnished by Owner to Contractor or (2) unknown physical conditions of an unusual nature which differ materially from those ordinarily found to exist and generally recognized as inherent in construction activities of the character provided for in the Contract Documents, then the observing party shall give notice to the other party promptly before conditions are disturbed and in no event later than ten (10) days after first observance of the conditions. Owner shall promptly investigate such conditions and, if they differ materially and cause an increase or decrease in Contractor's cost of, or time required for, performance of any part of the Work, shall negotiate with Contractor an equitable adjustment in the Contract Lump Sum or Substantial Completion Date, or both. If Owner determines that the conditions at the site are not materially different from those indicated in the Contract Documents and that no change in the terms of this Agreement is justified, Owner shall so notify Contractor in writing, stating the reasons. Claims by Contractor in opposition to such determination must be made within five (5) days after Owner has given notice of the decision.

SCHEDULE 1 TO EXHIBIT B
STAFF PREVAILING WAGE RATES

The following prevailing wage rates shall be utilized by Contractor's staffing of the Project during the course of the Work. Contractor shall be responsible for payment of not less than the wages detailed below for the duration of the Project.

This project is subject to the prevailing wage rate requirements of Chapter 2258 of the Government Code. The Contractor shall pay Fort Bend County sixty dollars (\$60.00) for each worker employed by the Contractor for the provision of services described herein for each calendar day or part of the day that the worker is paid less than the below stated rates. Contractors may also visit www.wdol.gov/dba.aspx.

General Decision Number: TX120067 01/06/2012 TX67

Superseded General Decision Number: TX20100080

State: Texas

Construction Type: Heavy

Counties: Brazoria, Fort Bend, Galveston, Harris, Matagorda, Montgomery, Waller and Wharton Counties in Texas.

FLOOD CONTROL PROJECTS ONLY, (Does not Include any Water & Sewer Line work; Sewage Collection and Disposal Lines; Sewers (Sanitary Storm, etc.), or Shoreline Maintenance Water Mains and Water Supply Lines).

Modification Number	Publication Date
0	01/06/2012

SUTX1998-009 03/26/1998

	Rates	Fringes
ASPHALT DISTRIBUTOR	\$ 9.47	
Asphalt Paving Machine	\$ 10.05	
Asphalt Raker	\$ 8.28	
Asphalt Shoveler	\$ 7.45	
Batching Plant Weigher	\$ 11.11	
Broom or Sweeper Operator	\$ 8.01	
Bulldozer	\$ 9.91	
CARPENTER	\$ 10.35	
Concrete Curbing Mach	\$ 8.80	

Concrete Finisher-Paving	\$ 9.87
Concrete Finisher-Structures	\$ 9.86
Concrete Finishing Machine	\$ 11.79
Concrete Joint Sealer	\$ 10.50
Concrete Paving Float	\$ 9.30
Concrete Paving Saw	\$ 10.01
Concrete Paving Spreader	\$ 9.32
Concrete Rubber	\$ 9.00
Crane, Clamshell, Backhoe, Derrick, Dragline, Shovel	\$ 11.35
Crusher or Screening Plant Operator	\$ 11.00
ELECTRICIAN	\$ 16.15
Flagger	\$ 7.25
Form Builder (Structures)	\$ 9.96
Form Liner - Paving & Curb	\$ 9.03
Form Setter (PAVING/CURB)	\$ 8.86
Form Setter-Structures	\$ 9.05
Foundation Drill Operator, Crawler Mounted	\$ 12.59
Foundation Drill Operator, Truck Mounted	\$ 12.73
Front End Loader	\$ 9.29
Labor Common	\$ 7.45
Laborer-Utility	\$ 8.53
Lineperson	\$ 7.50
MANHOLE BUILDER (Brick)	\$ 8.49
MECHANIC	\$ 11.38
Milling Machine Operator	\$ 10.43

Mixer	\$ 7.94
Motor Grader	
FINE GRADE	\$ 11.11
Other	\$ 10.67
Oiler	\$ 9.56
Painter-Structures	\$ 14.00
Pavement Marking Machine	\$ 7.45
Piledriver	\$ 10.96
Pipe layer	\$ 8.49
Reinforcing Steel Setter Paving	\$ 12.50
Reinforcing Steel Setter Structures	\$ 12.47
Roller, Pneumatic, Self Propelled	\$ 7.96
Roller, Steel Wheel Other Flatwheel or Tamping	\$ 7.61
Roller, Steel Wheel Plant Mix Pavements	\$ 9.25
Scraper	\$ 8.69
Servicer	\$ 9.51
SIGN ERECTOR	\$ 10.06
Sign Installer	\$ 7.45
Slipform Machine Operator	\$ 9.20
Spreader Box Operator	\$ 9.08
Steelworker Structural	\$ 10.35
Tractor-Crawler Type	\$ 10.12
Tractor-Pneumatic	\$ 8.99
Traveling Mixer	\$ 9.35
Trenching Machine, Heavy	\$ 13.56

Trenching Machine, Light	\$ 10.50
Truck Driver Lowboy Float	\$ 11.29
Truck Driver Single Axle Heavy	\$ 8.76
Truck Driver Single Axle, Light	\$ 8.15
Truck Driver Tandem Axle Semi-Trailer	\$ 8.00
Wagon Drill, Boring Machine	\$ 10.15
WELDER	\$ 10.43
Work Zone Barricade	\$ 7.45

WELDERS - Receive rate prescribed for craft performing operation to which welding is incidental.

Unlisted classifications needed for work not included within the scope of the classifications listed may be added after award only as provided in the labor standards contract clauses (29CFR 5.5 (a) (1) (ii)).

The body of each wage determination lists the classification and wage rates that have been found to be prevailing for the cited type(s) of construction in the area covered by the wage determination. The classifications are listed in alphabetical order of "identifiers" that indicate whether the particular rate is union or non-union.

Union Identifiers

An identifier enclosed in dotted lines beginning with characters other than "SU" denotes that the union classification and rate have found to be prevailing for that classification. Example: PLUM0198-005 07/01/2011. The first four letters, PLUM, indicate the international union and the four-digit number, 0198, that follows indicates the local union number or district council number where applicable, i.e., Plumbers Local 0198. The next number, 005 in the example, is an internal number used in processing the wage determination. The date, 07/01/2011, following these characters is the effective date of the most current negotiated rate/collective bargaining agreement which would be July 1, 2011 in the above example.

Union prevailing wage rates will be updated to reflect any changes in the collective bargaining agreements governing the rate.

Non-Union Identifiers

Classifications listed under an "SU" identifier were derived from survey data by computing average rates and are not union rates; however, the data used in computing these rates may include both union and non-union data. Example: SULA2004-007 5/13/2010. SU indicates the rates are not union rates, LA indicates the State of Louisiana; 2004 is the year of the survey; and 007 is an internal number used in producing the wage determination. A 1993 or later date, 5/13/2010, indicates the classifications and rates under that identifier were issued as a General Wage Determination on that date.

Survey wage rates will remain in effect and will not change until a new survey is conducted.

WAGE DETERMINATION APPEALS PROCESS

1.) Has there been an initial decision in the matter? This can be:

- * an existing published wage determination
- * a survey underlying a wage determination
- * a Wage and Hour Division letter setting forth a position on a wage determination matter
- * a conformance (additional classification and rate) ruling

On survey related matters, initial contact, including requests for summaries of surveys, should be with the Wage and Hour Regional Office for the area in which the survey was conducted because those Regional Offices have responsibility for the Davis-Bacon survey program. If the response from this initial contact is not satisfactory, then the process described in 2.) and 3.) should be followed.

With regard to any other matter not yet ripe for the formal process described here, initial contact should be with the Branch of Construction Wage Determinations. Write to:

Branch of Construction Wage Determinations
Wage and Hour Division
U.S. Department of Labor
200 Constitution Avenue, N.W.
Washington, DC 20210

2.) If the answer to the question in 1.) is yes, then an interested party (those affected by the action) can request review and reconsideration from the Wage and Hour Administrator (See 29 CFR Part 1.8 and 29 CFR Part 7). Write to:

Wage and Hour Administrator
U.S. Department of Labor
200 Constitution Avenue, N.W.
Washington, DC 20210

The request should be accompanied by a full statement of the interested party's position and by any information (wage payment data, project description, area practice material, etc.) that the requestor considers relevant to the issue.

3.) If the decision of the Administrator is not favorable, an interested party may appeal directly to the Administrative Review Board (formerly the Wage Appeals Board). Write to:

Administrative Review Board
U.S. Department of Labor
200 Constitution Avenue, N.W.
Washington, DC 20210

4.) All decisions by the Administrative Review Board are final.

EXHIBIT D

COMPENSATION

D.1. CONTRACT LUMP SUM.

D.1.1. Total Compensation. As full and complete compensation for Contractor's performance of the Work in accordance with the terms and conditions of this Agreement, Owner shall pay to Contractor the Contract Lump Sum. The Contract Lump Sum constitutes the entire compensation due Contractor for all of the Work and all of Contractor's obligations under this Agreement regardless of difficulty, hours worked, or materials or equipment required and includes, but is not limited to, compensation for all applicable taxes (excluding sales and use taxes, as set forth in Exhibit B.11.3), fees, overhead, profit, mobilization and demobilization costs, overtime premiums and payments, and all other direct and indirect costs and expenses incurred or to be incurred by Contractor under this Agreement. The Contract Lump Sum shall be increased or decreased only in accordance with Change Orders issued pursuant to Exhibit B.8.

D.1.1.2. The Contract Lump Sum for this Agreement is \$3,992,070.00.

D.1.2. Current Payments. Contractor hereby warrants to and covenants with Owner that neither Contractor nor any of its subcontractors and suppliers have performed any of the Work at the Construction Site or delivered any material or supplies to the Construction Site or ordered any specially fabricated materials prior to the effective date of this Agreement, and that all of Contractor's rights hereunder are subject and subordinate to all liens, mortgages, assignments, and security interests granted by Owner in and to the Construction Site, all improvements, fixtures, equipment and personal property (including removables) now or hereafter constructed thereon or therein, securing any indebtedness or obligation of Owner now or hereafter existing, and all renewals, extensions and rearrangements thereof.

D.1.3. Schedule of Values. The Contract Lump Sum listed in the Schedule of Values will be paid for the Construction Work on a percentage of completion basis based upon the amounts set forth in the Schedule of Values as approved by Owner. The breakdown of the Schedule of Values is for the purpose of invoicing and progressive payment only. Owner shall be obligated to make progress payments of such amount invoiced by Contractor in accordance with Exhibit D.2.2; provided, however, in no event will Owner be obligated to pay to Contractor the amounts allocated to any line item of the Schedule of Values that exceeds the total of such Value.

D.2. METHOD OF PAYMENT.

D.2.1. Applications for Payment. Contractor shall submit all "Applications for Payment" (as herein defined) for installments of the Contract Lump Sum for approval and processing to Owner on a monthly basis in accordance with the Schedule of Values on or before the tenth (10th) day of each calendar month during the progress of the Work. Each Application for Payment shall be in a form acceptable to the Fort Bend County Auditor and shall reflect any amount representing the proportionate part of the Work performed during the previous month. As support for each Application for Payment, Contractor shall submit the following in a form acceptable to the County Auditor:

- (a) A statement in the form attached as Exhibit G executed by Contractor certifying that (i) the proportionate part of the Work described in such Application for Payment has been

performed. (ii) Contractor's amount included in the Application for Payment attributable to the Schedule of Values is due and owing, (iii) there are no known mechanics' or materialmen's liens outstanding as of the date of the Application for Payment or if such liens are known, such have been adequately bonded, (iv) all due and payable bills with respect to the Work have been paid to date or are included in the amount requested in the current Application for Payment, and (v) except for such bills not paid but so included, there is no known basis for the filing of any mechanics' or materialmen's liens on the Work.

- (b) A partial lien waiver and release in the form attached as Exhibit H effective through the date of Contractor's preceding Application for Payment, executed by Contractor with a statement certifying those matters set forth in clauses (i) through (v) of subparagraph (a) of this Exhibit D.2.1, certifying that waivers from all subcontractors and materialmen have been obtained in such form so as to constitute an effective waiver of liens under the laws of the State of Texas.
- (c) An affidavit executed by Contractor that payrolls, bills for materials and equipment, and other indebtedness connected with the Work for which Owner or might be responsible or encumbered (less amounts withheld by Owner) have been paid or otherwise satisfied, including unconditional waivers and releases upon final payment from all trade contractors, suppliers, material men, or other third parties that provided labor, services, equipment, or material to the Project, satisfying the requirements for such releases set forth the TEXAS PROPERTY CODE §53.085.
- (d) A fully updated Critical Path Schedule.

D.2.2. Progress Payments. Within 30 days after receipt of each uncontested Application for Payment together with the supporting materials specified in Exhibit D.2.1., Owner shall advance to Contractor the uncontested amount requested in such uncontested Application for Payment.

D.2.3. Final Payment to Contractor. Payment, constituting the entire unpaid balance of the Contract Lump Sum, shall be advanced by Owner to Contractor upon the Substantial Completion Date. Owner shall pay all outstanding and withheld portions of the Contract Lump Sum to Contractor upon the later to occur of (i) 30 days after the Final Completion Date or (ii) the date that Contractor causes all mechanics' and materialmen's liens filed against the Project to be removed. Owner shall have received from Contractor a lien waiver or an affidavit to the effect that it and all its Trade Contractors and suppliers of labor and materials have been paid in full (which lien waiver or affidavit must be in form and substance sufficient as a matter of law to dissolve all liens or claims of lien for labor or service performed or rendered and materials supplied or furnished, in connection with the construction and installation of the Project), and with respect to this Agreement.

D.2.3.1. Upon payment of the entire balance of the Contract Lump Sum and all other amounts withheld by Owner pursuant to this Exhibit D.2.3, Contractor shall execute and deliver to Owner a release discharging Owner from all liabilities, obligations and claims to pay the Contract Lump Sum pursuant to this Agreement.

D.2.4. Owner shall retain the sum of \$10,000 from the Final Payment to Contractor as a warranty retainage. Any unused warranty retainage shall be paid to Contractor on the first (1st) anniversary of the effective date of the warranty period.

EXHIBIT E
WARRANTY, INSURANCE AND INDEMNITY

E.1 **MATERIALS AND EQUIPMENT.**

E.1.1. Contractor shall, for the protection of Owner, obtain from all vendors and subcontractors guarantees with respect to the machinery, equipment, and materials, used and installed as a part of the Work, which guarantees shall be in form and content consistent with those prevailing in the applicable industry and which shall be made available to Owner to the full extent of the terms thereof. Contractor shall use its best efforts to obtain guarantees which extend to the expiration of the Defects Period or for such longer period of time as may be obtainable from such vendors and subcontractors and shall specify that same shall be enforceable by and for the benefit of Owner.

E.1.2. All materials and equipment are subject to inspection by Owner at all times. No inspection or other action by Owner shall release any vendor or subcontractor from its duty to conform to final specifications nor shall any inspection or other action or lack thereof release any vendor or subcontractor from any warranty or guarantee. The failure of Owner to inspect shall not constitute a waiver of the right to reject the material or equipment for defective workmanship or material.

E.2. **WORKMANSHIP.** Subject to the provisions of Exhibit E.6. herein below, Contractor guarantees that the Work will be free from any Defect in the workmanship of Contractor or any subcontractor or other party engaged by Contractor in connection with the Work. Provided Owner notifies Contractor of such a Defect prior to the end of the Defects Period, Contractor will promptly correct at no cost to Owner, any Defect in or damage to the Work or any part thereof arising or resulting, directly or indirectly, from any Defect in the workmanship of Contractor (or its subcontractors or suppliers) and Contractor shall itself correct or, as deemed feasible by Owner, have another correct any such Defect where such is attributable to any subcontractor or other party engaged by Contractor in connection with the Work.

E.3. **POST CONSTRUCTION WORK; TRAINING.** From and after the Transfer Date, Contractor shall provide or cause to be provided to Owner multiple copies of all training manuals for all equipment, systems and machinery installed by Contractor (or its subcontractors or suppliers) in the Project, and training services with respect to the operation and maintenance of the equipment, systems and machinery within the Project, to the extent the same has been installed by Contractor (or its subcontractors or suppliers) pursuant to the Agreement. Such services shall include, but not be limited to, training of maintenance personnel of Owner with respect to proper maintenance procedures for the initial startup and continued operation of the equipment, systems and machinery within the Project, training of operation personnel of Owner with respect to proper use, operation and maintenance of the equipment, machinery and systems within the Project and such other services as may be mutually agreed upon between Owner and Contractor after the date hereof.

E.4. **EXCEPTIONS TO GUARANTEES.** Contractor shall not be obligated to provide corrective or remedial services and shall have no other obligation for Defects in the Work which occur as a result of (a) improper maintenance or operation by Owner or (b) normal wear, tear, erosion, and corrosion after the Transfer Date.

E.5. **INSURANCE COVERAGES.** Contractor shall obtain and keep (or cause to be obtained and kept) in full force and effect until the expiration of the Defects Period (except for the Builder's Risk Insurance, which shall be kept in effect only until the Transfer Date) the insurance coverages specified in Exhibit F.

E.6. DEFECTS AND REMEDIAL ACTION.

E.6.1. If, at any time during the prosecution of the Work, Contractor determines that there is an error, omission or defect in the Drawings and Specifications, Contractor shall notify Architect and Owner of such error, omission or defect and Contractor shall suspend the portion of the Work that is based on the portion of the Drawings and Specifications containing such error, omission or defect. Contractor shall meet with Architect within three (3) days of such notice to discuss remedial action. When Owner, Contractor, and Architect have agreed upon the appropriate remedial action, Architect has corrected the error, omission or defect in the Drawings and Specifications, and Contractor has approved such curative action, Contractor shall proceed with the affected Work and any delay occasioned thereby may be subject to any additional compensation to Contractor, as approved by Owner.

E.6.2. With respect to replacement equipment and materials supplied and services reperformed in accordance with the provisions of this Agreement, the Defects Period shall automatically be extended to apply to the replacement equipment or material or the reperformed service for a period of twelve calendar months from the later of (i) the Transfer Date or (ii) the date Contractor notifies Owner of the completion of the installation of the replacement equipment or material or the reperformance of service.

E.6.3. Remedial Action.

E.6.3.1. Subject to the terms of Exhibit E.4, if, during the Defects Period, Owner determines that there is a Defect in a portion of the Work, Owner shall notify Contractor and Contractor shall take remedial action acceptable to Owner without delay.s

E.6.3.2. If Contractor's remedial action is not commenced without delay or having so commenced is not prosecuted with all due dispatch to completion, Owner, after giving notice to Contractor, may proceed with another Contractor or contractors to perform such remedial action, in which case Contractor shall reimburse Owner upon demand for all costs incurred in performing such remedial action.

E.7. PERFORMANCE OF SUPPLIER'S OBLIGATIONS.

E.7.1. In the case of Defects in materials, machinery or equipment which arise from the failure of a supplier to Contractor of materials for the Project, or defects in services provided in a specialty or sole source subcontract with a subcontractor of Contractor (in this subparagraph any such subcontract of supply or service is herein called "subcontract" and the party providing such service is called "subcontractor"):

E.7.2. Contractor shall secure full performance of the supplier's or subcontractor's obligations under Agreements of supply or under subcontracts by repair, replacement or otherwise to the satisfaction of the Owner. Contractor, upon the request of the Owner, shall assign any of its rights under subcontracts or purchase agreements for machinery, equipment or material or under such Agreements of supply to the Owner and shall at such time be automatically relieved of the obligations relative to the matters covered by such contracts.

E.7.3. Contractor shall undertake such other or additional action as the Owner may require to achieve prompt correction of, or to overcome or offset, or to remedy or repair, the Defect.

E.8 PATENTS.

E.8.1. Contractor hereby indemnifies each of the Indemnified Parties against, and agrees to hold each of the Indemnified Parties harmless from, all claims, demands, liabilities, damages, losses, costs, and judgments arising from assertions by third parties that Contractor or any subcontractor (except any subcontractor selected by Owner to which Contractor objects) or all or any of the Indemnified Parties are infringing upon any patent, copyright, trademark, or service mark or are misappropriating any proprietary information. If any action or proceeding relating to any such assertion is brought against any one or more of the Indemnified Parties, then, unless Owner directs otherwise, Contractor shall conduct in due diligence and in good faith, the defense of such action or proceeding, whether or not Contractor is joined therein; provided, however, Contractor shall not admit the validity or infringement of any patent, copyright, trademark, or service mark without the express written consent of Owner. In connection with Contractor's defense of any such action or proceeding, the Indemnified Parties shall render such assistance as Contractor may require in such defense. Without relieving Contractor of any of its obligations hereunder, any one or more of the Indemnified Parties, at its election, may participate in the defense of any such action or proceeding at its sole cost. Contractor shall pay all liabilities, damages, losses, fees (including but not limited to attorneys' fees), costs, settlement sums, judgments, and other expenses incurred by the Indemnified Parties in connection with any such assertions, actions, or proceedings. Contractor hereby warrants and represents to the Indemnified Parties that Contractor has no actual knowledge of any patent, copyright, trademark, service mark, or proprietary information that is or will be alleged to be infringed upon or misappropriated by the proposed activities under this Agreement or the maintenance, repair, use, or sale of the Project.

E.8.2. Contractor shall use its diligent, good faith efforts to obtain from all suppliers a patent indemnity in the form set forth in Exhibit E.8.1. If any prospective supplier refuses to grant such patent indemnity, Contractor shall promptly notify Owner and, unless authorized by Owner in writing, shall select an alternate supplier.

E.9. INDEMNIFICATION

E.9.1. CONTRACTOR SHALL DEFEND, INDEMNIFY AND HOLD HARMLESS THE INDEMNIFIED PARTIES FROM ANY AND ALL CLAIMS, DAMAGES, LIABILITIES AND EXPENSES (INCLUDING WITHOUT LIMITATION ATTORNEYS' FEES) FOR INJURY TO OR DEATH OF ANY PERSON OR FOR DAMAGE TO OR DESTRUCTION OF ANY PROPERTY RESULTING DIRECTLY OR INDIRECTLY FROM ANY AND ALL NEGLIGENT ACTS OR OMISSIONS OF CONTRACTOR, ITS OFFICERS, AGENTS AND EMPLOYEES, ANY OF CONTRACTOR'S SUBCONTRACTORS, ITS OFFICERS, AGENTS AND EMPLOYEES OR ANYONE DIRECTLY EMPLOYED BY ANY OF THEM. NOTWITHSTANDING THE FOREGOING PROVISIONS OF THIS EXHIBIT E.9.1., IF ANY SUCH CLAIM OR LIABILITY ARISES IN WHOLE OR IN PART FROM THE NEGLIGENCE OR WILLFUL MISCONDUCT OF AN INDEMNIFIED PARTY, THE LIABILITY OF CONTRACTOR UNDER THE FOREGOING INDEMNITY SHALL BE REDUCED ON A PRO RATA BASIS SUCH THAT IT WILL NOT INCLUDE THE PORTION OF HARM PROVEN TO ARISE FROM OR OTHERWISE ATTRIBUTABLE TO THE NEGLIGENCE OR WILLFUL MISCONDUCT OF SUCH INDEMNIFIED PARTY.

E.9.2. Contractor shall be responsible for all risk of loss to all materials delivered to the Construction Site and all materials and equipment incorporated into the Work prior to the Transfer Date. Contractor shall, prior to the Transfer Date, provide continuous and adequate protection of the Work, the property and adjacent property of Owner or Contractor constituting the Construction Site. Contractor shall be obligated to replace or repair any (a) materials, equipment or supplies which are, or are to become, a permanent part

of the Work or temporary or existing facilities whether Contractor owned or leased or furnished by Contractor or Owner or (b) construction supplies and materials which are lost from the Construction Site, damaged or destroyed on the Construction Site prior to the Transfer Date, however such loss or damage may occur unless the same results from the negligence or willful misconduct of Owner or its officers, directors, employees or agents.

EXHIBIT F

INSURANCE REQUIREMENTS, PERFORMANCE AND PAYMENT BONDS

A. INSURANCE COVERAGE. Contractor shall obtain and keep in full force and effect until Completion of the Work the insurance coverages hereinafter specified in this Exhibit; such coverages shall be in primary form as to the liabilities assumed hereunder or excess form with limits not less than those set out below.

1. Commercial General Liability Insurance. Commercial general liability insurance or a comparable policy form, naming Contractor as the named insured and Owner and UHS as additional insured with the following coverages and limits:

A. General Aggregate	\$2,000,000
B. Products Completed Operation – Aggregate	\$2,000,000
C. Personal Advertising Injury Limit	\$1,000,000
D. Each Occurrence Limit	\$1,000,000
E. Fire Damage Limit (any one fire)	\$50,000
F. Medical Expense Limit (any one person)	\$5,000

2. Such insurance shall contain blanket contractual coverage, shall be written on Insurance Services Offices approved occurrence form and shall also provide the following protection:

- A. premises/operations coverage;
- B. broad form property damage liability coverage
- C. completed operations coverage for a period of 2 years following the date of substantial completion of the Work;
- D. XCU coverage;
- E. independent contractors and employees as additional insureds;
- F. contractual liability coverage.

3. Business Automobile Liability Insurance. Automobile liability and property damage insurance covering all owned, non-owned and hired vehicles used in connection with the Work, with Contractor as the named insured and Owner as additional insured, insuring against liability for bodily injury and death and for property damage in an amount not less than \$1,000,000 per occurrence.

4. Worker's Compensation Insurance. Worker's compensation insurance providing statutory Texas coverage for all persons or entities employed by Contractor and all subcontractors in connection with the Work, with Employer's Liability insurance of not less than \$1,000,000 per occurrence and in the aggregate and a waiver of subrogation in favor of Owner.

5. Umbrella Liability Insurance. Umbrella liability insurance naming Contractor as the named insured and Owner as additional insured, in an amount not less than \$5,000,000 per occurrence and in the aggregate.

6. Worker's Compensation Special Requirements. In regard to Worker's Compensation Insurance the following special requirements shall apply. All parties working on the Project shall maintain Worker's Compensation as required by Texas law.

(a) Certificate of coverage ("certificate"). A copy of a certificate of insurance, a certificate of authority to self insure issued by the commission, or a coverage agreement (TWCC-81, TWCC-82, TWCC-83, or TWCC-84), showing statutory workers' compensation insurance coverage for the person's or entity's employees providing services on a project, for the duration of the project.

(b) Duration of the project - includes the time from the beginning of the Work on the project until the Contractor's work on the project has been completed and accepted by the Owner.

(c) Persons providing services on the project. ("Subcontractor" in section 406.096 of the TEXAS LABOR CODE) includes all persons or entities performing all or part of the services Contractor has undertaken to perform on the project, regardless of whether that person contracted directly with Contractor and regardless of whether that person has employees. This includes, without limitation, independent General Contractors, Subcontractors, leasing companies, motor carriers, owner operators, employees of any such entity, or employees of any entity which furnishes persons to provide services on the project. "Services" include, without limitation, providing, hauling, or delivering equipment or materials, or providing labor, transportation, or other service related to a project. "Services" does not include activities unrelated to the project, such as food/beverage vendors, office supply deliveries, and delivery of portable toilets.

(d) Contractor shall provide coverage, based on proper reporting of classification codes and payroll amounts and filing of any coverage agreements, which meets the statutory requirements of TEXAS LABOR CODE, Section 401.011(44) for all employees of Contractor providing services on the project, for the duration of the project.

(e) Contractor must provide a certificate of coverage to Owner prior to the commencement of the Work.

(f) If the coverage period shown on Contractor's current certificate of coverage ends during the duration of the project, Contractor must, prior to the end of the coverage period, file a new certificate of coverage with Owner showing that coverage has been extended.

(g) Contractor shall obtain from each person providing services on a project, and provide to Owner:

(i) a certificate of coverage, prior to that person beginning work on the project, so Owner will have on file certificates of coverage showing coverage for all persons providing services on the project; and

(ii) no later than seven days after receipt by Contractor, a new certificate of coverage showing extension of coverage, if the coverage period shown on the current certificate of coverage ends during the duration of the project.

(h) Contractor shall retain all required certificates of coverage for the duration of the project and for one year thereafter.

(i) Contractor shall notify Owner in writing by certified mail or personal delivery, within 10 days after Contractor knows or should know, of any change that materially affect the provision of coverage of any person providing services on the project.

(j) Contractor shall post on each project site a notice, in the text, form and manner prescribed by the Texas Workers' Compensation Commission, informing all persons providing services on the project that they are required to be covered, and stating how a person may verify coverage and report lack of coverage. (This notice must be printed with a title in at least 30 point bold type and text in at least 19 point normal type, and shall be in both English and Spanish and any other language common to the worker population.):

REQUIRED WORKER'S COMPENSATION COVERAGE

“The law requires that each person working on this site or providing services related to this construction project must be covered by workers' compensation insurance. This includes persons providing, hauling, or delivering equipment or materials, or providing labor or transportation or other service related to the project, regardless of the identity of their employer or status as an employee.”

”Call the Texas Worker's Compensation Commission at 512-440-3789 to receive information on the legal requirement for coverage, to verify whether your employer has provided the required coverage, or to report an employer's failure to provide coverage.”

(k) Contractor shall contractually require each person with whom it Agreements to provide services on a project, to:

(i) provide coverage, based on proper reporting of classification codes and payroll amounts and filing of any coverage agreements, which meets the statutory requirements of TEXAS LABOR CODE, Section 401.011(44) for all of its employees providing services on the project, for the duration of the project;

(ii) provide to Contractor, prior to that person beginning work on the project, a certificate of coverage showing that coverage is being provided for all employees of the person providing services on the project, for the duration of the project;

(iii) provide to Contractor, prior to the end of the coverage period, a new certificate of coverage showing extension of coverage, if the coverage period shown on the current certificate of coverage ends during the duration of the project;

(iv) obtain from each other person with whom it contracts, and provide to Contractor:

1. a certificate of coverage, prior to the other person beginning work on the project; and

2. a new certificate of coverage showing extension of coverage, prior to the end of the coverage period, if the coverage period shown on the current certificate of coverage ends during the duration of the project;

(v) retain all required certificates of coverage on file for the duration of the project and for one year thereafter;

(vi) notify Owner in writing by certified mail or personal delivery, within 10 days after the person knows or should know, of any change that materially affects the provision of coverage of any person providing services on the project; and

(vii) contractually require each person with whom it contracts, to perform as required by Section 6(a) through 6(j) hereof, with the certificates of coverage to be provided to the person for whom they are providing services.

(l) By signing this Agreement or providing or causing to be provided a certificate of coverage, Contractor is representing to Owner that all employees of Contractor who will provide services on the Project will be covered by workers' compensation coverage for the duration of the project, that the coverage will be based on proper reporting of classification codes and payroll amounts, and that all coverage agreements will be filed with the appropriate insurance carrier or, in the case of a self-insured, with the commission's Division of Self Insurance Regulation. Providing false or misleading information may subject Contractor to administrative penalties, criminal penalties, civil penalties, or other civil actions.

(m) Contractor's failure to comply with any of these provisions is a breach of Agreement by Contractor which entitles Owner to declare the Agreement void if Contractor does not remedy the breach within ten days after receipt of notice of breach from Owner.

B. POLICIES. Every policy referred to in this Exhibit shall (i) provide that no material change, cancellation or termination shall be effective until at least 30 days after written notice thereof has been received by Contractor and Owner; (ii) provide that such insurance shall not be invalidated by any act or negligence of Contractor or Owner, or any subcontractors or any person or entity having an interest in the Project, nor by any foreclosure or other proceedings or notices thereof relating to the Project, nor by any change in title to or ownership of the Project; and (iii) include a waiver of all rights of subrogation in favor of Contractor and Owner.

C. BUILDERS RISK INSURANCE. Contractor shall obtain and keep in full force and effect until the Transfer Date, Builders Risk Insurance, subject to policy terms and conditions, of direct physical loss or damage to property, materials, equipment and supplies which are to become an integral part of the Project, whether owned by Contractor, or subcontractors of every tier, and in which one or more of same has an insurable interest, while in transit, while at the Construction Site awaiting construction, during construction, and until the Transfer Date. Such insurance shall be maintained to cover, as nearly as practicable, the insurable value of such property, materials, equipment and supplies at risk, and shall contain a waiver of subrogation in favor of Contractor, Architect, subcontractors of any tier and Owner for loss or damage occurring during the Work and shall name Contractor as the named insured and Owner as additional insureds. All Builder's Risk Insurance proceeds shall be paid directly to the Contractor.

D. RESPONSIBLE COMPANIES. All insurance required by any provision of this Exhibit shall be in such form and shall be issued by such responsible companies licensed and authorized to do business in the State of Texas as are acceptable to Contractor. Any insurance company rated at least "A" as to management and at least "Class XII" as to financial strength in the latest addition of Best's Insurance Guide, published by Alfred M. Best Co., Inc., 75 Fulton Street, New York, New York (or any successor publication of comparable standing) shall be deemed a responsible company and acceptable to Contractor.

E. COPIES. Prior to commencement of the Work, Contractor shall furnish insurance certificates evidencing the coverages required under this Exhibit to Owner, which shall clearly indicate that the insurance required to be obtained hereunder has been obtained in the type, amount and classification as herein required. Owner shall have the right, upon prior notice and during business hours, to review certified true copies of the insurance policies maintained pursuant to this Exhibit.

F. PERFORMANCE BOND AND PAYMENT BOND. Contractor shall furnish a payment bond with good and sufficient surety or sureties payable to Owner and intended for the use and protection of all Trade Contractors and all persons supplying labor, materials, machinery, and equipment in the prosecution of the Construction Work. Contractor shall also provide a performance bond with good and sufficient surety or sureties for the faithful performance of the Agreement and indemnification of Owner for damages occasioned by a failure to perform the Construction Work or for failure to perform the Construction Work within the prescribed time. Such bond shall be payable to, in favor of, and for the protection of Owner.

1. The surety must be one that is licensed to do business in the State of Texas, and must be acceptable to Owner. Each bond shall be in an amount equal to 100% of the Contract Lump Sum.

2. Bond Requirements. The performance bond and payment bond shall identify the Principal (Contractor) and Surety with Owner. The Principal and Surety shall be identified by their full legal names, addresses, full telephone numbers, and legal status of the parties (i.e., sole proprietorship, general partnership, joint venture, unincorporated association, limited partnership, corporation (general or professional), etc.). The identification of Owner will be for informational purposes only. The Principal and the Surety must separately sign the bond. The parties executing the bond should indicate their companies, print their names and titles, and impress the corporate seals, if any. The bonds must be payable to Owner, and shall be delivered to the Owner's Representative within thirty (30) calendar days after execution of this Agreement. The performance bond must clearly and prominently display on the bond or on an attachment to the bond the name, mailing address, physical address, and telephone number, including the area code, of the surety company to which any notice of claim should be sent, or the toll-free telephone number maintained by the Texas Department of Insurance under §§521.051 - 521.056 of the TEXAS INSURANCE CODE, and a statement that the address of the surety company to which any notice of claim should be sent may be obtained from the Texas Department of Insurance by calling the toll-free telephone number.

3. Surety Companies. Any performance bond obtained hereunder must be executed by a duly authorized Surety company satisfactory to Owner, which in any event, must be a surety company listed in "Circular 570 Surety Companies Acceptable on Federal Bonds published in the Federal Register, U.S. Department of the Treasury" and authorized to do business in the State of Texas in accordance with Chapter 3503 of the TEXAS INSURANCE CODE. No surety will be accepted by Owner who is now in default or delinquent on any bonds or who is interested in any litigation against Owner. Each Surety shall designate an agent resident in the State of Texas to whom any requisite notices may be delivered and on whom service of process may be had in matters arising out of such suretyship.

EXHIBIT G

WORK PERFORMED TO DATE
In support of Periodical Estimate for Partial Payment No. _____
For the period from _____, through _____ inclusive.
Project No. _____
Name and location of Project _____
Contractor's Name and Address _____
WORK INCLUDED IN ORIGINAL CONTRACT

DETAILED ESTIMATE				WORK PERFORMED TO DATE			
Item No. (1)	No. & Kind of Units (2)	Unit Price (3)	Estimated Cost (4)	No. of Units (5)	Amount Earned to Date (6)	Value of Incomplete Work (7)	Percent Complete (8)
A. Total Amount of original contract							
B. Plus or minus total previously approved C. O.'s Nos. -----incl.							
C. Plus or minus C. O.'s Nos. -----incl approved during period covered by this est. -----							
D. Total Net Adjusted Amt.							

SUMMARY OF MATERIALS STORED

In support of Periodical Estimate for Partial Payment No.

Project No. _____ Period Ending: _____

Contractor: _____

ITEM NO.	NAME (Contractor or Trade Contractor)	TYPE OF MATERIAL	QUANTITY	AMOUNT (Dollars)
		TOTALS		

Prepared by _____ for _____ (Contractor)

Date _____, and certified by him to be a true and accurate statement.

Checked and concurred in:

By: _____
Resident Engineer Inspector

Date: _____

3. For and in consideration of _____ Dollars (\$_____) and the payment of the sums due to Subcontractor as set forth above, Subcontractor hereby agrees to indemnify and hold harmless Contractor and Owner, their successors and assigns, from and against any and all losses, costs, liabilities, judgments, damages and expenses (including, without limitation, attorneys' fees) incurred as a result of any claim, demand, suit, action, proceeding or cause of action brought by or instituted on account of any party for sums due to such party on account of furnishing labor, services, equipment, rentals or materials to or for the Project and by, through or under Subcontractor through the Application Date, but not otherwise.

IN WITNESS WHEREOF, the Subcontractor has by its duly authorized representative set his hand and seal thereto this ____ day of _____, 201_.

By: _____
Name: _____
Title: _____

THE STATE OF TEXAS §
 §
COUNTY OF FORT BEND §

This instrument was acknowledged before me on the _____ day of _____, 201_, by _____, _____ of _____, a _____ corporation, on behalf of such corporation.

[Stamp or Seal]

Notary Public in and for the State of Texas

and against any and all losses, costs, liabilities, judgments, damages and expenses (including, without limitation, attorneys' fees) incurred as a result of any claim, demand, suit, action, proceeding or cause of action brought by or instituted on account of any party for sums due to such party on account of furnishing labor, services, equipment, rentals or materials to or for the Project and by, through or under Subcontractor through the Application Date, but not otherwise.

IN WITNESS WHEREOF, the Subcontractor has by its duly authorized representative set his hand and seal thereto this ____ day of _____, 201_.

By: _____
Name: _____
Title: _____

THE STATE OF TEXAS §
 §
COUNTY OF FORT BEND §

This instrument was acknowledged before me on the ____ day of _____, 201_, by _____, _____ of _____, a _____ corporation, on behalf of such corporation.

[Stamp or Seal]

Notary Public in and for the State of Texas

Exhibit I
Contractor's Derivation of Contract Price

30.0 COST:

Total lump sum price necessary to complete Project, as described herein:

\$ 3,992,070⁰⁰


Three Million Nine Hundred Ninety Two Thousand Seventy + $\frac{00}{100}$ Dollars
(Amount written in words (this governs))

Contractor shall show break down of the above lump sum cost in the attached Proposal Form, Sec 00 42 23.01 Proposal Form Exhibit "A".

Additionally, for Administrative purposes, the above stated price is separated into the following components:

Materials: \$ 1,340,000⁰⁰

Labor: \$ 2,652,070⁰⁰


Daniel D. Llewellyn, P.E.
President
LECON, Inc.

Fort Bend County Drainage District
 Big Creek Bypass Drop Structure Repairs
 FBC RFP #12-049
 FNI Project No. FBD10312
 Basis of Proposal

Item No.	Description	Unit	Estimated Quantity	Unit Price	Extended Amount
SECTION "A" - GENERAL CIVIL					
1	Mobilization (Not to Exceed 5% of Total Contract Amount) @ <u>One Hundred Ninety Five Thousand</u> Dollars and <u>No</u> Cents Per Lump Sum	LS	1.00	<u>185,000⁰⁰</u>	\$ <u>185,000⁰⁰</u>
2	Site Access (Road Improvements and Maintenance) @ <u>Eighty Thousand</u> Dollars and <u>No</u> Cents Per Lump Sum	LS	1.00	<u>80,000⁰⁰</u>	\$ <u>80,000⁰⁰</u>
3	Dewatering Operations (Including Cofferdams) @ <u>Six Hundred Fifty Thousand</u> Dollars and <u>No</u> Cents Per Lump Sum	LS	1.00	<u>650,000⁰⁰</u>	\$ <u>650,000⁰⁰</u>
4	Final Grading and Hydro Mulching @ <u>Twenty Thousand</u> Dollars and <u>No</u> Cents Per Lump Sum	LS	1.00	<u>20,000⁰⁰</u>	\$ <u>20,000⁰⁰</u>
5	Rock Riprap (4" Thick X Maximum 30"-36" Diameter) @ <u>Seventy Five</u> Dollars and <u>No</u> Cents Per Ton	TON	3,500.00	<u>75⁰⁰</u>	\$ <u>262,500⁰⁰</u>
6	Riprap Bedding (12" Thick Mat) @ <u>Fifty</u> Dollars and <u>No</u> Cents Per Ton	TON	840.00	<u>50⁰⁰</u>	\$ <u>42,000⁰⁰</u>
7	Backfill for Walls, Slab, Etc. (Nominal Cost for Domestic Source and Non-Domestic) @ <u>Twenty Six</u> Dollars and <u>No</u> Cents Per Cubic Yard	CY	7,100.00	<u>26⁰⁰</u>	\$ <u>184,600⁰⁰</u>
8	Erosion Control @ <u>Eight Thousand</u> Dollars and <u>No</u> Cents Per Lump Sum	LS	1.00	<u>8,000⁰⁰</u>	\$ <u>8,000⁰⁰</u>

Fort Bend County Drainage District
 Big Creek Bypass Drop Structure Repairs
 FBC RFP #12-049
 FNI Project No. FBD10312
 Basis of Proposal

Item No.	Description	Unit	Estimated Quantity	Unit Price	Extended Amount
SECTION "B" - REHAB EXISTING STRUCTURE					
9	Demolition: Remove Existing Structure/Shoring & Bracing/Remove & Store Existing Flap Gates @ <u>ONE HUNDRED FIFTY FIVE</u> Dollars and <u>ZERO</u> Cents Per Lump Sum	LS	1.00	150,000. ⁰⁰	\$ 150,000. ⁰⁰
10	Demolition: Excavation @ <u>ELEVEN</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	7,500.00	11. ⁰⁰	\$ 82,500. ⁰⁰
11	Reinforced Concrete Dgee Spillway (Also Accounting for Transition Slope) @ <u>SIX HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	580.00	600. ⁰⁰	\$ 348,000. ⁰⁰
12	Reinforced Concrete Training Walls (North & South sides) @ <u>EIGHT HUNDRED FIFTY</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	260.00	850. ⁰⁰	\$ 221,000. ⁰⁰
13	Cement Stabilized Sand @ <u>FIFTY FIVE</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	20.00	55. ⁰⁰	\$ 1,100. ⁰⁰
14	Reinforced Concrete Headwall: Extention/Operating Platform @ <u>SIX HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	40.00	600. ⁰⁰	\$ 24,000. ⁰⁰
15	Reinforced Concrete Grade Beam @ <u>SIX HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	90.00	600. ⁰⁰	\$ 54,000. ⁰⁰
16	Reinforced Concrete Chute/Baffle Blocks @ <u>SIX HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	50.00	600. ⁰⁰	\$ 30,000. ⁰⁰
17	Reinforced Concrete Stilling Basin Slab (3' Thick) @ <u>SIX HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	720.00	600. ⁰⁰	\$ 432,000. ⁰⁰
18	Reinforced Concrete End Sill @ <u>SIX HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	60.00	600. ⁰⁰	\$ 36,000. ⁰⁰

Fort Bend County Drainage District
 Big Creek Bypass Drop Structure Repairs
 FBC RFP #12-049
 FNI Project No. FBD10312
 Basis of Proposal

Item No.	Description	Unit	Estimated Quantity	Unit Price	Extended Amount
19	Reinforced Concrete Curb @ <u>FOUR HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	30.00	400. ⁰⁰	\$ 12,000. ⁰⁰
20	Reinforced Concrete Walkway (13" Thick) @ <u>FOUR HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	400.00	400. ⁰⁰	\$ 160,000. ⁰⁰
21	New Slope Pavement (8" Thick) @ <u>FOUR HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	880.00	400. ⁰⁰	\$ 352,000. ⁰⁰
22	Helical Anchors @ <u>THREE HUNDRED FORTY FIVE THOUSAND</u> Dollars and <u>ZERO</u> Cents Per Lump Sum	LS	1.00	345,000. ⁰⁰	\$ 345,000. ⁰⁰
23	Helical Testing (10% Total # of anchors) @ <u>THIRTY FIVE THOUSAND</u> Dollars and <u>ZERO</u> Cents Per Lump Sum	LS	1.00	35,000. ⁰⁰	\$ 35,000. ⁰⁰
24	Steel Plates (for Helicals, including Welding Effort) @ <u>TWO HUNDRED THIRTY FIVE</u> Dollars and <u>ZERO</u> Cents Per Each	EA	150.00	235. ⁰⁰	\$ 35,250. ⁰⁰
25	Reinstall Existing Flap Gates @ <u>FIVE THOUSAND FIVE HUNDRED</u> Dollars and <u>ZERO</u> Cents Per Each	EA	6.00	5500. ⁰⁰	\$ 33,000. ⁰⁰
26	Check Valve @ <u>FOUR THOUSAND</u> Dollars and <u>ZERO</u> Cents Per Each	EA	4.00	4000. ⁰⁰	\$ 16,000. ⁰⁰
27	SCH 40 PVC Drainage Piping, Fittings, Bends, Etc. @ <u>FIFTY FIVE THOUSAND</u> Dollars and <u>ZERO</u> Cents Per Lump Sum	LS	1.00	55,000. ⁰⁰	\$ 55,000. ⁰⁰
28	Drainage Blanket (18" Thick) @ <u>ONE HUNDRED SIXTY</u> Dollars and <u>ZERO</u> Cents Per Cubic Yard	CY	490.00	160. ⁰⁰	\$ 78,400. ⁰⁰
29	Filter Fabric @ <u>TWO</u> Dollars and <u>ZERO</u> Cents Per Square Yard	SY	4,400.00	2. ⁰⁰	\$ 8,800. ⁰⁰

Fort Bend County Drainage District
 Big Creek Bypass Drop Structure Repairs
 FBC RFP #12-049
 FNI Project No. FBD10312
 Basis of Proposal

Item No.	Description	Unit	Estimated Quantity	Unit Price	Extended Amount
30	Galvanized Hard Rail @ <u>Eighty</u> Dollars and <u>No</u> Cents Per Linear Foot	LF	300.00	80 ⁰⁰	\$ 24,000 ⁰⁰
31	Stormdrain Inlet (Type H) @ <u>Eight Thousand</u> Dollars and <u>No</u> Cents Per Lump Sum	LS	1.00	8,000 ⁰⁰	\$ 8,000 ⁰⁰
32	Stormdrain Conduit (24" RCP) @ <u>Two Hundred Twenty</u> Dollars and <u>No</u> Cents Per Foot	FT	36.00	220 ⁰⁰	\$ 7,920 ⁰⁰
33	Aerial Photography (Coordinate with Owner) @ <u>One Thousand</u> Dollars and <u>No</u> Cents Per Each	EA	1.00	1,000 ⁰⁰	\$ 1,000 ⁰⁰
TOTAL PROPOSED PRICE (ITEMS 1-33)					\$ 3992,070 ⁰⁰
1	Alternate Item: New Slide/Flap Gates @ <u>One Hundred Seventy Five Thousand</u> Dollars and <u>No</u> Cents Per Each	EA	6.00	117,500 ⁰⁰	\$ 705,000 ⁰⁰
TOTAL ALTERNATE PROPOSED PRICE (ITEM 1)					\$ 705,000 ⁰⁰



CERTIFICATE OF LIABILITY INSURANCE

DATE (MM/DD/YYYY)
5/15/2012

THIS CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES BELOW. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. If SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER HUB International Rigg 10777 Westheimer, Suite 300 Houston TX 77042	CONTACT NAME: PHONE (A/C, No, Ext): (713) 978-6668 FAX (A/C, No): (713) 978-6799 E-MAIL ADDRESS: houston.service@hubinternational.co	
	INSURER(S) AFFORDING COVERAGE NAIC #	
INSURED Lecon, Inc. 4302 Creekmont Drive Houston TX 77091	INSURER A: Employers Insurance Co. of Waus 21458	
	INSURER B: Liberty Mutual Fire Insurance Co 23035	
	INSURER C: Liberty Insurance Corp 42404	
	INSURER D:	
	INSURER E:	
INSURER F:		

COVERAGES **CERTIFICATE NUMBER:** Cert ID 38193 **REVISION NUMBER:**

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LTR	TYPE OF INSURANCE	ADDL INSR	SUBR WVD	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
C	GENERAL LIABILITY	Y	Y	YV7Z91417579611	9/1/2011	9/1/2012	EACH OCCURRENCE \$ 1,000,000
	<input checked="" type="checkbox"/> COMMERCIAL GENERAL LIABILITY						DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 300,000
	<input type="checkbox"/> CLAIMS-MADE <input checked="" type="checkbox"/> OCCUR						MED EXP (Any one person) \$ 5,000
							PERSONAL & ADV INJURY \$ 1,000,000
							GENERAL AGGREGATE \$ 2,000,000
							PRODUCTS - COMP/OP AGG \$ 2,000,000
							\$
B	AUTOMOBILE LIABILITY	Y	Y	AS2Z91417579621	9/1/2011	9/1/2012	COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000
	<input type="checkbox"/> ANY AUTO						BODILY INJURY (Per person) \$
	<input type="checkbox"/> ALL OWNED AUTOS <input checked="" type="checkbox"/> SCHEDULED AUTOS						BODILY INJURY (Per accident) \$
	<input checked="" type="checkbox"/> HIRED AUTOS <input checked="" type="checkbox"/> NON-OWNED AUTOS						PROPERTY DAMAGE (Per accident) \$
							\$
B	<input checked="" type="checkbox"/> UMBRELLA LIAB <input checked="" type="checkbox"/> OCCUR			TH2Z91417579681	9/1/2011	9/1/2012	EACH OCCURRENCE \$ 5,000,000
	<input type="checkbox"/> EXCESS LIAB <input type="checkbox"/> CLAIMS-MADE						AGGREGATE \$ 5,000,000
	<input type="checkbox"/> DED <input checked="" type="checkbox"/> RETENTION \$ 10,000						\$
A	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY		Y	WCCZ91417579661	9/1/2011	9/1/2012	<input checked="" type="checkbox"/> WC STATUTORY LIMITS <input type="checkbox"/> OTHER
	ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory in NH)						E.L. EACH ACCIDENT \$ 1,000,000
	If yes, describe under DESCRIPTION OF OPERATIONS below						E.L. DISEASE - EA EMPLOYEE \$ 1,000,000
							E.L. DISEASE - POLICY LIMIT \$ 1,000,000
							\$
							\$

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (Attach ACORD 101, Additional Remarks Schedule, if more space is required)
RE: Big Creek Bypass Drop Structure Repairs - RFP 12-049. The General Liability, Workers Comp. and Auto Liability policies includes a blanket automatic additional insured endorsement or policy terms that provide additional insured status including the "products-completed operations" hazard and a blanket automatic waiver of subrogation endorsement that provides a waiver of subrogation to the certificate holder only when there is a written contract between the named insured and the certificate holder that requires such status subject to policy terms and conditions. The additional insured endorsement does not apply to the Workers' Compensation.

CERTIFICATE HOLDER Fort Bend County 301 Jackson St. Richmond TX 77469	CANCELLATION SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.
	AUTHORIZED REPRESENTATIVE

© 1988-2010 ACORD CORPORATION. All rights reserved.