

**CHANGE  
ORDER**

**FORT BEND COUNTY  
ENGINEERING**

P.O.Box 1449  
1124 Blume Road  
Rosenberg, Texas 77471

**Distribution:**

FBC Engineering  
FBC Judge  
FBC Purchasing  
Contractor  
Consultant

PROJECT : Burney Road from Voss Road  
to Old Richmond Road  
FBC Mobility Project # 719  
FBC Bid # 12-043

CHANGE ORDER NO.: 4  
DATE: 4-9-13  
PROJECT NO.: 12-043  
CONTRACT FOR: Burney Road  
CONTRACT DATE: 4-2-12  
FBC P.O. NO.: 89123

CONTRACTOR : Conrad Constr.Co.,Ltd.  
P.O.Box 841134  
Houston, Texas 77284  
Attn.: Brian Conrad

The contract is changed as follows:

Additional road closure informational signage, removals not shown on original removal plan,  
junction box, brick collars, doweled-on curb and contract time due to utility relocation delays.

(See Attachment)

Total (\$19.99)

Add Sixty (60) calendar days to the contract.

NOTE: This is a unit price contract.

Not valid until signed by Fort Bend County and Contractor

The Original Contract Sum .....	\$5,313,188.95
Net change by previously authorized Change Orders.....	\$10,993.98
The Contract sum prior to this Change Order.....	\$5,324,182.93
The Contract sum will be (increased) ( <del>decreased</del> ) (remain unchanged) by this Change Order in the amount of .....	(\$19.99)
The new Contract sum including this Change Order will be.....	\$5,324,162.94

The Contract Time will be (increased) by 60 calendar days

The date of Substantial Completion including this Change Order therefore  
is (changed) (unchanged) to June 12, 2013

Authorized :

Fort Bend County Engrg.

Louis E. Hood, P.E.

P.O.Box 1449

Rosenberg, Texas 77471

By: 

(signature)

Date: April 10, 2013

Contractor : Conrad Constr.Co.,Ltd.

James R. Bolin

P.O.Box 841134

Houston, Texas 77284

By: 

(signature)

Date: 4.9.13

Fort Bend County Judge

Honorable Robert E. Hebert

301 Jackson St., #719

Richmond, Texas 77469

By: 

(signature)

Date: 4-23-2013

Fort Bend County Engineering  
 Burney Road – Voss Road to Old Richmond Road  
 Project No. 12-043, FBC P.O. No.89123

Change Order No. 4 Attachment

Add:

<u>Description</u>	<u>Unit</u>	<u>Quantity</u>	<u>Unit Price</u>	<u>Total Price</u>
Junction box (RFI 16)	Ea.	1.00	\$ 2,121.13	\$ 2,121.13
Remove/rebuild Type E (RFI 16)	Ea.	1.00	\$ 1,400.00	\$ 1,400.00
Brick collar on 24" rcp	Ea.	3.00	\$ 650.00	\$ 1,950.00
Remove/dispose of 24" rcp not shown on removal plan	Lf.	188.00	\$ 12.00	\$ 2,256.00
Remove/dispose of 30" rcp not shown on removal plan	Lf.	226.00	\$ 14.00	\$ 3,164.00
Remove/dispose of S.E.T. not shown on removal plan	Ea.	5.00	\$ 450.00	\$ 2,250.00
Remove/dispose of concrete slope paving not shown on removal plan	Sy.	637.09	\$ 7.00	\$ 4,459.63
Remove/dispose of concrete curb not shown on removal plan	Lf.	354.00	\$ 1.50	\$ 531.00
Remove/dispose of guardrail not shown on removal plan	Lf.	104.00	\$ 10.00	\$ 1,040.00
Doweled-on concrete curb	Lf.	785.00	\$ 8.85	\$ 6,947.25
Widen concrete sidewalk (6'-8') (COSL)	Sy.	412.00	\$ 36.75	\$15,141.00
Silvermill and (2) Florence Rd. "Closure" signs (COSL)	Ls.	1.00	\$ 385.00	\$ 385.00

Fort Bend County Engineering  
 Burney Road – Voss Road to Old Richmond Road  
 Project No. 12-043, FBC P.O. No.89123

Change Order No.4 Attachment

Add: - Cont'd.

<u>Description</u>	<u>Unit</u>	<u>Quantity</u>	<u>Unit Price</u>	<u>Total Price</u>
Blue Falls, Old Village and Parish Mill "Road Closure" Informational Signs	Ls.	1.00	\$ 385.00	\$ 385.00
Contract time due to utility relocation delays	Days	60.00	N/C	N/C
Total Added to the Contract				= \$42,030.01

Deduct:

<u>Description</u>	<u>Unit</u>	<u>Quantity</u>	<u>Unit Price</u>	<u>Total Price</u>
115. Extra cement stabilized sand bedding and backfill	Cy.	1,682.00	\$ 25.00	(\$42,050.00)
Total Deducted from the Contract				= (\$42,050.00)

Net Deducted from the Contract = (\$ 19.99)