

## CHANGE ORDER

Distribution:

- ☒ FBC Engineering
- ☒ FBC Judge
- ☒ FBC Purchasing
- ☒ Contractor
- ☒ Consultant

## FORT BEND COUNTY ENGINEERING

Mailing: 301 Jackson St., Richmond, TX 77469  
Physical Address: 1124 Blume Rd.  
Rosenberg, Texas 77471  
Phone: 281-633-7510  
Fax: 281-342-7366  
Web site: [www.FortBendCountyTx.gov](http://www.FortBendCountyTx.gov)

PROJECT: Construction of Mason Road Segment 3 - OYSTER CREEK TO FARMER ROAD  
(name, address): Located at Farmer Rd & Delta Lake

CHANGE ORDER NUMBER: 1

DATE: May 27, 2014

PROJECT NUMBER: 108288

CONTRACT FOR: \$ 1,672,883.93

CONTRACT DATE: 10/31/2013

FBC PURCHASE ORDER NO. 108288

CONTRACTOR: Gonzalez Construction  
Enterprise, Inc.  
(name, address): 3114 Blackwood Road  
Rosenberg, Texas 77471

The contract is changed as follows: **Additional time request due to extreme bad weather, Holidays and multiple issues on site by others.**

**Not valid until signed by Fort Bend County and Contractor.**

The Original (Contract Sum) .....	\$ <u>1,672,883.93</u>
Net change by previously authorized Change orders .....	\$ 0.00
The (Contract Sum) Prior to this Change Order was .....	\$ <u>1,672,883.93</u>
The (Contract Sum) will be (increased) (decreased) (unchanged) By this Change Order in the amount of .....	\$ 0.00
The new (Contract Sum) including this Change Order will be .....	\$ <u>1,672,883.93</u>
The Contract Time will be (increased) by days .....	<u>45</u>
The Date of Substantial Completion as of this Change Order therefore is (changed) (unchanged) To July <u>1, 2014</u>	

Authorized:

Fort Bend County Engineering  
Clay Forister  
301 Jackson  
Richmond, Texas 77469

CONTRACTOR  
Gonzalez Construction Enterprise, Inc.  
3114 Blackwood Rd  
Rosenberg, Texas 77471

Fort Bend County Judge  
Honorable Robert E. Hebert  
301 Jackson St., #719  
Richmond, Texas 77469

By:   
(Signature)

DATE: 25 JUN 14

By:   
(Signature)

DATE: 5-16-14

By:   
(Signature)

DATE: 7-8-14

# GONZALEZ CONSTRUCTION ENTERPRISE, INC



May 29, 2014

## Owner: Fort Bend County

Fort Bend Engineer Department

1124 Blume Rd. Rosenberg, Texas 77471

RE: Additional Time Request

Project: Construction of Mason Road Seg 3-Oyster Creek to Farmer Road

P. O. No. 108288

ATTN: Nathan D. Hatcher

Gonzalez Construction Enterprise Inc. is requesting additional time between contract from November 18, 2013 to May 27, 2014 for Construction of Mason road Segment 3 - Oyster Creek to Farmer Road due to extreme bad weather, Holidays and multiple issues on site by others etc. Attached are the monthly records as follow:

November 2013	12
December 2013	2
January 2014	6
February 2014	3
March 2014	4
April 2014	1
May 2014	<u>17</u>
Total Additional days request	45

A total of 59 additional days add to the contract for this request.

Please feel free to contact us if you have any question.

Best regards,

Gonzalez Construction Enterprise, Inc.

  
Maria Gonzalez

Vice President

3114 BLACKWOOD ROAD  
TEL (832) 595-2385

ROSENBERG, TX 77471  
FAX (281) 342-7070

## Request for Additional Time

Construction of Mason Road Segment 3 - OYSTER CREEK TO  
Project Name: FARMER ROAD

Project Address: Mason Road

Month: November Year: 2013

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19  
20 21 22 23 24 25 26 27 28 29 30 31

Reason: Nov. 18, 19, 20, & 21 Waiting for other Contractor to finish dirtwork  
Nov. 22 - 27 Rain day and too wet to work  
Nov. 28 & 29 Thanksgiving Holiday

Contractor: Adel Gonzalez  
Gonzalez Construction Enterprise, Inc.

Date: 1-8-14

Eng. Site Rep: \_\_\_\_\_

Date: \_\_\_\_\_

Jorge Salgado, Fort Bend County

Approved by: \_\_\_\_\_

Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_

Title: \_\_\_\_\_

Number of Days Approved: \_\_\_\_\_

Declined By: \_\_\_\_\_

Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_

Title: \_\_\_\_\_

Reason: \_\_\_\_\_

## Request for Additional Time

Construction of Mason Road Segment 3 - OYSTER CREEK TO  
Project Name: FARMER ROAD

Project Address: Mason Road

Month: December Year: 2013

1 2 3 4 5 ⑥ 7 8 9 10 11 12 13 14 15 16 17 18 19  
20 21 22 23 24 25 26 27 28 29 30 31

Reason: Dec. 6 rain day  
Dec. 25 Holiday

Contractor: ADG  
Gonzalez Construction Enterprise, Inc.

Date: 1-8-14

Eng. Site Rep: \_\_\_\_\_

Jorge Salgado, Fort Bend County

Date: \_\_\_\_\_

Approved by: \_\_\_\_\_

Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_

Title: \_\_\_\_\_

Number of Days Approved: \_\_\_\_\_

Declined By: \_\_\_\_\_

Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_

Title: \_\_\_\_\_

Reason: \_\_\_\_\_

## Request for Additional Time

Construction of Mason Road Segment 3 - OYSTER CREEK TO  
Project Name: FARMER ROAD

Project Address: Mason Road

Month: January Year: 2014

1 2 3 4 5 6 (7) 8 (9) 10 11 12 13 14 15 16 17 18 19  
20 21 22 23 (24) (25) 26 27 (28) 29 (30) 31

Reason: (7 and 9 Rain)

(24, 25 and 28 Extreme bad weather) (30, No work due to Dirt Issue)  
Meeting was on site

Total Additional time 6 Days

Contractor: \_\_\_\_\_ Date: \_\_\_\_\_

Gonzalez Construction Enterprise, Inc.

Eng. Site Rep: \_\_\_\_\_ Date: \_\_\_\_\_

Jorge Salgado, Fort Bend County

Approved by: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Number of Days Approved: \_\_\_\_\_

Declined By: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Reason: \_\_\_\_\_

## Request for Additional Time

Construction of Mason Road Segment 3 - OYSTER CREEK TO  
Project Name: FARMER ROAD

Project Address: Mason Road

Month: February Year: 2014

1 2 3 ④ 5 6 7 8 9 ⑩ ⑪ 12 13 14 15 16 17 18 19  
20 21 22 23 24 25 26 27 28 29 30 31

Reason: Rain and extremely wet.

Contractor: Mari Gonzalez Date: 3-4-2014  
Gonzalez Construction Enterprise, Inc.

Eng. Site Rep: \_\_\_\_\_ Date: \_\_\_\_\_

Jorge Salgado, Fort Bend County

Approved by: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Number of Days Approved: \_\_\_\_\_

Declined By: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Reason: \_\_\_\_\_

## Request for Additional Time

Construction of Mason Road Segment 3 - OYSTER CREEK TO  
Project Name: FARMER ROAD

Project Address: Mason Road

Month: March Year: 2014

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19  
20 21 22 23 24 25 26 27 28 29 30 31

Reason: below Freezing, Rain, and Rain

Contractor: Chris Gonzalez Date: 3-31-2014  
Gonzalez Construction Enterprise, Inc.

Eng. Site Rep: \_\_\_\_\_ Date: \_\_\_\_\_

Jorge Salgado, Fort Bend County

Approved by: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Number of Days Approved: \_\_\_\_\_

Declined By: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Reason: \_\_\_\_\_

## Request for Additional Time

Construction of Mason Road Segment 3 - OYSTER CREEK TO  
Project Name: FARMER ROAD

Project Address: Mason Road

Month: April Year: 2014

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19  
20 21 22 23 24 25 26 27 28 29 30 31

Reason:

Good Friday

Contractor: Abin Gonzalez Date: 5-2-2014  
Gonzalez Construction Enterprise, Inc.

Eng. Site Rep: \_\_\_\_\_ Date: \_\_\_\_\_  
Jorge Salgado, Fort Bend County

Approved by: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Number of Days Approved: \_\_\_\_\_

Declined By: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Reason: \_\_\_\_\_



## Request for Additional Time

Construction of Mason Road Segment 3 - OYSTER CREEK TO

Project Name: FARMER ROAD

Project Address: Mason Road

Month: May Year: 2014

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19  
20 21 22 23 24 25 26 27 28 29 30 31

Reason:

Rain, too wet, and Traffic Control Issues

Contractor: Jonni Gonzalez  
Gonzalez Construction Enterprise, Inc.

Date: May 15, 2014

Eng. Site Rep: \_\_\_\_\_

Date: \_\_\_\_\_

Jorge Salgado, Fort Bend County

Approved by: \_\_\_\_\_

Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_

Title: \_\_\_\_\_

Number of Days Approved: \_\_\_\_\_

Declined By: \_\_\_\_\_

Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_

Title: \_\_\_\_\_

Reason: \_\_\_\_\_