

PO 112557

CHANGE ORDER

FORT BEND COUNTY ENGINEERING

301 Jackson St., Richmond, TX 77469

Phone: 281-633-7510

Fax: 281-342-7366

Web site: www.FortBendCountyTx.gov

Distribution:

- FBC Engineering
- FBC Judge
- FBC Purchasing
- Contractor
- Consultant

PROJECT:

Construction of Williams Way Phase 2 from Wheaton St. to Pilgrim
Bid No. 14-041

CHANGE ORDER NUMBER: 1
DATE: 2/08/2015
PROJECT NUMBER: 14-041
CONTRACT FOR: Construction
CONTRACT DATE: 4/03/2014
FBC PURCHASE ORDER NO. 112557

CONTRACTOR:

Allgood Construction Company, Inc.
1702 Settegast Ranch road
Richmond, Texas 77406

The contract is changed as follows: Request for additional days due to existing underground utilities which were due to be relocated before we began the project and were not. This caused our start date to be pushed off until August 1, 2014. We are requesting to add 119 days to the contract which will move our completion date to April 27th.

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum) \$ 3,115,800.00

Net change by previously authorized Change orders \$ 0.00

The (Contract Sum) Prior to this Change Order was \$ 3,115,800.00

The (Contract Sum) will be increased by this Change Order in the amount of \$ 0.00

The new (Contract Sum) including this Change Order will be \$ 3,115,800.00

The Contract Time will be Increased by 119 Calendar days

The Date of Substantial Completion as of this Change Order therefore is April 27, 2015.

Authorized:

Fort Bend County Engineering


Clay Forister, P.E.
301 Jackson
Richmond, Texas 77469


Allgood Construction Company, Inc.


1702 Settegast Ranch Road
Richmond, Texas 77406

Fort Bend County Judge

Honorable Robert E. Hebert
301 Jackson St., #719
Richmond, Texas 77469

By: 
(signature)
DATE: 24 FEB 15

By: 
(signature)
DATE: 2/23/15

By: 
(signature)
DATE: 3-10-2015