

PO # 140627

**FORT BEND COUNTY  
ENGINEERING**

**CHANGE  
ORDER**

- Distribution:
- FBC Engineering
  - FBC Judge
  - FBC Purchasing
  - Contractor
  - Consultant

**Address:** 301 Jackson Street  
 Richmond, Texas 77469

**Phone:** 281-633-7500

**Fax:** 281-342-7366

**Web site:** www.FortBendCountyTx.gov

PROJECT: Katy-Gaston - Phase 2 FM1093 to Summercrest Ridge Lane	CHANGE ORDER NUMBER .....	002
	DATE .....	01/30/2017
	PROJECT NUMBER .....	733a
CONTRACTOR: Allgood Construction Co. INC.	CONTRACT FOR .....	\$1,299,662.06
	CONTRACT DATE .....	09/06/2016
	FBC PURCHASE ORDER NO .....	140627

The contract is changed as follows:

October 12<sup>th</sup>, 2016 - Allgood was notified by AT&T that construction of the storm sewer inlet crossings at Sta. 22+00, 25+00, and 36+94 had to be stopped due to the conflict/close proximity to existing AT&T fibers that are located under the proposed south bound lanes. AT&T field managers/engineers visited site and verified the conflicts and close proximity of the fiber lines with proposed storm sewer.

October 18<sup>th</sup>, 2016 - AT&T met with Allgood onsite, to determine a plan of action to lower the existing lines at the 3 conflict locations. AT&T gathered information and formulated a plan to relocate their fiber lines. AT&T proposal at this time is to begin construction in 2 to 6 weeks.

October 21<sup>st</sup>, 2016 - Allgood informed AECOM and SPI of AT&T decision to relocate the fiber lines since a large section of the lines will be under the proposed pavement. AT&T also working on an approval to temporarily lower the fiber lines at the conflicted locations, so that Allgood can proceed with their work.

November 2<sup>nd</sup>, 2016 - Allgood informed AECOM of AT&T decision to lower the lines at the 3 locations that are in conflict with the proposed storm sewer and inlets crossing, AT&T estimated 6-8 weeks to complete the lowering of the lines.

November 11<sup>th</sup>, 2016 - AT&T notified Allgood that project request for lowering the fiber lines will be sent to AT&T Manager and will be put out for bid, this process will take a couple of weeks.

December 20<sup>th</sup>, 2016 - AT&T representative was onsite to lower the fiber lines at the 3 conflicted locations. AT&T representative stated that lines could be lowered in 3 days and completed by Thursday, December 22<sup>nd</sup>, provided there are no issues.

December 22<sup>nd</sup>, 2016 - AT&T representative informed AECOM inspector and Allgood that AT&T management would stop all work for "quiet time" until new year (01/01/2017).

January 09<sup>th</sup>, 2017 - AT&T back onsite and working on lowering the last section of the the fiber lines, AT&T finished lowering the fiber lines on January 11<sup>th</sup>, 2017.

During this period of October 12th, 2016 to January 11th, 2017 Allgood was not able to work efficiently and finish the paving of the proposed south bound lanes and north bound lanes. Allgood resumed construction on January 16<sup>th</sup>, 2017 and is requesting approval of a 96 day time extension from Fort Bend County to reflect the time lost time due to the AT&T conflict. The contract start date was 09/06/2016, The Contractor and County agreed to charge time based on a seven day work week, every day of the week would be counted as a work day. The project duration was 120 days with a completion date of 01/03/2017. Due to the conflict with AT&T stated above, the new completion date will be April 9<sup>th</sup>, 2017, which is 96 days from 01/03/2017.

**Not valid until signed by Fort Bend County and Contractor.**

The Original (Contract Sum) .....	\$	1,299,662.06
Net change by previously authorized Change Orders.....	\$	8,932.00
The (Contract Sum) Prior to this Change Order was .....	\$	1,308,594.06

The (Contract Sum) will be  increased *or*  decreased *or*  unchanged by this Change Order in the amount of ..... \$ 0.00

The new (Contract Sum) including this Change Order will be ..... \$ 1,308,594.06


The Contract Time will be  increased *or*  decreased *or*  unchanged by **96** days.  
The Date of Substantial Completion as of this Change Order therefore is

changed *or*  unchanged to **April 09<sup>th</sup>, 2017.**


---

Authorized:


Fort Bend County Engineering  
Stacy Slawinski  
301 Jackson  
Richmond, Texas 77469

By:   
(signature)  
DATE: 07/31/2017

CONTRACTOR  
Allgood Construction  
1702 Settegast Ranch Rd  
Richmond, TX 77406

By:   
(signature)  
DATE: 1-30-17

Fort Bend County Judge  
Honorable Robert E. Hebert  
301 Jackson St., #719  
Richmond, Texas 77469

By:   
(signature)  
DATE: 2-7-17

**CERTIFICATE OF INTERESTED PARTIES**

**FORM 1295**

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.  
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

**OFFICE USE ONLY  
CERTIFICATION OF FILING**

**1 Name of business entity filing form, and the city, state and country of the business entity's place of business.**  
Allgood Construction Company, Inc.  
Richmond, TX United States

**Certificate Number:**  
2017-160563

**Date Filed:**  
01/31/2017

**2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.**  
Fort Bend County


**Date Acknowledged:**

**3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.**  
16-089  
Katy Gaston Road from Westpark Drive (FM 1093) to Summerset Ridge Lane (change order #2)

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

**5 Check only if there is NO Interested Party.**

**6 AFFIDAVIT** I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.



*[Signature]*  
\_\_\_\_\_  
Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me, by the said Sterling Moore, this the 31 day of January, 2017, to certify which, witness my hand and seal of office.

Kelsie Moore                      Kebbie Moore                      Accounting Manager  
Signature of officer administering oath      Printed name of officer administering oath      Title of officer administering oath

# CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.  
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

## OFFICE USE ONLY CERTIFICATION OF FILING

**1 Name of business entity filing form, and the city, state and country of the business entity's place of business.**  
Allgood Construction Company, Inc.  
Richmond, TX United States

**Certificate Number:**  
2017-160563

**Date Filed:**  
01/31/2017

**2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.**  
Fort Bend County

**Date Acknowledged:**  
02/07/2017

**3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.**  
16-089  
Katy Gaston Road from Westpark Drive (FM 1093) to Summerset Ridge Lane (change order #2)

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

**5 Check only if there is NO Interested Party.**

**6 AFFIDAVIT** I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.

\_\_\_\_\_  
Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me, by the said \_\_\_\_\_, this the \_\_\_\_\_ day of \_\_\_\_\_, 20\_\_\_\_\_, to certify which, witness my hand and seal of office.

\_\_\_\_\_  
Signature of officer administering oath      Printed name of officer administering oath      Title of officer administering oath