

PO# 136076

BH

27L

# CHANGE ORDER FORM

CHANGE ORDER NUMBER 07

**PROJECT:** FM 1093 WESTPARK EXTENSION: CONSTRUCTION CONSISTING OF GRADING, LIME TREATED SUBGRADE, PORTLAND CEMENT TREATED BASE, CONCRETE PAVEMENT, STORM SEWERS, STRUCTURES, RETAINING WALLS, ETC.

**CONTRACTOR:** WEBBER, LLC.

Contractor is directed to make the following changes to the Contract Documents.

**DESCRIPTION OF CHANGES:** Temporary Power for Katy Gaston Traffic Signals during Interim phase; Relocate Small Road Signs; Sidewalk with Small Retaining Wall; Additional One Lane Closure Day Rate

**ATTACHMENTS:** Change Order 07 Justification Letter; Pricing & Cost Justification Documentation

## CHANGE IN CONTRACT PRICE


1. Original Price: \$ 63,811,753.94 ✓  
 2. Total of Prior Change Orders: \$ 670,786.34 ✓  
 3. Total Price Prior to Current Change Order: \$ 64,482,540.28 ✓  
 4. Total of Current Change Order: \$ 57,123.41 ✓  
 5. New Price Resulting from Current Change Order: \$ 64,539,663.69 ✓

## CHANGE IN CONTRACT TIME

Original Time: 720 DAYS  
 Total of Prior Change Orders: 0 DAYS  
 Total Time Prior to Current Change Order: 720 DAYS  
 Total of Current Change Order: 0 DAYS  
 New Time Resulting from Current Change Order: 720 DAYS

**AGREED BY:**

Engineer's Seal



**Contractor:**

[Signature] 5/11/17  
 (Signature) (Date)

**Resident Engineer:**

R. L. Kronenberger P.E. 5/11/2017  
 (Signature) (Date)

**Project Manager:**

[Signature] 5/11/2017  
 (Signature) (Date)

**APPROVED BY:**

**Texas Department of Transportation:**

[Signature] 06/06/2017  
 (Signature) (Date)

**Fort Bend County**

[Signature] 6-6-2017  
 (Signature) (Date)  
 Robert Hebert  
 County Judge

## COST REPORT

[illegible]

Fort Bend County  
301 Jackson St.  
Richmond, TX 77469

May 2, 2017

Mr. Grady Mapes, P.E.  
Area Engineer – Fort Bend County Area Office  
Texas Department of Transportation  
4235 TX-36  
Rosenberg, Texas 77471

RE: FM 1093 Westpark Extension  
Limits: From FM 1463/359 to West of Katy-Gaston Road and from West of Katy-Gaston Road to West of SH 99  
For Construction Consisting Of Grading, Lime Treated Subgrade, Portland Cement Treated Base, Concrete Pavement, Storm Sewers, Structures, Retaining Walls, Etc.  
**CHANGE ORDER 07 JUSTIFICATION**

Dear Mr. Mapes:

Fort Bend County Engineering Department (FBCED), is submitting for your review and concurrence Change Order 07 for the subject project. This change order is necessary to add items and quantities for the additional work of installing temporary power to the Katy-Gaston Traffic Signal during Phase 2 work, relocating existing small roadside signs to their permanent proposed location, and constructing a section of sidewalk with integral retaining wall due to side slopes created from adjacent development.

The temporary power was necessary due to not having the proposed power service available when the phasing change was necessary. This allowed for using the existing power service and connecting to the temporary controller location. This work was estimated using labor, equipment and materials necessary and represents actual time and materials used. It is considered fair and reasonable.

During construction, it was determined there are eleven (11) small roadside signs that are called to be relocated from existing to proposed locations, rather than removed and replaced. This creates a pay item for this work. This was compared to average bid prices and determined to be fair and reasonable.

The sidewalk with retaining wall was determined to be necessary due to the construction of the adjacent sound wall for the development near EBFR and Canal Road. This 200 LF section of sidewalk will include an integral wall as detailed in project drawings. Pricing was negotiated between Fort Bend County and the contractor regarding the appropriate level of labor, equipment and materials necessary to perform the work. It is considered fair and reasonable for the work being performed.

This letter serves as notice that the proposed work described above will not affect any of the environmental clearances or commitments for the subject project.

Mr. Grady Mapes, P.E.  
FM 1093 Change Order 07 Justification  
Page 2

If you have any questions regarding this matter, please contact me at (832) 217-6014.

Sincerely,

A handwritten signature in black ink that reads "Rick Kronenberger P.E.". The signature is written in a cursive, flowing style.

Richard "Rick" Kronenberger, P.E.  
Resident Engineer  
Attachments

cc: Project File

# Webber

**March 17, 2017**

**Mike Stone  
Fort Bend County Toll Road Authority  
301 Jackson Street  
Richmond, TX 77469**

**Attn: Mike Stone**

**Re: REQUEST FOR CHANGE - PROPOSAL #P-19  
Temporary Power for Katy Gaston Intersection Signals  
WEBBER PROJECT #WVT**

**Project: Fort Bend County Toll Road Authority  
FM 1093 Westpark Extension Phase I**

**Gentlemen:**

Attached is the cost for providing temporary power to Katy Gaston Intersection Signals. This was requested by FBCTRA in order to assure signals were functioning before the traffic switch.

Our lump sum price to perform additional work is **\$ 10,801.83 LS**

A total of 0 days are required to perform this additional work and is requested to be added to the contract time.

Please contact me if this extra work proposal is acceptable.

Sincerely,

**Emilio Chapa  
Project Manager**

# webber

## REQUEST FOR CHANGE

Fort Bend County Toll Road Authority  
FM 1093 Westpark Extension Phase I

Temporary Power for Katy Gaston Intersection Signals				
ADDITIONAL WWW LABOR ITEMS:	CREW	HOURS	LABOR COST	LABOR COST
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
SUBTOTAL WWW LABOR:			\$	-
BURDEN @ 55%:			\$	-
25% OF LABOR			\$	-
TOTAL WEBBER LABOR:			\$	-

ADDITIONAL WWW MATERIAL ITEMS:	MATERIAL COST	MATERIAL UNIT	MATERIAL COST
	/EA	EA	\$ -
	/EA	EA	\$ -
	/		\$ -
	/		\$ -
SUBTOTAL WWW MATERIAL:			\$ -
MATERIAL @ 25% MARK-UP:			\$ -
TOTAL WEBBER MATERIAL:			\$ -

ADDITIONAL WWW EQUIPMENT ITEMS:	EQUIPMENT COST	EQUIPMENT UNIT /HR	EQUIPMENT QTY	EQUIPMENT COST
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
SUBTOTAL WWW EQUIPMENT:				\$ -
EQUIPMENT @ 15% MARK-UP:				\$ -
TOTAL WEBBER EQUIP:				\$ -


ADDITIONAL SUBCONTRACTOR ITEMS:	QUANTITIES	UNIT PRICE	BID TOTALS
All State Signal & Concruction, LLC - Temp power for Katy Gaston Signals	1.00 LS	\$ 10,185.600 /LS	\$ 10,185.60
			\$ -
			\$ -
			\$ -
SUBTOTAL SUBS:			10,185.60
SUBS @ 5% MARK-UP:			509.28
TOTAL SUBCONTRACTOR ITEMS:			\$ 10,694.88

TOTAL ADDITIONAL DAYS TO PERFORM WORK: 0

### SUMMARY

SUBTOTAL ALL ITEMS:	\$ 10,694.88
1.0% BOND:	\$ 106.95
ADDITIONAL WORK TOTAL:	\$ 10,801.83

\$ 10,801.83 LS



ALLSTATE SIGNAL & CONSTRUCTION, LLC  
P.O. BOX 2654  
CYPRESS, TX 77410  
PHONE: 281-255-4005  
FAX: 281-255-4051

## CHANGE ORDER REQUEST

No. 002

DATE: 2/23/2017  
CSJ #: 1258-03-042  
PROJECT #: CC 1258-3-42  
HIGHWAY: Westpark Tollway  
ALLSTATE JOB #: 359

---

TO: Webber  
14333 Chrisman Rd  
Houston, TX 77039

ATTN: Emilio Chapa

---

Mr. Chapa

Please see attached change order request to install temporary power to the traffic signal at the Katy Gaston intersection. If you have any questions, please do not hesitate to contact me. Thank you.

---

Description:

---

Sincerely,


JR Cook  
Project Manager  
Allstate Signal & Construction, LLC.

**ALLSTATE SIGNAL & CONSTRUCTION, LLC.**  
**CHANGE ORDER SUMMARY**

COUNTY: FT. BEND  
 CSJ #: 1258-03-042  
 PROJECT #: CC 1258-3-42  
 HWY: WESTPARK TOLLWAY  
 DATE REQUESTED: 2/23/2017

BID ITEM #	DESCRIPTION	UNIT	QTY	UNIT PRICE	EXTENDED
<b>EXISTING ITEMS</b>					
				\$ -	\$ -
				\$ -	\$ -
				\$ -	\$ -
				\$ -	\$ -
				\$ -	\$ -
<b>NEW ITEMS</b>					
XXX-XXXX	INSTALL TEMPORARY POWER TO TRAFFIC SIGNAL AT KATY GASTON	LS	1	\$ 10,185.60	\$ 10,185.60
				\$ -	\$ -
				\$ -	\$ -
				\$ -	\$ -
				<b>TOTAL: \$</b>	<b>10,185.60</b>

**\*\*\*NOTES\*\*\***

SIGNATURE:  \_\_\_\_\_  
 SR COOK  
 TITLE: \_\_\_\_\_  
 MANAGER  
 DATE: \_\_\_\_\_  
 2/23/2017



COUNTY: FT. BEND		ITEM:	XXX-XXXX KATY GASTON TEMP POWER
CSJ#: 1258-03-042		QTY:	1
PROJECT #: CC 1258-3-42			
DATE: 2/23/2017			
LOCATION: WESTPARK TOLLWAY			

SCOPE: FURNISH & INSTALL TEMPORARY POWER TO THE TRAFFIC SIGNAL AT KATY GASTON

---

Material

DESCRIPTION	UNIT	QTY	UNIT PRICE	EXTENDED PRICE
ELECTRICAL CONDUCTOR #2 INSULATED	LF	2000	\$ 1.97	\$ 3,940.00
ELECTRICAL CONDUCTOR #2 BARE	LF	1000	\$ 1.89	\$ 1,890.00
			\$ -	-
			\$ -	-
			\$ -	-
			\$ -	-
			\$ -	-
			\$ -	-
Total:			\$	5,830.00
25% Mark Up:			\$	1,457.50
MATERIAL TOTAL:			\$	7,287.50

---

Equipment

DESCRIPTION	UNIT	QTY	UNIT PRICE	EXTENDED PRICE
3/4 TON PICK UP TRUCK	HR	8	\$ 20.68	\$ 165.44
3/4 TON PICK UP TRUCK	HR	8	\$ 20.68	\$ 165.44
FLAT BED TRUCK / 45,000 GVWR/ 6X4	HR	8	\$ 44.70	\$ 357.60
AIRTEL BUCKET LIFT / 60' WORKING HEIGHT	HR	8	\$ 10.36	\$ 82.88
			\$ -	-
Total:			\$	771.36
15% Mark Up:			\$	115.70
EQUIPMENT TOTAL:			\$	887.06

---

Labor

DESCRIPTION	UNIT	QTY	UNIT PRICE	EXTENDED PRICE
MAURO UMANZOR	HR	8	\$ 42.00	\$ 336.00
MARCOS ANDRADES	HR	8	\$ 34.50	\$ 276.00
LUKE STANUSH	HR	8	\$ 27.50	\$ 220.00
MARTIN ZELAYA	HR	8	\$ 19.87	\$ 158.96
JOSE GRANADOS	HR	8	\$ 24.00	\$ 192.00
			\$ -	-
			\$ -	-
Sub-Total:			\$	1,182.96
55% Labor Burden			\$	650.63
15% Mark Up:			\$	177.44
LABOR TOTAL:			\$	2,011.03

---

SUBCONTRACTORS

DESCRIPTION	UNIT	QTY	UNIT PRICE	EXTENDED PRICE
			\$ -	-
SUBCONTRACTOR TOTAL:			\$	-

---

TOTALS

ITEM TOTAL:	\$	10,185.60
ITEM UNIT PRICE:	\$	10,185.60

Wildcat

Electric Supply, Ltd.

**5535 Harvey Wilson  
Houston, Texas 77020  
713-676-0600 Fax 713-676-1077**

**SOLD TO:** ALLSTATE  
PO BOX 2654  
CYPRESS TX 77410  
**ATTN:** JR COOK

## QUOTE

QUOTE DATE	QUOTE NUMBER
1/24/2017	S1009813759.001
ORDER TO: WILDCAT ELECTRIC PO BOX 823 HOUSTON, TX 77001-0823	

[illegible]

Project Number CC 1258-3-42  
Job G359

Employee	Address	Type	hrs.	1/22	1/23	1/24	1/25	1/26	1/27	1/28	Total	Job Total	Tax W/H	Other Pay	Gross Wages
SSN: ***-**-7418	ADRADES MARCOS	R		0	0	0	0	0	0	0	0.00	23.00	FWH	-230.60	1817.00
		O							8	12.5	20.50	34.50	FIC	-112.65	
		D									0.00	707.25	SWH	0.00	1204.52
		M									0.00		LWH	0.00	
													Other State	-143.08	
Married ( 3 )													401K	-72.68	
Sex: Male	EEO=Hispanic														
Class/Skill: OPERATOR OPERATOR															
SSN: ***-**-7876	BLANCAS GABRIEL	R		0	0	0	0	0	0	0	0.00	12.50	FWH	-55.70	968.75
		O								10.5	10.50	18.75	FIC	-60.06	
		D									0.00	196.88	SWH	0.00	811.82
		M									0.00		LWH	0.00	
													Other State	0.00	
Married ( 3 )													401K	0.00	
Sex: Male	EEO=Hispanic														
Class/Skill: LABOROR COMMON															
SSN: ***-**-7204	GRANADOS JOSE	R		0	0	0	0	0	0	0	0.00	16.00	FWH	-59.25	1264.00
		O							8	12.5	20.50	24.00	FIC	-78.37	
		D									0.00	492.00	SWH	0.00	1070.13
		M									0.00		LWH	0.00	
													Other State	0.00	
Married ( 5 )													401K	-37.92	
Sex: Male	EEO=Hispanic														
Class/Skill: OPERATOR OPERATOR															
SSN: ***-**-5820	GRANADOS ISAIAS	R		0	0	0	0	0	0	0	0.00	11.02	FWH	-29.83	854.05
		O								10.5	10.50	16.53	FIC	-52.95	
		D									0.00	173.57	SWH	0.00	758.89
		M									0.00		LWH	0.00	
													Other State	0.00	
Married ( 5 )													401K	0.00	
Sex: Male	EEO=Hispanic														
Class/Skill: LABOR COMMON															
SSN: ***-**-7031	MELENDEZ CARLOS	R		0	0	0	0	0	0	0	0.00	20.75	FWH	-179.15	1766.90
		O								10.5	10.50	31.13	FIC	-109.55	
		D									0.00	326.81	SWH	0.00	1344.89
		M									0.00		LWH	0.00	
													Other State	0.00	
Married ( 3 )													401K	-53.01	
Sex: Male	EEO=Hispanic														
Class/Skill: OPERATOR OPERATOR															
SSN: ***-**-2707	MORIN MARC	R		0	0	0	0	0	6.5	0	0.00	12.00	FWH	-31.40	714.00
		O							4		0.00	18.00	FIC	-44.27	
		D									0.00	0.00	SWH	0.00	627.98
		M									0.00		LWH	0.00	
													Other State	0.00	
Married ( )													401K	0.00	
Sex: Male	EEO=Hispanic														
Class/Skill: LABOROR UTILITY															
SSN: ***-**-6607	SALAZAR NELSON	R		0	0	0	0	0	0	0	0.00	11.02	FWH	-101.04	854.05
		O								10.5	10.50	16.53	FIC	-52.95	
		D									0.00	173.57	SWH	0.00	687.68
		M									0.00		LWH	0.00	
													Other State	0.00	
Single ( 1 )													401K	0.00	

Sex: Male EEO=Hispanic  
Class/Skill: LABOROR COMMON 172

SSN: ***-**-2031	R	0	0	0	0	0	0	0	0.00	19.00	FWH	-304.93	0.00	1757.50
STANUSH LUKE	O							12.5	20.50	27.50	FIC	-108.97		
	D								0.00	584.25	SWH	0.00	0.00	1203.12
	M								0.00		LWH	0.00		

Single ( 1 )  
Sex: Male EEO=White  
Class/Skill: OPERATOR OPERATOR 34b

SSN: ***-**-1414	R	0	0	0	0	0	0	0	0.00	28.00	FWH	-410.12	0.00	2674.00
UMANZOR MAURO	O							15	30.00	42.00	FIC	-165.79		
	D								0.00	1260.00	SWH	0.00	0.00	1898.50
	M								0.00		LWH	0.00		

Other State 0.00  
401K -133.70

Married ( 1 )  
Sex: Male EEO=Hispanic  
Class/Skill: OPERATOR OPERATOR 34b

SSN: ***-**-6485	R	0	0	0	0	0	0	0	0.00	13.25	FWH	-94.66	0.00	1046.62
ZELAYA MARTIN	O							12.5	20.50	10.87	FIC	-64.89		
	D								0.00	407.44	SWH	0.00	0.00	871.89
	M								0.00		LWH	0.00		

Other State 0.00  
401K 0.00

Single ( 4 )  
Sex: Male EEO=Hispanic  
Class/Skill: LABOROR UTILITY 175



www.equipmentwatch.com


All prices shown in US\$

## Adjustments for 2015 3/4 TON in All Saved Models

February 23, 2017

**Miscellaneous 4X4 3/4 285 CREW GAS**  
On-Highway Light Duty Trucks

Size Class:  
200 - 299 HP  
Weight:  
N/A



### Configuration for 4X4 3/4 285 CREW GAS

Axle Configuration	4X4	Ton Rating	3/4
Cab Type	Crew	Horsepower	285

### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$855.00	\$240.00	\$60.00	\$9.00	\$16.30	\$21.16
<b>Adjustments</b>						
Region (Texas: 91.4%)	(\$73.53)	(\$20.64)	(\$5.16)	(\$0.77)		
Model Year (2015: 98.7%)	(\$10.16)	(\$2.85)	(\$0.71)	(\$0.11)		
Ownership (100%)	-	-	-	-		
Operating (100%)					-	
<b>Total:</b>	<b>\$771.31</b>	<b>\$216.51</b>	<b>\$54.13</b>	<b>\$8.12</b>	<b>\$16.30</b>	<b>\$20.60</b>

### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	57%	\$487.35/mo
Overhaul (ownership)	28%	\$239.40/mo
CFC (ownership)	5%	\$42.75/mo
Indirect (ownership)	10%	\$85.50/mo
Fuel (operating) @ 2.34	78%	\$12.67/hr

Revised Date: 2nd Half 2016

The equipment represented in this report has been exclusively prepared for JIR COOK (jcook@assctx.com)

**Adjustments for 60' Terex Bucket Lift in All Saved Models**

February 23, 2017

**Miscellaneous BB160**

Articulating Boom Aerial Lifts For Truck Mounting

Size Class:

51 - 60 ft

Weight:

N/A

Model Image

**Configuration for BB160**Material Handling  
Maximum Platform HeightNo  
51 ft - 60 ftBoom Configuration  
Platform Capacity (1 Man)Non-Overcenter  
670 lbs**Blue Book Rates**

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$1,445.00	\$405.00	\$100.00	\$15.00	\$3.25	\$11.46
<b>Adjustments</b>						
Region (Texas: 89.4%)	(\$153.17)	(\$42.93)	(\$10.60)	(\$1.59)		
Model Year (2013: 96.8%)	(\$41.34)	(\$11.59)	(\$2.86)	(\$0.43)		
Ownership (100%)	-	-	-	-		
Operating (100%)						
<b>Total:</b>	<b>\$1,250.49</b>	<b>\$350.48</b>	<b>\$86.54</b>	<b>\$12.98</b>	<b>\$3.25</b>	<b>\$10.36</b>

**Rate Element Allocation**

Element	Percentage	Value
Depreciation (ownership)	66%	\$953.70/mo
Overhaul (ownership)	22%	\$317.90/mo
CFC (ownership)	4%	\$57.80/mo
Indirect (ownership)	8%	\$115.60/mo

Fuel cost data is not available for these rates.

Revised Date: 1st Half 2017

The equipment represented in this report has been exclusively prepared for JR COOK (jcook@assetx.com)




## Adjustments for 2013 60' Bucket Truck in All Saved Models

February 23, 2017

Miscellaneous 6X4 45KGVW DSL  
On-Highway Flatbed Trucks

Size Class:  
33,001 - 45,000 GVW  
Weight:  
13,090 lbs.



### Configuration for 6X4 45KGVW DSL

Maximum Gross Vehicle Weight	45000 lbs	Power Mode	Diesel
Horsepower	300	Axle Configuration	6X4

### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$3,055.00	\$855.00	\$215.00	\$32.00	\$29.15	\$46.51
Adjustments						
Region (Texas: 91.4%)	(\$262.73)	(\$73.53)	(\$18.49)	(\$2.75)		
Model Year (2013: 98%)	(\$55.05)	(\$15.63)	(\$3.93)	(\$0.50)		
Ownership (100%)	-	-	-	-		
Operating (100%)	-	-	-	-		
<b>Total:</b>	<b>\$2,736.42</b>	<b>\$765.84</b>	<b>\$192.50</b>	<b>\$20.67</b>	<b>\$29.15</b>	<b>\$44.70</b>

### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	51%	\$1,558.05/mo
Overhaul (ownership)	31%	\$947.05/mo
CFC (ownership)	6%	\$183.30/mo
Indirect (ownership)	12%	\$366.60/mo
Fuel (operating) @ 2.36	60%	\$17.58/hr

Revised Date: 2nd Half 2016

The equipment represented in this report has been exclusively prepared for JR COOK (jcook@assetx.com)

# Webber

**March 17, 2017**

Mike Stone  
Fort Bend County Toll Road Authority  
301 Jackson Street  
Richmond, TX 77469

Attn: Mike Stone

Re: REQUEST FOR CHANGE - PROPOSAL #P-20  
Relocate Small Road Signs  
WEBBER PROJECT #WVT

Project: Fort Bend County Toll Road Authority  
FM 1093 Westpark Extension Phase I

Gentlemen:

The project drawings are calling for small road signs to be removed and relocated, but there is no existing pay item for the work. This is the proposal to establish a unit price for the relocation of the signs.

Our unit price to perform additional work is \$ 371.18 /EA

A total of 0 days are required to perform this additional work and is requested to be added to the contract time.

Please contact me if this extra work proposal is acceptable.

Sincerely,

Emilio Chapa  
Project Manager



# webber

## REQUEST FOR CHANGE

Fort Bend County Toll Road Authority  
FM 1093 Westpark Extension Phase I

Relocate Small Road Signs				
ADDITIONAL WWW LABOR ITEMS:	CREW	HOURS	LABOR COST	LABOR COST
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
	EA		/EA \$	-
SUBTOTAL WWW LABOR:			\$	-
BURDEN @ 55%:			\$	-
25% OF LABOR			\$	-
TOTAL WEBBER LABOR:			\$	-

ADDITIONAL WWW MATERIAL ITEMS:	MATERIAL COST	MATERIAL UNIT	MATERIAL COST
	/EA	EA	\$ -
	/EA	EA	\$ -
	/		\$ -
	/		\$ -
SUBTOTAL WWW MATERIAL:			\$ -
MATERIAL @ 25% MARK-UP:			\$ -
TOTAL WEBBER MATERIAL:			\$ -

ADDITIONAL WWW EQUIPMENT ITEMS:	EQUIPMENT COST	EQUIPMENT UNIT /HR	EQUIPMENT QTY	EQUIPMENT COST
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
SUBTOTAL WWW EQUIPMENT:				\$ -
EQUIPMENT @ 15% MARK-UP:				\$ -
TOTAL WEBBER EQUIP:				\$ -

ADDITIONAL SUBCONTRACTOR ITEMS:	QUANTITIES	UNIT PRICE	BID TOTALS
Wilos City Sign & Rail, Inc. - Relocate SM RD SN SUP&AM TY 10BWG	11.00 EA	\$ 350.000 /EA	\$ 3,850.00
			\$ -
			\$ -
			\$ -
SUBTOTAL SUBS:			3,850.00
SUBS @ 5% MARK-UP:			192.50
TOTAL SUBCONTRACTOR ITEMS:			\$ 4,042.50

TOTAL ADDITIONAL DAYS TO PERFORM WORK: 0

### SUMMARY

SUBTOTAL ALL ITEMS: \$ 4,042.50  
1.0% BOND: \$ 40.43  
ADDITIONAL WORK TOTAL: \$ 4,082.93

Unit Price to Relocate Small Road Signs \$ 371.18 /EA

WILLOW CITY SIGN & RAIL, INC.  
P.O. Box 455  
Magnolia, Texas 77353  
Cindy Rhoades, President  
Phone #281-356-6663 Fax #281-356-6387  
DBE, WBE, MBE, SBE, HUB  
TXDOT, COH, POH & METRO CERTIFIED

February 21, 2017

Webber LLC

ATTN: Emilio Chapa

RE: FBCTRA, Westpark Tollway Ext  
Project # 1258-03-042  
Webber Job #WVT

Quote to Relocate 11 Small Sign Assemblies as Detailed in Plans

<u>BID ITEM</u>	<u>UNIT</u>	<u>Quantity</u>	<u>Description</u>	<u>Unit Price</u>	<u>TOTAL</u>
644-6068	EA	11	RELOCATE SM RD SN SUP&AM TY 10BWG	\$ 350.00	\$3,850.00
				Total	\$3,850.00

NOTE: This Quote does not Include Fabrication of Any New Signs

NOTE: Night Work or Sunday Work is not included in this quote, If required It will be 800.00 per Mobilization

NOTE: This Quote does not include Performance or Payment Bonds.

NOTE: THERE IS NO TRAFFIC HANDLING INCLUDED IN THIS QUOTE.

SUBMITTED BY: CINDY RHOADES

# webber

## REQUEST FOR CHANGE

Fort Bend County Toll Road Authority  
FM 1093 Westpark Extension Phase I

Sidewalk with Wall				
ADDITIONAL WWW LABOR ITEMS:	CREW	HOURS	LABOR COST	LABOR COST
Foreman - Form, Pour, & Strip Sidewalk & Wall	1.00 EA	100.00 \$	40.00 /EA \$	4,000.00
Carpenter - Form, Pour, & Strip Sidewalk & Wall	1.00 EA	100.00 \$	16.00 /EA \$	1,600.00
Laborer - Form, Pour, & Strip Sidewalk & Wall	1.00 EA	100.00 \$	15.00 /EA \$	1,500.00
Finisher - Form, Pour, & Strip Sidewalk & Wall	2.00 EA	100.00 \$	17.00 /EA \$	3,400.00
Operator - Pour Wall & Backfill Wall	1.00 EA	60.00 \$	18.00 /EA \$	1,080.00
Foreman - Set Up and Take down lane closure (4 hrs/day)	EA	48.00 \$	40.00 /EA \$	-
SUBTOTAL WWW LABOR:				\$ 11,580.00
BURDEN @ 55%:				\$ 6,369.00
25% OF LABOR				\$ 2,895.00
TOTAL WEBBER LABOR:				\$ 20,844.00

ADDITIONAL WWW MATERIAL ITEMS:	MATERIAL COST	MATERIAL UNIT	MATERIAL COST
Rebar	\$ 0.305 LBS	2,692.00 LBS	\$ 821.06
Concrete A	\$ 115.00 /CY	40.25 CY	\$ 4,628.75
Cure	\$ 3.60 /GAL	5.00 GAL	\$ 18.00
Drainage Rock	\$ 30.43 /TN	7.00 TN	\$ 213.01
Forming Material	\$ 6.00 /MHR	310.00 MHR	\$ 1,860.00
SUBTOTAL WWW MATERIAL:			\$ 7,540.82
MATERIAL @ 25% MARK-UP:			\$ 1,885.21
TOTAL WEBBER MATERIAL:			\$ 9,426.03

ADDITIONAL WWW EQUIPMENT ITEMS:	EQUIPMENT COST	EQUIPMENT UNIT /HR	EQUIPMENT QTY	EQUIPMENT COST
Foreman Pickup	\$ 14.75 /HR	100.00	1.00	\$ 1,475.00
Foreman Utility Trailer	\$ 3.10 /HR	100.00	1.00	\$ 310.00
Foreman Cargo Trailer	\$ 3.10 /HR	100.00	1.00	\$ 310.00
BACKHOE, DEERE 310	\$ 38.85 /HR	60.00	1.00	\$ 2,331.00
ROLLER TO COMPACT BACKFILL	\$ 59.06 /HR	40.00	1.00	\$ 2,362.40
SUBTOTAL WWW EQUIPMENT:				\$ 6,788.40
EQUIPMENT @ 15% MARK-UP:				\$ 1,018.28
TOTAL WEBBER EQUIP:				\$ 7,806.66

ADDITIONAL SUBCONTRACTOR ITEMS:	QUANTITIES	UNIT PRICE	BID TOTALS
TANDEM TRUCK	20.00 HR	\$ 50.000 /HR	\$ 1,000.00
SUBTOTAL SUBS:			1,000.00
SUBS @ 5% MARK-UP:			50.00
TOTAL SUBCONTRACTOR ITEMS:			\$ 1,050.00

TOTAL ADDITIONAL DAYS TO PERFORM WORK: 0

### SUMMARY

SUBTOTAL ALL ITEMS: \$ 39,126.69  
1.0% BOND: \$ 391.27  
ADDITIONAL WORK TOTAL: \$ 39,517.95

Unit Price for Sidewalk with Wall \$ 197.59 /LF

ENTERED  
IDW 2/27/16

EXECUTED

Webber

INSURANCE VERIFIED

ATTACHMENT A

Subcontractor  
Subcontractor: Mesa Rod Busters, Inc.  
Address: 268 Wellington  
Houston, TX 77078  
Attn: Bernardo Salinas  
Phone: 832-423-4444  
Email: mrsy01@scs.com

Project Address:  
51159 @ Westpark Tollway  
Richmond, TX 77406  
Site Contact:  
Brent Spradling, P.E.  
832-795-5785

Owner: Fort Bend County Toll Road Authority  
Project Description: Westpark Tollway Extension  
County: Fort Bend  
Project Number: 1258-03-042  
Subcontract: STRVNT-0018  
Job Number: VWT  
Date: 1/12/2016  
Prepared By: Robert Peltz

Billing Address:  
Accounts Payable: Webber, LLC  
Project VWT - Westpark Tollway Extension  
PO Box 870808  
Houston, TX 77287

Item	Description	Qty	UOM	Unit Price	Total Price
360 6002	CONC PVNT (CONT REINF - CRCP) (5")	4,149,930	LB	\$ 0.028	\$ 117,798.40
	THE MULTI-PIECE TIE BARS	11,708	EA	\$ 1.444	\$ 16,937.92
	THE SINGLE PIECE TIE BARS	9,738	EA	\$ 0.000	\$ 0.00
360 6003	CONC PVNT (CONT REINF - CRCP) (12")	3,492,361	LB	\$ 0.028	\$ 97,786.12
	THE MULTI-PIECE TIE BARS	17,118	EA	\$ 1.444	\$ 24,717.60
	THE SINGLE PIECE TIE BARS	15,372	EA	\$ 0.000	\$ 0.00
360 6004	CONC PVNT (CONT REINF - FAST TRK) (12")	614,820	LB	\$ 0.028	\$ 17,214.96
	THE MULTI-PIECE TIE BARS	1,814	EA	\$ 1.444	\$ 2,619.62
	THE SINGLE PIECE TIE BARS	6,139	EA	\$ 0.000	\$ 0.00
418 6004	DRILL SHIRT (16 IN) BRIDGE	22,555	LB	\$ 0.000	\$ 0.00
420 6013	CL C CONC (ABUT)	33,357	LB	\$ 0.000	\$ 0.00
420 6029	CL C CONC (CAP)	61,767	LB	\$ 0.000	\$ 0.00
420 6037	CL C CONC (COLUMN) BRIDGE	49,140	LB	\$ 0.000	\$ 0.00
420 6037	CL C CONC (COLUMN) TOLL COLUMN	48,688	LB	\$ 0.102	\$ 4,968.18
420 6043	CL C CONC (FOOTING)	9,328	LB	\$ 0.102	\$ 951.26
422 6051	REINF CONC ELAB	219,337	LB	\$ 0.403	\$ 88,392.91
450 6003	RAIL (TY 8STR)	84,643	LB	\$ 0.000	\$ 0.00
450 6054	RAIL (TY 8STR) (WIDEN SLOTS)	58,168	LB	\$ 0.000	\$ 0.00
461 6013	HEADWALL (CH - FW - 4) (DIA=60 IN)	984	LB	\$ 0.425	\$ 418.56
462 6142	WINGWALL (FW - 0) (HW=10 FT)	4,230	LB	\$ 0.000	\$ 0.00
466 6151	WINGWALL (FW - 0) (HW=4 FT)	3,287	LB	\$ 0.000	\$ 0.00
469 6154	WINGWALL (FW - 0) (HW=7 FT)	3,077	LB	\$ 0.000	\$ 0.00
469 6155	WINGWALL (FW - 0) (HW=4 FT)	3,003	LB	\$ 0.488	\$ 1,465.46
469 6176	WINGWALL (PW - 0) (HW=3 FT)	124	LB	\$ 0.000	\$ 0.00
469 6209	WINGWALL (SW - 0) (HW=5 FT)	1,192	LB	\$ 0.000	\$ 0.00
488 8210	WINGWALL (SW - 0) (HW=7 FT)	6,205	LB	\$ 0.000	\$ 0.00
	DOMESTIC OR 60 FABRICATED STEEL (STRUCTURAL)	1,234,135	TONS	\$ 0.305	\$ 376,411.08
	DOMESTIC OR 60 FABRICATED STEEL (PAVING)				
TOTAL					\$ 2,916,268.93

Included in the Scope:

- Supplier will include Webber Subcontract number on all invoices and packing slips. Supplier shall furnish Contractor with signed delivery tickets upon delivery of material to jobsite.
- All stated prices shall be firm for the duration of the project and not subject to escalation, fees, or surcharges.
- Subcontractor shall install all steel as described in the scope of work above.
- Subcontractor shall furnish all labor, supervision, tools, equipment, and supplies necessary for the performance of the work.
- Payment to be made upon actual quantities installed and accepted in accordance with contract requirements.
- Contractor will provide Subcontractor with a complete set of drawings dependent on design release.
- Subcontractor shall provide all labor for off loading steel as needed on the job site.
- Subcontractor will be responsible for moving all rebar to area's in which to facilitate the subcontractors work.
- Pricing includes all mobilizations.
- Subcontractor to provide all tie wire
- Field cutting steel as needed in tapered, radius area and blackouts.
- Cleanup and stockpiling of waste in designated areas.
- Subcontractor will coordinate the ordering of reinforcing steel with designated Webber Project Personnel.

Notes:

- The Terms and Conditions of the Master Subcontract between Mesa Rod Busters, Inc. and Webber, LLC effective the 14th of September, 2015 are incorporated and made part of this Subcontract Order.
- Materials are tax exempt, certificate has been included.

Excluded in the Scope:

- Engineering, detailing.
- Transporting or setting of reinforced drill shaft, columns, caps, abutments or any structure cages.
- Grading of reinforcing steel.
- Cleaning of any reinforcing steel unless created by Subcontractor.
- Dunnage.
- Welding, except for drill shaft erection.
- Bonding.

Bernardo Salinas  
Bernardo Salinas (Feb 25, 2016)

Mesa Rod Busters, Inc.

Tim Creson  
Tim Creson (Mar 6, 2016)

WEBBER, LLC

Feb 25, 2016

Date

Mar 6, 2016

Date

bs

ccs  
scs

WCH  
WCH

INS

Page 1 of 1

TRM  
tm

ENTERED  
DW 9/21/16

EXECUTED

## PURCHASE ORDER

webber

INSURANCE VERIFIED

A LIMITED LIABILITY COMPANY  
9303 New Trails Dr., Suite 200 The Woodlands, Texas 77381  
TEL: (281) 987-8787 FAX: (281) 449-6658

### 1. GENERAL INFORMATION

SELLER:

PURCHASE ORDER NO.: STRWVT-0016

P.O. No. must appear on invoice for payment

Allied Concrete  
PO Box 80  
Thompsons, TX 77481  
Attn: Kevin Jarrell  
Phone: 281-238-1010

Include Name, Address, Contact Person and Phone No.

EFFECTIVE DATE: 3/21/2010

PREPARED BY: Robert Pena

TO BE SUPPLIED AND DELIVERED TO FOLLOWING LOCATION: SH 99 @ Westpark Tollway, Richmond, TX 77406  
PROJECT NO: WVT: FACTRA Project # 1258-03-042, FM 1093 Westpark Tollway Extension  
BUYER BILLING ADDRESS: P.O. Box 670809, Houston, TX 77287-0809

### 2. MATERIALS OR EQUIPMENT

ITEM	DESCRIPTION (Reference specifications)	QUANTITY*	UNIT PRICE	TOTAL
1	CLASS A 3000 PSI CONCRETE	298.69 CY	\$115.00	
2	CLASS C 3600 PSI CONCRETE	7,509.55 CY		
3	CLASS C 4000 PSI CONCRETE	72.55 CY		
4	CLASS E 4000 PSI CONCRETE	6.80 CY		
5	CLASS P MACHINE CONCRETE	895.65 CY		
6	CLASS S 4000 PSI CONCRETE	184.80 CY		
7	CLASS S CONCRETE	1,139.65 CY		
	SEE ATTACHMENT A			
	JOBSITE CONTACT: BRENT SPRADLING, PROJ. MANAGER (C) 832-795-5785 bspradling@webber.com			
				SUM TOTAL

\* Quantities shown are estimates and are not guaranteed. Seller shall be compensated for actual quantities of materials or equipment delivered and/or services performed.  
Seller shall produce all relevant Insurance Certificates to Buyer before work may commence.  
Webber, LLC is a non-exempt federal contractor and subject to the following regulations: 41 CFR 60-1.4, 41 CFR 60-250.4, and 41 CFR 60-741.4.

3. PRICE Webber, LLC, (herein "Buyer") shall pay Seller for the provision of material and/or equipment (hereinafter "goods") identified in Article 2 hereof and for any incidental services related to the supply of such goods. Any incidental services performed by Seller under this Purchase Order shall also be regarded as goods. Prices stated on this Purchase Order shall not be subject to escalation or increase and include all applicable federal, state and local taxes. Unless otherwise indicated, prices shall include costs or deposits for shipping or packing goods as well as all required shop drawings. In case of error of calculation or typing, the unit price shall be used as a basis for correction of this order.

4. ADDITIONAL SECURITY, BONDS In the event that the Sum Total in no. 2

above exceeds five million dollars, whether individually through this Purchase Order or when aggregated with other Purchase Orders executed by Seller, Seller must furnish performance and payment bonds, in the amount of one-hundred percent of the Sum Total amount, as security for the faithful performance of all obligations under the Purchase Order. The bonds shall be in amounts at least equal to the Sum Total amount, and in such form as Buyer may require and may be appropriate, and with such sureties as may be reasonably acceptable to Buyer. If the surety on any bond furnished by Seller is declared bankrupt or becomes insolvent or its right to do business in any state is revoked, Seller shall within five days thereafter substitute another bond and surety, both of which shall be acceptable to Buyer.

ENTERED  
110W 2/23/16

# PURCHASE ORDER

webber

EXECUTED

INSURANCE VERIFIED

A LIMITED LIABILITY COMPANY

9303 New Trails Dr., Suite 200  
TEL: (281) 987-8787

The Woodlands, Texas 77381  
FAX: (281) 449-6658

## 1. GENERAL INFORMATION

### SELLER:

White Cap Construction Supply  
2300 McCarty St.  
Houston, Texas 77029  
Attn: Phillip Reina  
(281) 657-8900

Include Name, Address, Contact Person and Phone No.

PURCHASE ORDER NO.: STRWVT-0010

P.O. No. must appear on invoice for payment

EFFECTIVE DATE: January 12, 2016

PREPARED BY: Robert Peña

TO BE SUPPLIED AND DELIVERED TO FOLLOWING LOCATION: SH 99 @ Westpark Tollway, Richmond, TX 77406

PROJECT NO: WVT: FBCTRA Project # 1258-03-042

BUYER BILLING ADDRESS: P.O. Box 670808, Houston, TX 77267-0808

## 2. MATERIALS OR EQUIPMENT

ITEM	DESCRIPTION (Reference specifications)	QUANTITY*	UNIT PRICE	TOTAL
	TYPE II TXDOT APPROVED CURE (BULK TANK) TYPE I TXDOT APPROVED CURE (55 GAL)	33,589.50 GAL	\$3.60	\$120,922.20
	SEE ATTACHMENT A			
	JOBSITE CONTACT: BRENT SPRADLING, PROJ. MANAGER (C) 832-795-5785 bspradling@wwwebber.com			
				SUM TOTAL
				\$123,782.20

\* Quantities shown are estimates and are not guaranteed. Seller shall be compensated for actual quantities of materials or equipment delivered and/or services performed.  
Seller shall produce all relevant Insurance Certificates to Buyer before work may commence.  
Webber, LLC is a non-exempt federal contractor and subject to the following regulations: 41 CFR 60-1.4, 41 CFR 60-250.4, and 41 CFR 60-741.4.

3. PRICE Webber, LLC, (herein "Buyer") shall pay Seller for the provision of material and/or equipment (hereinafter "goods") identified in Article 2 hereof and for any incidental services related to the supply of such goods. Any incidental services performed by Seller under this Purchase Order shall also be regarded as goods. Prices stated on this Purchase Order shall not be subject to escalation or increase and include all applicable federal, state and local taxes. Unless otherwise indicated, prices shall include costs or deposits for shipping or packing goods as well as all required shop drawings. In case of error of calculation or typing, the unit price shall be used as a basis for correction of this order.

4. ADDITIONAL SECURITY, BONDS In the event that the Sum Total in no. 2

above exceeds five million dollars, whether individually through this Purchase Order or when aggregated with other Purchase Orders executed by Seller, Seller must furnish performance and payment bonds, in the amount of one-hundred percent of the Sum Total amount, as security for the faithful performance of all obligations under the Purchase Order. The bonds shall be in amounts at least equal to the Sum Total amount, and in such form as Buyer may require and may be appropriate, and with such sureties as may be reasonably acceptable to Buyer. If the surety on any bond furnished by Seller is declared bankrupt or becomes insolvent or its right to do business in any state is revoked, Seller shall within five days thereafter substitute another bond and surety, both of which shall be acceptable to Buyer.



SHIP TO:

26400 Fulshear-Gaston Rd-Richmond-77406  
26400 Fulshear-Gaston Rd-Richmond-77406  
FM 1093 Westpark Expansion CSJ 1258-03-042  
SH 99 @ Westpark Tollway  
RICHMOND, TX

To ensure proper credit, please include remittance or  
first invoice numbers on your check remittance and  
send to:

Vulcan Construction Materials, LLC  
PO Box 849131  
Dallas, TX 75284-9131, US  
Phone: 1-800-777-8752 or  
help@vmcmail.com

CUSTOMER NO: 93924-212897

INVOICE NO: 61517203

INVOICE DATE: 12/19/2016

INVOICE AMT: 58,509.06


ORDER: 97165

DUE DATE: 01/15/2017

# INVOICE

SOLD TO:

W.W. WEBBER-HOUSTON  
9309 New Trails Dr.  
The Woodlands, TX 77381



ma165H04

Invoices not paid according to our credit terms will be assessed a Finance Charge. Customer shall pay all cost of collection including but not limited to a reasonable attorney's fee for services rendered by suit or otherwise in collecting past due invoices.				TAXES: <input type="checkbox"/> PERCENT: <input type="checkbox"/> AMOUNT: <input type="checkbox"/>		SALES TAX: 0.00		TOTAL PRODUCT: 37,839.53		Pay this AMOUNT: <b>\$58,509.06</b>					
TOTAL QUANTITY: 1,822.74		TOTAL LOADS: 78.00				FEES:		TOTAL FREIGHT: 20,669.53							
								TOTAL OTHER: 0.00							
SALES REP: 11553 Ryan Bass			PO NUMBER: STEWYT-0030			REF:			CONTRACT NO.			TAX EXEMPT ID.		TERMS	
INVOICE #		INVOICE DATE		CUSTOMER NUMBER		LOCATION		LOCATION		ORDER		BILL OF LADING		FOB	
81517203		12/19/2016		93924-212897		4101-141		HOUSTON PORT YARD		97165				DELIVER	
TICKET DETAIL															
SHIP DATE	TICKET	VEHICLE	CLASS	PROD CODE	DESCRIPTION	UOM	QTY	PRICE	UOM	QTY	PRICE	ADDED CHARGES			AMOUNT
12/12/2016	56505916	S995	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	23.41	19.68	T	23.41	10.75				71237
	56505918	S9C5	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	25.60	19.68	T	25.60	10.75				779.01
	56505921	S9D2	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	23.49	19.68	T	23.49	10.75				714.80
	56505922	S938	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	24.39	19.68	T	24.39	10.75				742.19
	56505924	S9D0	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	25.54	19.68	T	25.54	10.75				777.19
	56505927	S944	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	25.63	19.68	T	25.63	10.75				778.92
	56505935	S9D6	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	24.22	19.68	T	24.22	10.75				737.02
	56505943	S958	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	25.88	19.68	T	25.88	10.75				787.53
	56505950	ST9116	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	23.91	19.68	T	23.91	10.75				727.58
	56505951	ST9009	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	23.70	19.68	T	23.70	10.75				721.20
	56505955	S454	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	23.48	19.68	T	23.48	10.75				714.50
	56505957	S974	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	23.98	19.68	T	23.98	10.75				729.72
	56505958	S940	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	25.21	19.68	T	25.21	10.75				767.14
	56505973	S941	STANDARD	24211	CONC AGG 1 1/2" (#467)	T	23.78	19.68	T	23.78	10.75				723.63



VULCAN MATERIALS COMP AND SUBSIDIARIES  
VULCAN CONSTRUCTION MATERIALS, LLC



**EquipmentWatch**

www.equipmentwatch.com

All prices shown in US\$

## Rental Rate Blue Book®

May 20, 2016

### On-Highway Light Duty Trucks Miscellaneous Models

Size Class:  
Net Hp 100 - 199 HP

#### Configuration for On-Highway Light Duty Trucks

Power Mode	Gasoline	Horsepower	165
Cab Type	Conventional	Axle Configuration	4X2
Ton Rating	3/4	Horsepower	165.0

#### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$625.00	\$175.00	\$41.00	\$7.00	\$11.50	\$15.05
Adjustments						
Region (Texas: 91.4%)	(\$53.75)	(\$15.05)	(\$3.78)	(\$0.60)		
Model Year (100%)	-	-	-	-		
Ownership (100%)	-	-	-	-		
Operating (100%)						
<b>Total:</b>	<b>\$571.25</b>	<b>\$159.95</b>	<b>\$40.22</b>	<b>\$6.40</b>	<b>\$11.50</b>	<b>\$14.75</b>

#### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	56%	\$350.00 / mo
Overhaul (ownership)	27%	\$166.75 / mo
CFC (ownership)	7%	\$43.75 / mo
Indirect (ownership)	10%	\$62.50 / mo
Fuel (operating) @ \$2.82	77%	\$8.84 / hr

Revised Date: 2nd Half 2015





www.equipmentwatch.com

All prices shown in US\$

## Rental Rate Blue Book®

December 7, 2016

### Miscellaneous Non-Tilt Deck Utility Trailers Non-Tilt Deck Utility Trailers

Size Class:  
All  
Weight:  
9,800 lbs.

Model Image

### Configuration for Non-Tilt Deck Utility Trailers

Number of Axles	2	Hitch Type	Tow
Capacity	8 t	Number of Tires	4

### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$345.00	\$97.00	\$24.00	\$4.00	\$2.05	\$4.01
Adjustments						
Region (Houston: 90.1%)	(\$34.15)	(\$9.60)	(\$2.38)	(\$0.40)		
Model Year (2013: 98.6%)	(\$4.35)	(\$1.22)	(\$0.30)	(\$0.05)		
Ownership (100%)	-	-	-	-		
Operating (100%)						
Total:	\$306.50	\$86.18	\$21.32	\$3.55	\$2.05	\$3.79

### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	45%	\$155.25/mo
Overhaul (ownership)	37%	\$127.65/mo
CFC (ownership)	6%	\$20.70/mo
Indirect (ownership)	12%	\$41.40/mo

Fuel cost data is not available for these rates.

Revised Date: 2nd Half 2016

**Rental Rate Blue Book®**

October 6, 2016

**Deere 310SJ (disc. 2012)**


Tractor-Loader-Backhoes

Size Class:

14' to Under 15'

Weight:

15,122 lbs.


**Configuration for 310SJ (disc. 2012)**

Loader Bucket Capacity--Heaped	1.25 cu yd	Net Horsepower	93 hp
Power Mode	Diesel	Backhoe Stick	Extendable
Operator Protection	ROPS	Drive	4WD

**Blue Book Rates**

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.


	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$3,500.00	\$980.00	\$245.00	\$37.00	\$19.85	\$39.74
Adjustments						
Region (Texas: 91.5%)	(\$297.50)	(\$83.30)	(\$20.82)	(\$3.14)		
Model Year (2011: 98.9%)	(\$35.23)	(\$9.86)	(\$2.47)	(\$0.37)		
Ownership (100%)	-	-	-	-		
Operating (100%)					-	
<b>Total:</b>	<b>\$3,167.27</b>	<b>\$886.84</b>	<b>\$221.71</b>	<b>\$33.49</b>	<b>\$19.85</b>	<b>\$37.85</b>

**Rate Element Allocation**

Element	Percentage	Value
Depreciation (ownership)	33%	\$1,155.00/mo
Overhaul (ownership)	49%	\$1,715.00/mo
CFC (ownership)	7%	\$245.00/mo
Indirect (ownership)	11%	\$385.00/mo
Fuel (operating) @ 2.36	43%	\$8.54/hr

Revised Date: 2nd Half 2016

**Rental Rate Blue Book®**
**Caterpillar CP-56**  
Single Drum Vibratory Compactors

Size Class:  
8.0 - 11.9 MTons  
Weight:  
25,047 lbs.

**Configuration for CP-56**

Power Mode	Diesel	Net Horsepower	143 hp
Drum Width	84 in	Drum Type	Padfoot
Operator Protection	ROPS/FOPS		

**Blue Book Rates**

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$6,115.00	\$1,710.00	\$430.00	\$65.00	\$35.50	\$70.24
Adjustments						
Region (Texas: 91.9%)	(\$495.31)	(\$138.51)	(\$34.83)	(\$5.26)		
Model Year (2010: 91.5%)	(\$477.67)	(\$133.58)	(\$33.59)	(\$5.08)		
Ownership (100%)	-	-	-	-		
Operating (100%)	-	-	-	-		
Total:	\$5,142.02	\$1,437.91	\$361.58	\$54.60	\$35.50	\$64.72

**Rate Element Allocation**

Element	Percentage	Value
Depreciation (ownership)	49%	\$2,996.35/mo
Overhaul (ownership)	26%	\$1,589.90/mo
CFC (ownership)	13%	\$794.95/mo
Indirect (ownership)	12%	\$733.80/mo
Fuel (operating) @ 2.78	29%	\$10.34/hr

Revised Date: 1st Half 2016



www.equipmentwatch.com

All prices shown in US\$

## Rental Rate Blue Book®

December 7, 2016

### Miscellaneous Crash Attenuators For Truck Mounting Crash Attenuators For Truck Mounting

Size Class:

All

Weight:

N/A

Model Range

### Configuration for Crash Attenuators For Truck Mounting

Material Type	Aluminum	Cartridge Type	Two-Piece Modular
Maximum Impact	60 mph		

### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$825.00	\$230.00	\$58.00	\$9.00	\$0.80	\$5.49
Adjustments						
Region (Houston: 91.3%)	(\$71.78)	(\$20.01)	(\$5.05)	(\$0.78)		
Model Year (2013: 96.5%)	(\$26.36)	(\$7.35)	(\$1.85)	(\$0.29)		
Ownership (100%)	-	-	-	-		
Operating (100%)						
Total:	\$726.86	\$202.64	\$51.10	\$7.93	\$0.80	\$4.93

### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	63%	\$519.75/mo
Overhaul (ownership)	17%	\$140.25/mo
CFC (ownership)	7%	\$57.75/mo
Indirect (ownership)	13%	\$107.25/mo

Fuel cost data is not available for these rates.

Revised Date: 2nd Half 2016



www.equipmentwatch.com


All prices shown in US\$

## Rental Rate Blue Book®

December 7, 2016

### Miscellaneous On-Highway Flatbed Trucks On-Highway Flatbed Trucks

Size Class:  
19,501 - 26,000 GVW  
Weight:  
9,204 lbs.



### Configuration for On-Highway Flatbed Trucks

Horsepower	200	Power Mode	Diesel
Axle Configuration	4X2	Maximum Gross Vehicle Weight	25000 lbs

### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$1,575.00	\$440.00	\$110.00	\$17.00	\$15.30	\$24.25
Adjustments						
Region (Houston: 93.2%)	(\$107.10)	(\$29.92)	(\$7.48)	(\$1.16)		
Model Year (2012: 96.9%)	(\$45.50)	(\$12.71)	(\$3.18)	(\$0.49)		
Ownership (100%)	-	-	-	-		
Operating (100%)						
<b>Total:</b>	<b>\$1,422.40</b>	<b>\$397.37</b>	<b>\$89.34</b>	<b>\$15.35</b>	<b>\$15.30</b>	<b>\$23.38</b>

### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	51%	\$803.25/mo
Overhaul (ownership)	31%	\$488.25/mo
CFC (ownership)	6%	\$94.50/mo
Indirect (ownership)	12%	\$189.00/mo
Fuel (operating) @ 2.36	60%	\$9.25/hr

Revised Date: 2nd Half 2016

# DNA TRUCKING

Date: March 7, 2017

dnatrucking@yahoo.com

# Webber

**April 25, 2017**

Mike Stone  
Fort Bend County Toll Road Authority  
301 Jackson Street  
Richmond, TX 77469

Attn: Mike Stone

Re: REQUEST FOR CHANGE - PROPOSAL #P-25  
One Lane Closure Daily Rate  
WEBBER PROJECT #WVT

Project: Fort Bend County Toll Road Authority  
FM 1093 Westpark Extension Phase I

Gentlemen:

Webber is submitting this proposal as a backup for a daily lane closure rate for use with future required single lane closures.

Our unit price to perform additional work is \$ 827.61 /DAY

A total of 0 days are required to perform this additional work and is requested to be added to the contract time.

Please contact me if this extra work proposal is acceptable.

Sincerely,

Emilio Chapa  
Project Manager

# webber

## REQUEST FOR CHANGE

Fort Bend County Toll Road Authority  
FM 1093 Westpark Extension Phase I

### Lowe's Right Turn Lane - Demo Edge and Regrade

ADDITIONAL WWW LABOR ITEMS:	CREW	HOURS	LABOR COST	LABOR COST
Foreman - Traffic Control (4 Hours Per Day)	1.00 EA	40.00 \$	40.00 /EA \$	1,600.00
Laborer - Traffic Control (4 Hours Per Day)	1.00 EA	40.00 \$	15.00 /EA \$	600.00
SUBTOTAL WWW LABOR:				\$ 2,200.00
BURDEN @ 55%:				\$ 1,210.00
TOTAL WEBBER LABOR:				\$ 3,960.00

ADDITIONAL WWW MATERIAL ITEMS:	MATERIAL COST	MATERIAL UNIT	MATERIAL COST
Additional Sign Hardware	\$ 3.00 /MHR	80.00 MHR	\$ 240.00
	\$ - /	-	\$ -
	\$ - /	-	\$ -
SUBTOTAL WWW MATERIAL:			\$ 240.00
MATERIAL @ 25% MARK-UP:			\$ 60.00
TOTAL WEBBER MATERIAL:			\$ 300.00

ADDITIONAL WWW EQUIPMENT ITEMS:	EQUIPMENT COST	EQUIPMENT HRS	EQUIPMENT QTY	EQUIPMENT COST
TRUCK, PICK UP, 4X2, GAS, FORD, F150	\$ 14.75 /HR	40.00	1.00	\$ 590.00
Truck Mounted Attenuator	\$ 4.93 /HR	100.00	1.00	\$ 493.00
Heavy Duty Truck (Crash Cushion)	\$ 23.38 /HR	100.00	1.00	\$ 2,338.00
	/HR			\$ -
	/HR			\$ -
	/HR			\$ -
SUBTOTAL WWW EQUIPMENT:				\$ 3,421.00
EQUIPMENT @ 15% MARK-UP:				\$ 513.15
TOTAL WEBBER EQUIP:				\$ 3,934.15

ADDITIONAL SUBCONTRACTOR ITEMS:	QUANTITIES	UNIT PRICE	BID TOTALS
	- LS	\$ - /LS	\$ -
TOTAL SUBCONTRACTOR ITEMS:			\$ -

TOTAL ADDITIONAL DAYS TO PERFORM WORK:

0

### SUMMARY

SUBTOTAL ALL ITEMS:	\$ 8,194.15
1.0% BOND:	\$ 81.94
ADDITIONAL WORK TOTAL:	\$ 8,276.09

Traffic Control Cost

8,276.09

\$ 827.61 /Day





## Rental Rate Blue Book®

May 20, 2016

### On-Highway Light Duty Trucks Miscellaneous Models

Size Class:  
Net Hhp 100 - 199 HHP

#### Configuration for On-Highway Light Duty Trucks

Power Mode	Gasoline	Horsepower	105
Cab Type	Conventional	Axle Configuration	4X2
Ton Rating	3/4	Horsepower	165.0

#### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$625.00	\$175.00	\$41.00	\$7.00	\$11.50	\$15.05
Adjustments						
Region (Texas: 91.4%)	(\$53.75)	(\$15.05)	(\$3.70)	(\$0.60)		
Model Year (100%)	-	-	-	-		
Ownership (100%)	-	-	-	-		
Operating (100%)	-	-	-	-		
<b>Total:</b>	<b>\$571.25</b>	<b>\$159.95</b>	<b>\$40.22</b>	<b>\$6.40</b>	<b>\$11.50</b>	<b>\$14.75</b>

#### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	56%	\$350.00 / mo
Overhaul (ownership)	27%	\$168.75 / mo
CFC (ownership)	7%	\$43.75 / mo
Indirect (ownership)	10%	\$62.50 / mo
Fuel (operating) @ \$2.82	77%	\$0.04 / hr

Revised Date: 2nd Half 2015



www.equipmentwatch.com

All prices shown in US\$

December 7, 2016

## Rental Rate Blue Book®

### Miscellaneous Crash Attenuators For Truck Mounting

#### Crash Attenuators For Truck Mounting

Size Class:

All

Weight:

N/A

Model Image

### Configuration for Crash Attenuators For Truck Mounting

Material Type	Aluminum	Cartridge Type	Two-Piece Modular
Maximum Impact	60 mph		

### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$825.00	\$230.00	\$58.00	\$9.00	\$0.80	\$5.49
Adjustments						
Region (Houston: 91.3%)	(\$71.78)	(\$20.01)	(\$5.05)	(\$0.78)		
Model Year (2013: 96.5%)	(\$26.36)	(\$7.35)	(\$1.85)	(\$0.29)		
Ownership (100%)	-	-	-	-		
Operating (100%)						
Total:	\$726.86	\$202.64	\$51.10	\$7.93	\$0.80	\$4.93

### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	63%	\$519.75/mo
Overhaul (ownership)	17%	\$140.25/mo
CFC (ownership)	7%	\$57.75/mo
Indirect (ownership)	13%	\$107.25/mo

Fuel cost data is not available for these rates.

Revised Date: 2nd Half 2016



www.equipmentwatch.com

All prices shown in US\$

## Rental Rate Blue Book®

December 7, 2016

### Miscellaneous On-Highway Flatbed Trucks On-Highway Flatbed Trucks

Size Class:

19,501 - 26,000 GVW

Weight:

9,204 lbs.

Model Image

### Configuration for On-Highway Flatbed Trucks

Horsepower 200  
Axle Configuration 4X2

Power Mode  
Maximum Gross Vehicle Weight

Diesel  
25000 lbs

### Blue Book Rates

\*\* FHWA Rate is equal to the monthly ownership cost divided by 176 plus the hourly estimated operating cost.

	Ownership Costs				Estimated Operating Costs	FHWA Rate**
	Monthly	Weekly	Daily	Hourly	Hourly	Hourly
Published Rates	\$1,575.00	\$440.00	\$110.00	\$17.00	\$15.30	\$24.25
Adjustments						
Region (Houston: 93.2%)	(\$107.10)	(\$29.92)	(\$7.48)	(\$1.16)		
Model Year (2012: 96.9%)	(\$45.50)	(\$12.71)	(\$3.18)	(\$0.49)		
Ownership (100%)	-	-	-	-		
Operating (100%)						
Total:	\$1,422.40	\$397.37	\$99.34	\$15.35	\$15.30	\$23.38

### Rate Element Allocation

Element	Percentage	Value
Depreciation (ownership)	51%	\$803.25/mo
Overhaul (ownership)	31%	\$488.25/mo
CFC (ownership)	6%	\$94.50/mo
Indirect (ownership)	12%	\$189.00/mo
Fuel (operating) @ 2.36	60%	\$9.25/hr

Revised Date: 2nd Half 2016

# CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.  
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

## OFFICE USE ONLY CERTIFICATION OF FILING

Certificate Number:  
2017-207586

Date Filed:  
05/15/2017

Date Acknowledged:

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.

Webber  
Richmond, TX United States

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.

Fort Bend County

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.

CC 1258-3-42

Temporary Power for Katy Gaston Traffic Signals during interim phase; Relocate Small Road Signs; Sidewalk with small Retaining Wall; Additional One Lane Closure Day Rate


4	Name of Interested Party	City, State, Country (place of business)	Nature of Interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.



### 6 AFFIDAVIT

I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.



Emilio Chapin

*[Signature]*  
Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me, by the said Perveen A. Lakhani, this the 15<sup>th</sup> day of May, 2017, to certify which, witness my hand and seal of office.

*[Signature]*  
Signature of officer administering oath

Perveen A Lakhani  
Printed name of officer administering oath

Notary Public  
Title of officer administering oath

# CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.  
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

## OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.

Webber  
Richmond, TX United States

Certificate Number:  
2017-207586

Date Filed:  
05/15/2017

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.

Fort Bend County

Date Acknowledged:  
06/06/2017

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.

CC 1258-3-42

Temporary Power for Katy Gaston Traffic Signals during interim phase; Relocate Small Road Signs; Sidewalk with small Retaining Wall; Additional One Lane Closure Day Rate

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.



### 6 AFFIDAVIT

I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.

\_\_\_\_\_  
Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me, by the said \_\_\_\_\_, this the \_\_\_\_\_ day of \_\_\_\_\_, 20\_\_\_\_\_, to certify which, witness my hand and seal of office.

\_\_\_\_\_  
Signature of officer administering oath

\_\_\_\_\_  
Printed name of officer administering oath

\_\_\_\_\_  
Title of officer administering oath