

Fort Bend County
301 Jackson St.
Richmond, TX 77469

September 13, 2017

Mr. Grady Mapes, P.E.
Area Engineer – Fort Bend County Area Office
Texas Department of Transportation
4235 TX-36
Rosenberg, Texas 77471

RE: FM 1093 Westpark Extension
Limits: From FM 1463/359 to West of Katy-Gaston Road and from West of Katy-Gaston Road to West of SH 99
For Construction Consisting Of Grading, Lime Treated Subgrade, Portland Cement Treated Base, Concrete Pavement, Storm Sewers, Structures, Retaining Walls, Etc.
CHANGE ORDER 10 JUSTIFICATION

Dear Mr. Mapes:

Fort Bend County Engineering Department (FBCED), is submitting for your review and concurrence Change Order 10 for the subject project. This change order is necessary to add time for the project due to the recent storm Hurricane Harvey under Force Majeure. This time extension is for 10 days.

The contractor was not permitted nor capable of working during the period from September 1, 2017 through September 10, 2017.

No additional costs are provided for this change order.

If you have any questions regarding this matter, please contact me at (832) 217-6014.

Sincerely,



Richard "Rick" Kronenberger, P.E.
Resident Engineer
Attachments

cc: Project File

PO# 136076 BH

CHANGE ORDER FORM
CHANGE ORDER NUMBER 10

PROJECT: FM 1093 WESTPARK EXTENSION: CONSTRUCTION CONSISTING OF GRADING, LIME TREATED SUBGRADE, PORTLAND CEMENT TREATED BASE, CONCRETE PAVEMENT, STORM SEWERS, STRUCTURES, RETAINING WALLS, ETC.


CONTRACTOR: WEBBER, LLC.

Contractor is directed to make the following changes to the Contract Documents.

DESCRIPTION OF CHANGES: Time Extension due to Hurricane Harvey

ATTACHMENTS: Change Order 10 Justification Letter

<u>CHANGE IN CONTRACT PRICE</u>		<u>CHANGE IN CONTRACT TIME</u>	
1. Original Price:	\$ 63,811,753.94 ✓	Original Time:	720 DAYS
2. Total of Prior Change Orders:	\$ 1,043,446.39	Total of Prior Change Orders:	0 DAYS
3. Total Price Prior to Current Change Order:	\$ 64,855,200.33	Total Time Prior to Current Change Order:	720 DAYS
4. Total of Current Change Order:	\$ -	Total of Current Change Order:	10 DAYS
5. New Price Resulting from Current Change Order:	\$ 64,855,200.33	New Time Resulting from Current Change Order:	730 DAYS

AGREED BY:
Engineer's Seal


Contractor:

 (Signature) 9/22/17
 (Date)

Resident Engineer:
 Richard H. Koenig, P.E.

 (Signature) 9/13/2017
 (Date)

Project Manager:

 (Signature) 9/28/2017
 (Date)

APPROVED BY:
Texas Department of Transportation:

Fort Bend County

_____ 10/02/2017
 (Signature) (Date)

_____ 10-10-2017
 (Signature) (Date)

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
 Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
 Webber, LLC
 Richmond, TX United States

Certificate Number:
 2017-264188

Date Filed:
 09/22/2017

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
 Fort Bend County

Date Acknowledged:
 10/10/2017

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
 1258-03-042
 Time Extension due to Hurricane Harvey

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.

6 AFFIDAVIT I swear, or affirm, under penalty of perjury, that the above disclosure is true and correct.

 Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me, by the said _____, this the _____ day of _____, 20_____, to certify which, witness my hand and seal of office.

 Signature of officer administering oath Printed name of officer administering oath Title of officer administering oath