

PO # 153864
oms

**FORT BEND COUNTY
ENGINEERING**

**CHANGE
ORDER**

- Distribution:
- FBC Engineering
 - FBC Judge
 - FBC Purchasing
 - Contractor
 - Consultant

Address: 301 Jackson Street
Richmond, Texas 77469

Phone: 281-633-7500

Fax: 281-342-7366

Web site: www.FortBendCountyTx.gov

PROJECT:
West Airport Turn Lane @ SH 6

CHANGE ORDER NUMBER 01

DATE 1/12/2018

PROJECT NUMBER 13411

CONTRACT FOR \$256,570.00

CONTRACT DATE 06/06/2017

FBC PURCHASE ORDER NO 153864

CONTRACTOR:
DVL Enterprises, LLC
4022 Cedar Forest
Kingwood, Texas 77339

The contract is changed as follows:
Modify wheelchair ramp to match existing conditions, adjust estimated bid item quantities to actual quantities necessary to complete the work and add 14 calendar days to the project duration for delays during relocation of a CenterPoint Gas Line and time lost during Hurricane Harvey.

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum)	\$	\$256,570.00 ✓
Net change by previously authorized Change Orders	\$	\$0.00
The (Contract Sum) Prior to this Change Order was	\$	\$256,570.00
The (Contract Sum) will be <input checked="" type="checkbox"/> increased or <input type="checkbox"/> decreased or <input type="checkbox"/> unchanged by this Change Order in the amount of	\$	\$4,817.60
The new (Contract Sum) including this Change Order will be	\$	\$261,387.60 ✓


The Contract Time will be increased or decreased or unchanged by 14 days.
The Date of Substantial Completion as of this Change Order therefore is
 changed or unchanged to 10/16/2017.


Authorized.


Fort Bend County Engineering
J Stacy Slawinski, P.E.
301 Jackson
Richmond, Texas 77469

CONTRACTOR

Fort Bend County Judge
Honorable Robert E. Hebert
301 Jackson St., #719
Richmond, Texas 77469

By: 
(signature)
DATE: 01/18/18

By: 
(signature)
DATE: 1/8/18

By: 
(signature)
DATE: 2-6-2018

West Airport @ SH6 Right Turn Lane/Glen Lake Dr. Cul-De-Sac
Fort Bend Mobility Project fNo. 13411
Change Order 1

Item	Description	Unit of Measure	Qty	Total
1	Remove Type 7 Ramp (Including backfill to surrounding grade) and Provide/Install Type 5 Ramp (Including All Modifications to remaining Type 7 Ramp and Tie-In to Existing Sidewalk)	LS	1	\$2,500.00
2	Over/Under Adjustment (See Attached)	LS	1	\$2,317.60
			Total	\$4,817.60

1/9/2018

DVL Enterprises, LLC requests \$2500.00 for the proposed changes to the sidewalk ramp at the intersection of West Airport and Hwy 6. One section of ramp will be removed and filled with dirt. The other ramp will remove the brick pavers, and relocate the brick paved section to serve both approaches to the ramp. The electric ped buttons for the signals will remain in place. This work will require at least 3 mobilizations to the site to complete the work.

Respectfully,

Daniel Lee

DVL Enterprises, LLC

West Airport @ SH 6 Right Turn Lane/Glen Lake Dr. Cul-De-Sac
 Fort Bend Mobility Project No. 13411
 Final Quantities

Item No.	Item Description	Unit of Measure	Unit Price	Estimated Quantity	Bid Total	Revised Quantity	Final Amount
Base Unit Price Table							
A. Site Preparation							
1	Project Sign	EACH	\$1,500.00	2	\$ 3,000.00	1	\$1,500.00
2	Preparing the Right of Way (Total, both locations)	LS	\$ 30,000.00	1	\$ 30,000.00	1	\$ 30,000.00
3	Roadway Excavation and Disposal	CY	\$25.00	313	\$ 7,825.00	313	\$7,825.00
4	Borrow	CY	\$10.00	163	\$ 1,630.00	0	\$0.00
5	Removing Old Concrete Pavement, Sidewalks, Driveways or Slope Paving	SY	\$40.00	32	\$ 1,280.00	53.33	\$2,133.20
6	Removing Old Concrete, Combined Curb and gutter, or Curb	LF	\$5.00	527	\$ 2,635.00	537	\$2,685.00
7	Removing Old Structures- Inlets (All depths)	EACH	\$500.00	1	\$ 500.00	1	\$500.00
8	Remove and dispose of existing asphaltic surface and base material	SY	\$10.00	382	\$ 3,820.00	382	\$3,820.00
9	Remove Existing ReflectORIZED Raised Pavement Markers	EACH	\$1.00	19	\$ 19.00	19	\$19.00
10	Removing Pavement Striping & Markings (4" White/Dashed)	LF	\$1.00	194	\$ 194.00	194	\$194.00
11	Removing Pavement Striping & Markings (8" White/Solid)	LF	\$1.00	510	\$ 510.00	525	\$525.00
12	Removing Pavement Striping & Markings (12" White/Solid)	LF	\$2.00	439	\$ 878.00	690	\$1,380.00
13	Removing Pavement Striping & Markings (24" White/Solid)	LF	\$3.00	107	\$ 321.00	162	\$486.00
	Site Preparation Total				\$ 52,612.00		\$51,067.20
B. Drainage							
14	Headwall (PW-1 for 2-4x2- box culverts, lump sum	LS	\$15,000.00	1	\$ 15,000.00	1	\$15,000.00
15	Trench Safety sstems, 5' to 10' depth	LF	\$10.00	36	\$ 360.00	36	\$360.00
16	Reinforced Concrete Pipe, C76 Class III, RubberGasket (24")	LF	\$80.00	28	\$ 2,240.00	28	\$2,240.00
17	Remove Existing 8" Brick Plug and install Reinforced Concrete Pipe, C76 Class III, Rubber Gasket (24")	LF	\$100.00	8	\$ 800.00	8	\$800.00

Item No.	Item Description	Unit of Measure	Unit Price	Estimated Quantity	Bid Total	Revised Quantity	Final Amount
Subgrade & Paving Total					\$ 131,907.00		\$ 135,663.40
D. Traffic Control Devices- Temporary							
37	Work Zone Pavement Markings 4" White/Solid (Removable) Furnished- Applied & Removed	LF	\$1.00	870	\$ 870.00	870	\$870.00
38	include barricades, barrels, cones, lights, signals, temporary signage, and supports)	MONTH	\$1,000.00	3	\$ 3,000.00	3	\$3,000.00
Traffic Control Devices (Temporary) Total					\$ 3,870.00		\$ 3,870.00
E. Traffic Control Devices- Permanent							
39	Aluminum Signs (Ground Mounted)- Furnish & Install	EACH	\$400.00	2	\$ 800.00	2	\$800.00
40	Reflectorized Pavement Markings Type 1 (Thermoplastic) 4"	LF	\$1.00	194	\$ 194.00	206	\$206.00
41	Reflected Pavement Markings Type 1 (Thermoplastic) 8" White/Solid-Furnish&Applied	LF	\$2.00	510	\$ 1,020.00	525	\$1,050.00
42	Reflected Pavement Markings Type 1 (Thermoplastic) 12" White/Solid-Furnish&Applied	LF	\$3.00	439	\$ 1,317.00	689	\$2,067.00
43	Reflected Pavement Markings Type 1 (Thermoplastic)24" White/Solid-Furnish & Applied	LF	\$7.00	107	\$ 749.00	158	\$1,106.00
44	Reflected Pavement Markings Type 1 (Thermoplastic) Single Arrow-Furnish & Applied	EACH	\$200.00	4	\$ 800.00	4	\$800.00
45	Reflected Pavement Markings Type 1 (Thermoplastic) Double Arrow-Furnish & Applied	EACH	\$250.00	2	\$ 500.00	2	\$500.00
46	Reflected Pavement markings Type 1 (Thermoplastic) Word "ONLY"-Furnish & Applied	EACH	\$200.00	4	\$ 800.00	4	\$800.00
47	Reflectorized Pavement Markers Type II-C-R - Furnish & Install	EACH	\$5.00	18	\$ 90.00	18	\$90.00
48	Relocate Pedestrian Signal Push Button Locations	EACH	\$1,500.00	2	\$ 3,000.00	2	\$3,000.00
Traffic Control Devices (Permanent) Total					\$ 9,270.00		\$ 10,419.00
F. Stormwater Pollution Prevention Plan							
49	Sodding for Erosion Control (various widths)	SY	\$3.00	387	\$ 1,161.00	500	\$1,500.00
50	Notice of Intent (NOI) Application Fees (NO1 Fee & TXDOT NO1 Fee, Each Fee Shall be Set Price of \$325.00)	EACH	\$325.00	2	\$ 650.00	2	\$650.00
51	Reinforced Filter Fabric barrier (60% of the unit cost for furnish and install and 40% of unit cost for removal)	LF	\$5.00	30	\$ 150.00	0	\$0.00

Item No.	Item Description	Unit of Measure	Unit Price	Estimated Quantity	Bid Total	Revised Quantity	Final Amount	Over/Underrun
52	60% of unit cost for furnish and installation, and 40% of unit cost for removal)	EACH	\$10.00	5	\$ 50.00	5	\$ 50.00	
53	Stabilized Construction Access (Type 1-Rock: 60% of unit cost for furnish and installation, and 40% of unit cost for removal)	SY	\$1.00	112	\$ 112.00	0	\$ 0.00	
54	Concrete Truck Washout Structures (60 % of unit cost for furnish and installation, and 40% of unit cost for removal)	LS	\$10.00	1	\$ 10.00	1	\$ 10.00	
55	Inlet Protection Barrier (For Stage II Inlets, Gravel Bags: 60% of unit cost for furnish and installation and 40% of unit cost for removal)	EACH	\$10.00	1	\$ 10.00	1	\$ 10.00	
56	Rock Filter Dam (Type 2: 60% of unit cost for furnish and installation, and 40% of unit cost for removal)	LF	\$1.00	20	\$ 20.00	0	\$ 0.00	
57	SWPPP Inspection and Maintenance (Min. Bid- \$6,000)	MONTH	\$6,000.00	3	\$ 18,000.00	3	\$ 18,000.00	
	Stormwater Pollution Prevention Plan Totals				\$ 20,163.00		\$ 20,220.00	
G. ** Extra Work Items								
58	Doweling into Existing Pavement, 1" Diameter	EACH	\$3.00	666	\$ 1,998.00	666	\$ 1,998.00	
59	Video Recording Construction	LS	\$100.00	1	\$ 100.00	0	\$ 0.00	
60	Uniform Peace Officer (Minimum: \$25/ HR)	HOUR	\$30.00	50	\$ 1,500.00	0	\$ 0.00	
	Extra Work Items Total				\$ 3,598.00		\$ 1,998.00	Over/Underrun
	A. Site Preparation				\$ 52,612.00		\$ 51,067.20	\$ (1,544.80)
	B. Drainage				\$ 35,150.00		\$ 35,650.00	\$ 500.00
	C. Subgrade & Paving				\$ 131,907.00		\$ 135,663.40	\$ 3,756.40
	D. Traffic Control Devices- Temporary				\$ 3,870.00		\$ 3,870.00	\$ -
	E. Traffic Control Devices- Permanent				\$ 9,270.00		\$ 10,419.00	\$ 1,149.00
	F. Stormwater Pollution Prevention Plan				\$ 20,163.00		\$ 20,220.00	\$ 57.00
	G. ** Extra Work Items				\$ 3,598.00		\$ 1,998.00	\$ (1,600.00)
					\$ 256,570.00		\$ 258,887.60	\$ 2,317.60

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties
 Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
 DVL Enterprises, LLC
 Kingwood, TX United States

Certificate Number:
 2017-294660

Date Filed:
 12/15/2017

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
 Fort Bend County


Date Acknowledged:

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
 17-070
 West Airport Turn Lane @ SH 6. Change Order #1

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.

6 AFFIDAVIT I swear or affirm under penalty of perjury that the above disclosure is true and correct



[Signature]
 Signature of authorized agent of contracting business entity

AFFIX NOTARY STAMP / SEAL ABOVE

Sworn to and subscribed before me by the said Jarriel Lee this the 15th day of December 2017 to certify which, witness my hand and seal of office

Vickie G. Lee Signature of officer administering oath
Vickie G. Lee Printed name of officer administering oath
Notary Title of officer administering oath

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

Certificate Number:
2017-294660

Date Filed:
12/15/2017

Date Acknowledged:
02/06/2018

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
DVL Enterprises, LLC
Kingwood, TX United States

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
Fort Bend County

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
17-070
West Airport Turn Lane @ SH 6, Change Order #1

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.

6 UNSWORN DECLARATION

My name is _____, and my date of birth is _____.

My address is _____, _____, _____, _____, _____.
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in _____ County, State of _____, on the _____ day of _____, 20____.
(month) (year)

Signature of authorized agent of contracting business entity
(Declarant)