

FORT BEND COUNTY ENGINEERING

CHANGE ORDER

Distribution:

- ☑ FBC Engineering
- ☑ FBC Judge
- ☑ FBC Purchasing
- ☑ Contractor
- ☑ Consultant

Address:

301 Jackson Street

Richmond, Texas 77469

Phone:

281-633-7500

Fax:

281-342-7366

Web site:

www.FortBendCountyTx.gov

CHANGE ORDER NUMBER	02
DATE	05/30/2018
PROJECT NUMBER	13107
CONTRACT FOR	1,584,982.81
CONTRACT DATE	8/21/2017
FBC PURCHASE ORDER NO	154500
Complete the Work, Add Bid Item for Waterline Of Project Duration.	fsets Necessary to
nd Contractor.	
\$	1,584,982,81
\$	895.00
\$	1,585,877.81
ecreased or unchanged \$	6,313.76
er will be\$	1,592,191.57 \
eased or unchanged by 4 days. e Order therefore is unchanged to 5/26/2018.	
norized:	
Fort Bend County Honorable Robert E. 301 Jackson St., #71 Richmond, Texas 77	19
By: /han/h	renty
Grady Prestage, Commissioner	
	PROJECT NUMBER CONTRACT FOR CONTRACT DATE FBC PURCHASE ORDER NO Complete the Work, Add Bid Item for Waterline Of Project Duration. Ind Contractor. \$ secreased or unchanged ser will be\$ Peased or unchanged by 4 days. To Green or unchanged to 5/26/2018. Fort Bend County Honorable Robert E. 301 Jackson St., #77 Richmond, Texas 77 Richmond,

P:\ACTIVE\17CM20\Change Order\Change Order # 2\Change Order No. 02.docx 06/14/2018 Original sent to Jessica Carabajal, Purchasing dept.

Ladonia Street Paving and Drinage Improvements, FBC Mobility Project No.13107

CHANGE ORDER NO.02 – WORK SHEET

Item#	Description	Specs	Unit of	Quantity	Unit Price	Total Price
		No.	Measure		(\$)	(\$)
61	Waterline Offsets at Ladonia Street & Compton Street		LS	1	6,313.76	6,313.76
			Total for Change Order No.02		\$6,313.76	



May 2, 2018

Isani Consultants L.P 3143 Yellowstone Blvd. Houston, Texas 77054

Attn: Vincent Jacob, P.E.

RE: Waterline Offset - Construction of Ladonia Street from Compton Street to Brisco Canal

Dear sir,

Below you will find our cost proposal for a waterline offset related to item #8 within your email dated 4-22-18. All work includes all labor, equipment, and materials for a completed project. Furthermore, we request that 4 days be added to the original contract time. Should you not accept our proposal, please have the district perform the work in an effort to proceed accordingly.

- 1. Materials \$2,164.15
- 2. Equipment \$2,325.00
- 3. Labor \$ 877.54
- 4. Profit and Overhead \$947.06

TOTAL: \$6,313.76

Should you have any questions, please do not hesitate to call. Thank you.

Sincerely,

Mar-Con Services, LLC

Mario Ramos

Owner

CERTIFICATE OF INTERESTED PARTIES

FORM **1295**

1 of 1

	Complete Nos. 1 - 4 and 6 if there are interested parties.		OFFICE USE ONLY					
	Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.			ERTIFICATION	OF FILING			
1	Name of business entity filing form, and the city, state and country of business.		Certificate Number: 2018-362868					
	Mar-Con Services, LLC		[20]	002000				
	Pasadena, TX United States		Date Filed:					
2	Name of governmental entity or state agency that is a party to the being filed.	06/	06/04/2018					
	Fort Bend County		Date Acknowledged:					
	•		06/	12/2018				
3	Provide the identification number used by the governmental entity	or state agency to track or ider	tify the	contract, and prov	/ide a			
	description of the services, goods, or other property to be provide	a under the contract.						
	13107 Construction of Ladonia street from Compton Street to Brisco C	Canal						
	Construction of Europia Street from Compton Street to Brisco C							
4	Name of Interested Port	City, State, Country (place of bu	Nature of interest) (check applicable)					
	Name of Interested Party	City, State, Country (place of bt	5111622)	Controlling	Intermediary			
_				Julia				
				<u> </u>				
					-			
				1				
		· • • • • • • • • • • • • • • • • • • •						
_								
			-					
5	Check only if there is NO Interested Party.							
_								
6	UNSWORN DECLARATION							
	My name is, and my date of birth is							
	My address is	(city)	/a+-+ 3	(zip code)	,			
	(street)	(city)	(state)	(zip code)	(country)			
	I declare under penalty of perjury that the foregoing is true and correct.							
	- 222.22 Sinds, policity of policy was the longering to the and confect.							
	Executed inCounty,	State of, on	he					
				(month)	(year)			
		Cignoture of authorized areas -	nontro et	na hucinace antit:				
	Signature of authorized agent of contracting business entity (Declarant)							