

# TEXAS DEPARTMENT OF TRANSPORTATION

CHANGE ORDER NUMBER: 28(Supporting Supplemental Agreement No. N/A)

## Advance Funding Agreement (Third Party Funding) Information

(61.1463% of \$43,978.41) + E&amp;C

*This form is used when the subject change order involves funding by a source other than TxDOT/U.S. DOT.*

1. Outside funding provided by:

Fort Bend County

(Outside Entity's Legal Name)

2. Type of outside funding agreement for this change: [ Check one ]

☒ Existing
                    
 ☐ Amended
                    
 ☐ New

3. Indicate the type and amount of funding:

☐ Fixed Price (Lump Sum) (Estimated Amount: \_\_\_\_\_)

☒ Actual Cost (Estimated Amount: \$28,760.11)

Contract Items (Bid Items):

\$26,891.17E&C ( 6.95% )\*\$1,868.94

Subtotal

\$28,760.11Indirect Cost ( 0.00% )\*\*\$0.00**TOTAL**\$28,760.11

I hereby approve the modifications covered by Form CO for this Change Order and agree to finance the additional costs, if any, as reflected by this form.

Advance Funding Date 1-29-2019By KP GeorgeKP George

Typed/Printed Name

County Judge

Typed/Printed Title

\* The percentage (%) for E&C (Engineering and Contingencies) charges varies from project to project from approximately 6% to 11% depending on the contract amount of the project. Projects with higher contract amount will have the lower rate of E&C charge. For a specific project, E&C rate (%) can be derived from the cost of "Engineering and Contingencies" in the "Estimated Cost" of the project.

\*\* Use the statewide district rate as established by Finance Division each year. This line is for Service Project only, unless otherwise specified in the Advance Funding Agreement. See Stand Alone Manual Notice 98-2 for instructions.

Advance Funding for this Change Order has been arranged:

District Engineer

Date

Typed/Printed Name: Quincy D. Allen, P.E.



CHANGE ORDER NBR.

28

REPORT DATE: 12/19/2018 2:48:32PM

CONTRACT ID: 091234144  
PROJECT: STP 2010(596)MM  
CONTRACT: 12143003  
AWARD AMOUNT: \$20,864,455.45  
PROJECTED AMOUNT: \$20,947,455.45  
ADJ PROJECTED AMT: \$21,463,161.49  
PEND ADJ PROJ AMT: \$21,463,161.49

CONTRACTOR: WILLIAMS BROTHERS CONSTRUCTION CO.,  
INC  
CO AMOUNT: \$43,978.41  
CO TYPE: FEDERAL PARTICIPATING  
3RD PARTY AMOUNT: \$26,891.17  
APPRV LEVEL: OVERRIDE

HIGHWAY: CS  
DISTRICT: 12  
COUNTY: FORT BEND  
AREA ENGINEER: Michelle Milliard, P.E.  
AREA NUMBER: 050

DESCRIPTION: STONE RIPRAP PROTECTION  
REASON: 3E - 3E-REDUCTION OF FUTURE MAINTENANCE  
SECONDARY REASON(S): 004B - 4B-3RD PARTY REQUEST FOR ADDITIONAL WORK

## Functions:

- |  |  |
|--|--|
| <input checked="" type="checkbox"/> Extra Work | <input type="checkbox"/> Force Account         |
| <input type="checkbox"/> Zero Dollar           | <input type="checkbox"/> Final Quantity        |
| <input type="checkbox"/> Overrun/Underrun      | <input type="checkbox"/> Change Project Limits |
| <input type="checkbox"/> Time Adjustment       | <input type="checkbox"/> Delete/Add CSJ        |
| <input type="checkbox"/> Stock Account         |  |

**DESCRIBE THE REASON FOR THE CHANGE ORDER AND WHAT IS BEING CHANGED. WHEN NECESSARY, INCLUDE EXCEPTIONS TO THIS AGREEMENT:**

This change order provides for adding a new item to the contract for installing 18 inches thick riprap on Trammel Fresno Road in Fort Bend County.

The contract plans were designed by BKI Inc. This construction work provides for the construction of widening a non- freeway consisting of grading, widening structure, signal, base, concrete pavement and pavement markings.

The Contractor was required to install 8 inches thick stone riprap from Sta. 77+50 to Sta. 78+40 at the outfall area for the culvert at Long Point Creek as proposed in the plan sheet numbers 256 (for reference purpose only). In order to reduce the future maintenance, the consultant for Fort Bend County reviewed the slopes and flow speeds for this culvert and determined that 18 inches thick riprap is required to protect the area from the erosion. Thus, this office instructed the contractor to install 18 inch thick stone riprap and requested the contractor to submit a price for the work.

The contractor submitted the price for this work. This office evaluated and concurred that the cost associated with this extra work is appropriate for the amount of work to be done. Consequently, the cost of this extra work is \$43,978.41. The cost is supported by invoices and rental sheets. Subsequently, our office is now proposing to add item 0432-2033-000, RIPRAP (STONE PROTECTION)(18") with a quantity of 189 CY at unit price of \$232.69/CY. It is to be noted that the work will be performed in accordance with item 432 of 2014 Standard Specification.

The proposed work is unique in nature and in small quantities, and is not comparable to any average low bid prices. Thus these have not been provided.

Therefore, it is proposed to add item 0432-2033-000, RIPRAP (STONE PROTECTION)(18") with a quantity of 189 CY at unit price of \$232.69/CY.

Fort Bend County is third party participant at 61.1463%.

Change Order Work Limits: Sta. 77+50 to Sta. 78+40.

**ADDITIONAL TIME NOT NEEDED**

"By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change and that this agreement is made in accordance Item 4 and the Contract. Exceptions should be noted in explanation above."

**THE CONTRACTOR**

BY: \_\_\_\_\_  
DATE

TYPED/PRINTED NAME: \_\_\_\_\_  
DATE

TYPED/PRINTED TITLE: \_\_\_\_\_  
DATE

AREA ENGINEER: \_\_\_\_\_  
DATE

AREA ENGINEER'S SEAL:

DISTRICT ENGINEER: \_\_\_\_\_  
DATE

DIRECTOR, CONSTRUCTION DIVISION: \_\_\_\_\_  
DATE

DEPUTY EXECUTIVE DIRECTOR: \_\_\_\_\_  
DATE

FHWA: \_\_\_\_\_  
DATE

CHANGE ORDER AMOUNT	\$43,978.41
---------------------	-------------