





CHANGE ORDER NBR.

26

REPORT DATE: 12/19/2018 4:32:26PM

**CONTRACT ID:** 091234144  
**PROJECT:** STP 2010(596)MM  
**CONTRACT:** 12143003  
**AWARD AMOUNT:** \$20,864,455.45  
**PROJECTED AMOUNT:** \$20,947,455.45  
**ADJ PROJECTED AMT:** \$21,463,161.49  
**PEND ADJ PROJ AMT:** \$21,463,161.49  
**CONTRACTOR:** WILLIAMS BROTHERS CONSTRUCTION CO.,  
INC  
**CO AMOUNT:** \$6,212.71  
**CO TYPE:** FEDERAL PARTICIPATING  
**3RD PARTY AMOUNT:** \$3,798.84  
**APPRV LEVEL:** OVERRIDE

**HIGHWAY:** CS  
**DISTRICT:** 12  
**COUNTY:** FORT BEND  
**AREA ENGINEER:** Michelle Milliard, P.E.  
**AREA NUMBER:** 050

**DESCRIPTION:** CONC COLLARD  
**REASON:** 2A - 2A-DIFFER SITE CONDITION (UNFORESEEABLE)  
**SECONDARY REASON(S):**

Functions:	
<input checked="" type="checkbox"/> Extra Work	<input type="checkbox"/> Force Account
<input type="checkbox"/> Zero Dollar	<input type="checkbox"/> Final Quantity
<input type="checkbox"/> Overrun/Underrun	<input type="checkbox"/> Change Project Limits
<input type="checkbox"/> Time Adjustment	<input type="checkbox"/> Delete/Add CSJ
<input type="checkbox"/> Stock Account	

**DESCRIBE THE REASON FOR THE CHANGE ORDER AND WHAT IS BEING CHANGED. WHEN NECESSARY, INCLUDE EXCEPTIONS TO THIS AGREEMENT:**

This change order provides for adding a new item to the contract to reimbursement for installing concrete collar to the contract on Trammel Fresno Road in Fort Bend County.

The contract plans were designed by BKI Inc. This construction work provides for the construction of widening a non- freeway consisting of grading, widening structure, signal, base, concrete pavement and pavement markings.

The Contractor was required to install drainage system from Sta. 132+00 to Sta. 218+96.14 as proposed in the revised plan sheet numbers 248 through 255A (for reference purpose only). Upon the review of the existing culverts on FM 521 the contractor discovered that the existing 4'X2' box culvert is Cast- in- Place RCB. The RCB will have to be broken back and collar will be necessary to connect the existing culver to the proposed culvert. This office provided the details of the concrete collar and instructed the contractor to submit a price for the work.

The contractor submitted the price for this work. This extra work includes the breaking of the existing box culvert, install reinforcing bars and pour concrete to make a concrete collar. This office evaluated and concurred that the cost associated with this extra work is appropriate for the amount of work to be done. Consequently, the cost of this extra work is \$6,212.71. The cost is supported by invoices and equipment rental sheets appropriately. Subsequently, our office is now proposing to add item 9608-2096-000, UNIQUE CHANGE ORDER ITEM 96, INSTALL CONC COLLAR (DOL=EA) with at unit price of \$6,212.71/EA. The unit of measure DOL is replaced by EA.

The proposed work is in unique in nature and in small quantities, and are not comparable to any average low bid prices. Thus these have not been provided.

Therefore, it is proposed to add item 9608-2096-000, UNIQUE CHANGE ORDER ITEM 96, INSTALL CONC COLLAR (DOL=EA) with at unit price of \$6,212.71/EA.

Fort Bend County is the third party participant at 61.1463%.

Added Plan Sheet Number: 290-3.

Change Order Work Limits: Sta. 216+00 to Sta. 218+96.

**ADDITIONAL TIME NOT NEEDED**

"By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change and that this agreement is made in accordance Item 4 and the Contract. Exceptions should be noted in explanation above."

**THE CONTRACTOR**

BY: \_\_\_\_\_ DATE

TYPED/PRINTED NAME: \_\_\_\_\_ DATE

TYPED/PRINTED TITLE: \_\_\_\_\_ DATE

AREA ENGINEER: \_\_\_\_\_ DATE

AREA ENGINEER'S SEAL:

DISTRICT ENGINEER: \_\_\_\_\_ DATE

DIRECTOR, CONSTRUCTION DIVISION: \_\_\_\_\_ DATE

DEPUTY EXECUTIVE DIRECTOR: \_\_\_\_\_ DATE

FHWA: \_\_\_\_\_ DATE

CONTRACT ID 091234144

CHANGE ORDER NBR. 26

CONTRACT ITEMS

PROJECT NBR 091234144

CATG NBR	LINE ITEM	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	ORIG + PREV REV QTY	QTY THIS CO	NEW QTY	AMOUNT THIS CO
001	0286	96082096	000	UNIQUE CHANGE ORDER ITEM 96 CO DESCR CO 26: CONC COLLAR, (DOL = EA) ADDTL CO DESCR 1 CO 26: CONC COLLAR, (DOL = EA)	DOL	6,212.71000	0.000	1.000	1.000	\$6,212.71
<b>CHANGE ORDER AMOUNT</b>										<b>\$6,212.71</b>