

PO# 166568  
Dms

### CHANGE ORDER

### FORT BEND COUNTY ENGINEERING

- Distribution:
- FBC Engineering
  - FBC Judge
  - FBC Purchasing
  - Contractor
  - Consultant

**Address:** 301 Jackson Street  
Richmond, Texas 77469

**Phone:** 281-633-7500

**Fax:** 281-342-7366

**Web site:** www.FortBendCountyTx.gov

**PROJECT:**  
Construction of A Myers Road

CHANGE ORDER NUMBER ..... 03  
DATE ..... 08/01/2019

**CONTRACTOR:**  
Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

PROJECT NUMBER ..... 13102  
CONTRACT FOR ..... 2,567,094.30 ✓  
CONTRACT DATE ..... 7/11/2018  
FBC PURCHASE ORDER NO ..... 166568

The contract is changed as follows:  
This change order is to address additional scope and quantities generated by RFP's # 3, 4, 6, 7, 8 & 9 (see attached). There will also an additional 167 calendar days needed for the additional scope added for this RFP's, most of which comes from the delay in the re-design of the slope protection section because of the issues with constructing in the channel.


**Not valid until signed by Fort Bend County and Contractor.**

The Original (Contract Sum)	\$ 2,567,094.30 ✓
Net change by previously authorized Change Orders	\$ 317,219.22 ✓
The (Contract Sum) Prior to this Change Order was	\$ 2,884,313.52 ✓
The (Contract Sum) will be <input checked="" type="checkbox"/> increased or <input type="checkbox"/> decreased or <input type="checkbox"/> unchanged by this Change Order in the amount of	\$ 295,568.58
The new (Contract Sum) including this Change Order will be	\$ 3,179,882.10 ✓


The Contract Time will be  increased or  decreased or  unchanged by 167 days.  
The Date of Substantial Completion as of this Change Order therefore is  changed or  unchanged to 9/14/2019.

Authorized:


Fort Bend County Engineering  
J. Stacy Slawinski, P.E.  
301 Jackson  
Richmond, Texas 77469

By:   
(signature)  
DATE: 8/5/19

CONTRACTOR

By:   
(signature)  
DATE: 8/1/2019

Fort Bend County Judge  
Honorable KP George  
301 Jackson St., #719  
Richmond, Texas 77469

By:   
(signature)  
DATE: 8-13-2019

**A Myers Road from Exist A Myers Road to FM 762  
FBC Mobility Project No.13102**

**CHANGE ORDER NO.03 – WORK SHEET**

Item #	Description	Unit of Measure	Quantity	Unit Price (\$)	Total Price (\$)
0400-6001A	Conc Box Culv (3 FT X 2 FT) (RFP 7)	LF	10	203.88	2,038.80
0462-6009B	RC Pipe (CL III)(24 IN) (RFP 7)	LF	16	82.88	1,326.08
0502-2001A	Traffic Control for Work at Intersection (RFP 7)	LS	1	388.00	388.00
RFP1-01A	Slope Paving at Station 41+00 (RFP 7)	SY	333	62.56	20,832.48
RFP1-01B	Concrete Slope Paving (4 In)(RFI#1) (RFP 9)	SY	(1,291)	62.56	(80,764.96)
RFP1-05A	Demucking of Unsuitable Soil at Dry Creek Including any foundation work to stabilize area for slope paving (RFI #1)(RFP9)	LS	(1)	7,500.00	(7,500.00)
RFP3-01	Slope Paving Interceptors at Drainage Channel	EA	2	4,688.00	9,376.00
RFP4-01	Expansion of A Myers Road During Detour for the County	EA	1	7,045.50	7,045.50
RFP6-01	Remove & Dispose of Power poles & Backfill with Concrete	EA	4	1,228.00	4,912.00
RFP7-01	Remove SET's & Reset SET's after extending Pipe	EA	4	1,198	4,792.00
RFP7-02	Slope Paving at Northwest Corner of A Myers & Berdett Road	EA	1	4,480.60	4,480.60
RFP8-03	Furnish & Install Sign Assembly – Stop Ahead 36"	EA	2	341.25	682.50
RFP8-04	24" Stop Bar – Type I Thermoplastic Pavement Marking	LF	56	6.30	352.80
RFP8-06	Furnish & Install Sign Assembly – 36" Stop Sign w/ Flags	EA	2	372.75	745.50
RFP8-07	Furnish & Install Sign Assembly – Stop Ahead	EA	2	309.75	619.50
RFP8-08	24" Stop Bar – Type I Thermoplastic Pavement Marking	LF	32	6.30	201.60
RFP8-09	Furnish & Install Sign Assembly – Back to Back Chevron	EA	17	309.75	5,265.75
RFP8-10	Furnish & Install Sign Assembly - Curve	EA	2	278.25	556.50
RFP8-11	Furnish & Install Sign Assembly - Intersection	EA	2	278.25	556.50
RFP8-12	Furnish & Install Sign Assembly – Speed Limit	EA	3	278.25	834.75
RFP8-13	Regrading of Berdett Roadside Ditch from Intersection to Driveway Culvert for Positive Drainage	LF	630	8.88	5,594.40





Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

RFP No: 3

Project: A Myers Road from Bedette Road to FM 762

<u>ITEM NO</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>QUANTITY</u>	<u>UNIT PRICE</u>	<u>TOTAL</u>
1	SLOPE PAVING INTERCEPTORS AT DRAINAGE CHANNEL ( PER DETAIL 10'X4' TOE WALL AROUND SLOPE PAVING INCLUDED)	EA	2.00	\$ 4,688.00	\$ 9,376.00
	<b>SUBTOTAL</b>				<b>\$ 9,376.00</b>

HURTADO CONSTRUCTION WILL REQUIRE AN ADDITIONAL 5 DAYS FOR THIS WORK.



Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

RFP No: 4

Project: A Myers Road from Bedette Road to FM 762

<u>ITEM NO</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>QUANTITY</u>	<u>UNIT PRICE</u>	<u>TOTAL</u>
RFP4-01	Expansion of A Myers Road During Detour for the County (Temporary Pipe, Crushed Concrete )(Had to Pump Standing Water in Ditch)	EA	1.00	\$ 7,045.50	\$ 7,045.50
	LABOR	EA	1.00	\$	1,400.00
	EQUIPMENT	EA	1.00	\$	900.00
	FUEL	EA	1.00	\$	900.00
	CRUSHED CONCRETE	TONS	45.00	\$	1,200.00
	30 INCH RCP (DAMAGED WHEN REMOVING)	LF	24.00	\$	900.00
	IMPORT DIRT / BACKFILL	LOADS	9.00	\$	405.00
	ALLOCATE	LS	1.00	\$	700.00
	PROFIT 10%	LS	1.00	\$	640.50
	SUBTOTAL			\$	7,045.50

HURTADO CONSTRUCTION WILL REQUIRE AN ADDITIONAL 2 DAYS FOR THIS WORK.



Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

RFP No: 6

Project: A Myers Road from Bedette Road to FM 762

<u>ITEM NO</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>QUANTITY</u>	<u>UNIT PRICE</u>	<u>TOTAL</u>
RFP6-01	Remove and Dispose of Power Poles and Backfill with Concrete	EA	4.00	\$ 1,228.00	\$ 4,912.00
	<i>Labor</i>	EA	1.00	\$	1,824.00
	<i>Equipment</i>	EA	1.00	\$	500.00
	<i>Fuel</i>	EA	1.00	\$	500.00
	<i>Concrete</i>	CY	7.00	\$	790.00
	<i>Disposal</i>	EA	1.00	\$	600.00
	<i>Allocated Cost/Overhead</i>	EA	1.00	\$	250.00
	<i>Profit 10%</i>	LS	1.00	\$	448.00
	<b>SUBTOTAL</b>			\$	<b>4,912.00</b>

HURTADO CONSTRUCTION WILL REQUIRE AN ADDITIONAL 2 DAYS FOR THIS WORK.



Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

RFP No: 7  
Project: A Myers Road from Bedette Road to FM 762

<u>ITEM NO</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>QUANTITY</u>	<u>UNIT PRICE</u>	<u>TOTAL</u>
0400-6001A	Conc Box Culv (3 FT X 2 FT)	LF	10.00	\$ 203.88	\$ 2,038.80
0462-6009B	RC Pipe (CL III)(24 IN)	LF	16.00	\$ 82.88	\$ 1,326.08
RFP7-01	Remove SET's and Reset SET's after extending Pipe (Sawcut 24" RCP/Collar) - <i>This item is for the work at FM 762 near the High School</i>	EA	4.00	\$ 1,198.00	\$ 4,792.00
RFP7-02	<b>Slope Paving at the Northwest Corner of A Myers and Berdett Road</b> <b>(Includes Sawcutting Existing SET and Removing Piece of SET) to prevent</b> <b>erosion onto the ditch</b>	EA	1.00	\$ 4,480.60	\$ 4,480.60
	<i>Labor</i>	EA	1.00	\$ 600.00	\$ 600.00
	<i>Subcontractor</i>	LS	1.00	\$ 3,255.00	\$ 3,255.00
	<i>Concrete Slope Paving</i>	SY	10.00	\$ 62.56	\$ 625.60
0502-2001A	Traffic Control for Work at Intersection	LS	1.00	\$ 388.00	\$ 388.00
RFP1-01A	Slope Paving at Station 41+00	SY	333.00	\$ 62.56	\$ 20,832.48
	<b>SUBTOTAL</b>				\$ 33,857.96

HURTADO CONSTRUCTION WILL REQUIRE AN ADDITIONAL 7 DAYS FOR THIS WORK.



Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

RFP No: 8  
Project: A Myers Road from Bedette Road to FM 762

<u>ITEM NO</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>QUANTITY</u>	<u>UNIT PRICE</u>	<u>TOTAL</u>
RFP8-03	Furnish and Install Sign Assembly - Stop Ahead 36"	EA	2.00	\$ 341.25	\$ 682.50
RFP8-04	24" Stop Bar - Type I Thermoplastic Pavement marking, Per LF	LF	56.00	\$ 6.30	\$ 352.80
RFP8-06	Furnish and Install Sign Assembly - 36" Stop Sign with Flags	EA	2.00	\$ 372.75	\$ 745.50
RFP8-07	Furnish and Install Sign Assembly - Stop Ahead	EA	2.00	\$ 309.75	\$ 619.50
RFP8-08	24" Stop Bar - Type I Thermoplastic Pavement marking, Per LF	LF	32.00	\$ 6.30	\$ 201.60
RFP8-09	Furnish and Install Sign Assembly - Back to Back Chevron	EA	17.00	\$ 309.75	\$ 5,265.75
RFP8-10	Furnish and Install Sign Assembly - Curve	EA	2.00	\$ 278.25	\$ 556.50
RFP8-11	Furnish and Install Sign Assembly - Intersection	EA	2.00	\$ 278.25	\$ 556.50
RFP8-12	Furnish and Install Sign Assembly - Speed Limit	EA	3.00	\$ 278.25	\$ 834.75
RFP8-13	Regrading of Berdett Roadside Ditch from Intersection to Driveway Culvert for Positive Drainage - Hauling Dirt and Spreading	LF	630.00	\$ 8.88	\$ 5,594.40
	<b>SUBTOTAL</b>				<b>\$ 15,409.80</b>

HURTADO CONSTRUCTION WILL REQUIRE AN ADDITIONAL 3 DAYS FOR THIS WORK.

**P B & J Pavement Marking Inc.**

14019 SW Freeway #301-302  
 Sugar Land, Texas 77478

**Invoice**

Date	Invoice #
5/29/2019	11562

Bill To
Hurtado Construction Company, Inc. 5629 FM 359 S. Brookshire, Texas 77423

P.O. No.	Terms	Job Location
	Net 30	A. Meyers Road

Description	Qty	Unit Price	Amount
Furnish & Install Sign Assembly - 36" Stop Sign with Flags	2	355.00	710.00
Furnish & Install Sign Assembly - Stop Ahead	2	295.00	590.00
24" Stop Bar - Type I Thermoplastic pavement marking, per LF.	32	6.00	192.00
TX Sales tax		8.25%	0.00
<b>We appreciate your business! Thank you!</b>		<b>Total</b>	<b>\$1,492.00</b>

**P B & J Pavement Marking Inc.**

14019 SW Freeway #301-302  
 Sugar Land, Texas 77478

**Invoice**

Date	Invoice #
4/24/2019	11504

Bill To
Hurtado Construction Company, Inc. 5629 FM 359 S. Brookshire, Texas 77423

P.O. No.	Terms	Job Location
	Net 30	A Meyers Road

Description	Qty	Unit Price	Amount
Furnish & Install Sign Assembly - Back to Back Chevron	17	295.00	5,015.00
Furnish & Install Sign Assembly - Curve	2	265.00	530.00
Furnish & Install Sign Assembly - Intersection	2	265.00	530.00
Furnish & Install Sign Assembly - Speed Limit	3	265.00	795.00
TX Sales tax		8.25%	0.00
<b>We appreciate your business! Thank you!</b>		<b>Total</b>	<b>\$6,870.00</b>

# P B & J Pavement Marking Inc.

14019 SW Freeway #301-302  
 Sugar Land, Texas 77478

# Invoice

Date	Invoice #
3/25/2019	11461

Bill To
Hurtado Construction Company, Inc. 5629 FM 359 S. Brookshire, Texas 77423

11504 & 11562

MISSING!

11504 - \$4,870"

11562 - \$1,492"

P.O. No.	Terms	Job Location	
	Net 30	A Meyers Road 714	
Description	Qty	Unit Price	Amount
<del>Furnish &amp; Install Sign Assembly - 9" Stop Sign Combo with 36" Stop (Cross Traffic Does Not Stop with Flags)</del>	<del>2</del>	<del>425.00</del>	<del>850.00</del>
<del>Furnish &amp; Install Sign Assembly - T Intersection 36"</del>	<del>1</del>	<del>325.00</del>	<del>325.00</del>
Furnish & Install Sign Assembly - Stop Ahead 36"	2	325.00	650.00
36" Stop Sign Type 1 (Fluorescent Plastic) with mounting post	2	325.00	650.00
TX Sales tax		8.25%	0.00
<b>We appreciate your business! Thank you!</b>		<b>Total</b>	<b>\$2,161.00</b>

*[Handwritten scribbles]*

9552  
 4-18-19  
 LRS



Hurtado Construction Company  
5629 FM 359 S  
Brookshire, Texas 77423

RFP No: 9  
Project: A Myers Road from Bedette Road to FM 762

<u>ITEM NO</u>	<u>DESCRIPTION</u>	<u>UNIT</u>	<u>Estimated Quantity</u>	<u>UNIT PRICE</u>	<u>TOTAL</u>
RFP9-01	Grade 2 - Rip Rap ( Limestone - only thing Cherry has readily available ) - Stable Sublayer Preparation - 7 foot depth	TONS	1,631.00	\$ 77.88	\$ 127,022.28
RFP9-02	Crushed Concrete Above Rip Rap for Finer Grade	TONS	400.00	\$ 38.88	\$ 15,552.00
RFP9-03	Remove Unsuitable Soil (displacement after rip rap is dropped in)	CY	3,000.00	\$ 22.08	\$ 66,240.00
RFP9-04	Remobilization	LS	1.00	\$ 8,000.00	\$ 8,000.00
RFP9-05	Re-Staking	LS	1.00	\$ 2,070.00	\$ 2,070.00
RFP9-06	4 Inch Uniform Section Mat (completed by Er-Con Technologies)	SF	6,100.00	\$ 5.62	\$ 34,282.00
RFP9-07	6 Inch Uniform Section Mat (completed by Er-Con Technologies)	SF	7,500.00	\$ 6.94	\$ 52,050.00
RFP9-08	Bond Rider	EA	1.00	\$ 8,016.00	\$ 8,016.00
	<b>SUBTOTAL</b>				<b>\$ 313,232.28</b>

**Note:**

*RFP9-01, RFP9-02 & RFP9-03 will all have the actual quantity determined by the actual tickets  
Hurtado Construction will need assistance coordinating with NRG/BRA  
about minimizing pumping the water in the creek to help with construction.*

**HURTADO CONSTRUCTION AGREES TO THE ELIMINATION OF RFP1-01 AND RFP1-05 BUT NO TO THE ELIMINATION OF RFP1-04 AS IT WAS ALREADY INSTALLED AND BURIED.**

**HURTADO CONSTRUCTION WILL NEED A TIME EXTENSION OF 148 DAYS  
HURTADO CONSTRUCTION WILL GET STARTED ON AUGUST 19, 2019 AND WITHIN 3 WEEKS PENDING  
APPROVAL FROM THE COUNTY**

# CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.  
 Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

**OFFICE USE ONLY  
 CERTIFICATION OF FILING**

Certificate Number:  
 2019-524609

Date Filed:  
 08/02/2019

Date Acknowledged:  
 08/13/2019

**1 Name of business entity filing form, and the city, state and country of the business entity's place of business.**  
 Hurtado Construction Company  
 BROOKSHIRE, TX United States

**2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.**  
 Fort Bend County

**3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.**  
 B18-065  
 Construction of A Myers Rd from Existing A Myers Rd to FM 762 - Change Order No. 03

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary
	Hurtado, Miguel	Brookshire, TX United States	X	

**5 Check only if there is NO Interested Party.**

**6 UNSWORN DECLARATION**

My name is \_\_\_\_\_, and my date of birth is \_\_\_\_\_.

My address is \_\_\_\_\_, \_\_\_\_\_, \_\_\_\_\_, \_\_\_\_\_, \_\_\_\_\_.  
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in \_\_\_\_\_ County, State of \_\_\_\_\_, on the \_\_\_\_\_ day of \_\_\_\_\_, 20\_\_\_\_.  
(month) (year)

\_\_\_\_\_  
 Signature of authorized agent of contracting business entity  
 (Declarant)