

**FORT BEND GRAND PARKWAY TOLL ROAD AUTHORITY
FORT BEND GRAND PARKWAY TOLL ROAD
CHANGE ORDER**

Number One




PROJECT:	PROJECT No. 126-1008, CONSTRUCTION OF DEDICATED FIBER OPTIC LINE SH 99	DATE:	DECEMBER 10, 2020
OWNER:	FORT BEND GRAND PARKWAY TOLL ROAD AUTHORITY C/O THE MULLER LAW GROUP, PLLC 16555 SOUTHWEST FREEWAY, SUITE 200 SUGAR LAND, TEXAS 77479		
CONTRACTOR:	CREACOM, INC. ATTN: COLLIN CREA	ENGINEER:	BGE, INC. JOB No. 6436-00

Contractor is directed to make the following changes in the Contract Documents:

Description of Change in Scope of Work: See the attached summary.

Reason for Change Order: Differing field conditions: Fort Bend Pkwy @ Oyster Creek. Encountered cement stabilized base preventing directional bore. Must open cut and jack hammer through base.

Change in Contract Price: Original Contract Price \$ 2,398,029.37	Change in Contract Time: Original Contract Time 180 Calendar Days
Net Change from Previous Change Orders \$ 0.00	Net Change from Previous Change Orders 0 Calendar Days
Contract Price Prior to This CO \$ 2,398,029.37	Contract Time Prior to This CO 180 Calendar Days
Net Increase (Decrease) of This CO \$ 6,451.52	Net Increase (Decrease) of This CO 0 Calendar Days
Contract Price with All Approved Change Orders \$ 2,404,480.89	Contract Time with All Approved Change Orders 180 Calendar Days

RECOMMENDED FOR EXECUTION:	APPROVED:	APPROVED:
By:  Construction Manager	By:  Bobbie (Jan 21, 2021 09:35 CST) FBGPTRA	By:  Mike Stone FBGPTRA
Date: 12/10/20	Date: Jan 21, 2021	Date: 12/15/20
BGE TBPE Registration No. F-1046		

Effective Date: _____

This agreement is effective on the date it is approved by the Fort Bend County Commissioners Court, and if not so approved shall be null and void.

Date of Commissioners Court Approval: _____

Agenda Item No.: _____

FORT BEND GRAND PARKWAY TOLL ROAD AUTHORITY
 PROJECT NO. 126-1006, CONSTRUCTION OF DEDICATED FIBER OPTIC LINE SH 99
 Change Order No. 1 Summary
 BGE Job No. 6436-00

<u>Item</u>	<u>Quantity</u>	<u>Unit</u>	<u>Unit Cost</u>	<u>Total</u>
<u>ADD:</u>				
Remove full depth cement stabilized base and backfill	70.00	LF	\$ 92.16	\$ 6,451.52
GRAND TOTAL:			\$	6,451.52

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

**OFFICE USE ONLY
CERTIFICATION OF FILING**

Certificate Number:
2020-698125

Date Filed:
12/11/2020

Date Acknowledged:
01/20/2021

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
Creacom Inc.
TOMBALL, TX United States

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
Fort Bend Toll Road Authority

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
126-1008
Change Order #1 Additional cost for trenching through cement stabilized base

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.

6 UNSWORN DECLARATION

My name is _____, and my date of birth is _____.

My address is _____, _____, _____, _____, _____.
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in _____ County, State of _____, on the _____ day of _____, 20____.
(month) (year)

Signature of authorized agent of contracting business entity
(Declarant)