

CHANGE ORDER

FORT BEND COUNTY

Address: 301 Jackson Street
 Richmond, Texas 77469
Phone: 281-341-8640
Web site: www.fortbendcountytexas.gov

PROJECT: Bid 20-085 Shower Renovation in Fort Bend County Jail	CHANGE ORDER NUMBER	2
	DATE	03/01/21
	PROJECT NUMBER	B20-085
CONTRACTOR: Nash Industries Inc. 6610 Supply Row Houston, TX 77011	BID NO	B20-085
	CONTRACT DATE	09/11/20
	FBC PURCHASE ORDER NO	192602

The contract is changed as follows:

Change Order No. 2, Due to unforeseen conditions; remove tile and concrete around drains, infilling concrete in each ADA shower with PC 310 epoxy mortar mix, as per recommendations on RFI #2.

Not valid until signed by Fort Bend County and Contractor.

The Original (Contract Sum)	\$	958,000.00
Net change by previously authorized Change Orders	\$	3,107.88
The (Contract Sum) Prior to this Change Order was	\$	961,107.88
The (Contract Sum) will be <input checked="" type="checkbox"/> increased <i>or</i> <input type="checkbox"/> decreased <i>or</i> <input type="checkbox"/> unchanged by this Change Order in the amount of	\$	5,502.03
The new (Contract Sum) including this Change Order will be	\$	966,609.91


The Contract Time will be increased *or* decreased *or* unchanged by 48 days.
 The Date of Substantial Completion as of this Change Order therefore is
 changed *or* unchanged to 06/30/21 .


Authorized:


Fort Bend County
 James Knight, Facilities Director
 301 Jackson, Richmond, TX 77469

CONTRACTOR
 Nash Industries
 6610 Supply Row, Houston, TX 77011

Fort Bend County Judge
 Honorable KP George
 301 Jackson, Richmond, TX 77469

By: 
 (signature)
 DATE: 3.24.21

By: 
 (signature)
 DATE: 03/04/21

By: 
 (signature) County Judge KP George
 DATE: 3-23-2021



PCO #002

Nash Industries Inc
6610 Supply Row
Houston, Texas 77011
Phone: (281) 829-4815
Fax: (281) 783-2458

Project: 20-085 - Fort Bend County Jail Shower Renovation
1410 Williams Way Blvd
Richmond, Texas 77469

Prime Contract Potential Change Order #002: ADA Shower Stall Epoxy Lvl's 2,4 &6

TO:	Fort Bend County 301 Jackson St, Suite 301 Richmond, Texas 77469	FROM:	Nash Industries, Inc. 6610 Supply Row Houston, Texas 77011
PCO NUMBER/REVISION:	002 / 0	CONTRACT:	1 - 20-085 Shower Renovation in Fort Bend County Jail Prime Contract
REQUEST RECEIVED FROM:		CREATED BY:	Billie Rea (Nash Industries, Inc.)
STATUS:	Pending - In Review	CREATED DATE:	3/1/2021
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	None
FIELD CHANGE:	No		
LOCATION:		ACCOUNTING METHOD:	Amount Based
SCHEDULE IMPACT:	48 days	PAID IN FULL:	No
EXECUTED:	No	SIGNED CHANGE ORDER RECEIVED DATE:	
		TOTAL AMOUNT:	\$5,502.03

POTENTIAL CHANGE ORDER TITLE: ADA Shower Stall Epoxy Lvl's 2,4 &6

CHANGE REASON: Existing Condition

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

Levels 3, 4 and 6 ADA Showers:

Due to unforeseen conditions Primecoat will need to complete the same scope as Level 8 in all ADA showers. This scope includes removing tile and concrete around drains, infilling concrete in each ADA shower with PC 310 epoxy mortar mix, as per recommendations on RFI #2. This will increase our schedule time approximately 48 days.

ATTACHMENTS:

[PCO 2 Breakdown.xlsx](#) , [_F9L27J~D.PDF](#) , [_RFI 2.pdf](#)

Fort Bend County
301 Jackson St, Suite 301
Richmond, Texas 77469

Nash Industries, Inc.
6610 Supply Row
Houston, Texas 77011

_____ SIGNATURE	_____ DATE	_____ SIGNATURE	3.24.21 DATE	_____ SIGNATURE	03-02-2021 DATE
--------------------	---------------	--------------------	-----------------	--------------------	--------------------



To: Nash Industries, Inc.

Quote #: 28525

Arnold "Sonny" Hinojosa
6610 Supply Row
Houston, TX 77011
Email: ahinojosa@nashindustriesinc.com

Date: 2/25/2021 (REVISED)

RQF: Change order request 28441.1.4
Fort Bend Shower Renovation

Re: Change Order Request to remove the tile and concrete around the drains and install epoxy mortar overlay to the ADA Showers on Levels 2, 4 & 6 as outlined in the Scope of Work

We are pleased to provide a REVISED Change Order quote for labor and material for the completion of the work described below.

Cost Breakdown per Floor Level (Typical for 2nd, 4th & 6th Floor ADA Showers)

12 Man-Hours X \$50.00 per Hour = \$600.00

3 Kits PC 310K Treadcoat Kits (with aggregate) @ \$116.00 per Kit = \$348.00

Lodging: \$118.00 per Man = \$118.00 X 2 Men = \$236.00

Per Diem: \$32.00 per Man per Day = \$32.00 X 2 = \$64.00

TOTAL per FLOOR = \$1,248.00 X 3 Floors (2nd, 4th & 6th Floor) = \$3,744.00

PLUS Shipping & Handling of Material = \$250.00 (one time charge)

SUBTOTAL with S/H = \$3,994.00

+15% Profit = \$599.10

TOTAL FOR ALL 3 FLOOR LEVELS (2ND, 4TH & 6TH) = ~~\$4,593.10~~ \$4,593.00

SCOPE OF WORK

Additional Work at ADA Shower Floors on the 2nd, 4th & 6th Floor

- Upon acceptance of this OPTIONAL work, we will remove the floor tile and concrete around the floor drains so that the drains can be replaced by others. Once new drains are set, we will patch around the floor drains and install an epoxy mortar overlay to replace the thickness of the removed floor tile.
 - 3 Kits PC310K Treadcoat TD Kit (with aggregate) per Floor Level

The price for work outlined above is: \$4,593.00

We are looking forward to your favorable response and welcome any questions you may have regarding this proposal.

Sean Skoropinski
Project Manager
847-774-2596
sskoropinski@primecoat.com

If this quote is acceptable please read, complete any blank spaces, sign, and transmit all pages.

Acceptance: Please initial the work you would like performed, and calculate the total purchase price.

The price for this Quote is :

\$4,593.00 _____
(initials)

Total Purchase Price: _____

Nash Industries, Inc.

Signature _____

Date: _____

Printed Name _____

Title _____

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

**OFFICE USE ONLY
CERTIFICATION OF FILING**

Certificate Number:
2021-723310

Date Filed:
03/04/2021

Date Acknowledged:
03/23/2021

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.
Nash Industries Inc
Houston, TX United States

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.
Fort Bend County

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.
B20-085
Shower Renovation FBC Jail

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.

6 UNSWORN DECLARATION

My name is _____, and my date of birth is _____.

My address is _____, _____, _____, _____, _____.
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in _____ County, State of _____, on the _____ day of _____, 20____.
(month) (year)

Signature of authorized agent of contracting business entity
(Declarant)